

FACPAC BG4 Form (Ref# 30522)

Form Status: Saved

Tier 4 Project: Doss HS - Health Science Renovation

BG Number: 22-037

District: Jefferson County (HB678)

Status: Active

Phase: Project Initiation (View Checklist)

Contract: WPC Company, Inc., 0001

Type: General Contractor

Proposed

Project Construction Cost

Original Contract Amount	\$402,755.00
Net Total of Change Orders to Contract	\$34,500.58
Original Purchase Order Total	\$0.00
Net Total of Change Orders to Purchase	\$0.00
Orders	
Total Cost of Construction	\$437,255.58

Verification of Required Approvals by Other Regulatory Agencies

Office of Housing, Buildings, and Construction

Certificate Of Occupancy Date	8/8/2022
Plumbing Certificate Date	8/9/2022
Electrical Certificate Date	8/2/2023
Fire Alarm Certificate Date	8/2/2023
Sprinkler Certificate Date	
Boiler Certificate Date	8/8/2022
Range Hood Suppression Date	
Verification of Approval - Other	
Verification of Approval - Other Date	

Natural Resources and Environmental Protection Cabinet

Sewage Disposal Certificate Date	
Natural Resources & Environmental	
Protection Cabinet - Other	
Natural Resources & Environmental	
Protection Cabinet - Other Date	

Close Out

Punch List Completed Date	11/7/2022
Record Drawings Completed Date	3/2/2023
Warranty & Guarantees Information	8/2/2023
Provided Date	
Owner Training on Systems Date	8/10/2023
Verification of Payment of Debts and	1/6/2023
Claims to Date	
Close Out - Other	
Close Out - Other Date	
BG4 Date	8/24/2023
BG4 Board Order Date	

BG4 Signature Page (Online Form Ref# 30522)

The work performed under this contract has been reviewed and found to be substantially complete, according to the plans and specifications approved by the Kentucky Department of Education.



Architect

8/24/23


Date

Engineer

Date

Contractor / Construction Manager

Date



(WPC co. v.p.)

8/24/23

Local Board of Education Designee

Date