

January 22, 2024

Invoice No: 2106-204 - 16

Chris Bentzel  
Christian County Schools  
200 Glass Avenue  
Hopkinsville, KY 42240

Project 2106-204 Christian County New High School

**Professional Services from December 17, 2023 to January 13, 2024**

**Fee**

Estimated Construction Cost	106,408,732.04
Fee Percentage	5.00
Total Fee	5,320,436.60

Billing Phase	Percent of Fee	Fee	Percent Complete	Earned
Schematic Design	15.00	798,065.49	100.00	798,065.49
Design Development	20.00	1,064,087.32	100.00	1,064,087.32
Construction Documents	40.00	2,128,174.64	100.00	2,128,174.64
Bidding/Negotiation	5.00	266,021.83	100.00	266,021.83
Construction Administration	20.00	1,064,087.32	15.00	159,613.10
		Total Earned		4,415,962.38
		Previous Fee Billing		4,384,039.76
		Current Fee Billing		31,922.62

<b>Total Fee</b>	<b>31,922.62</b>
------------------	------------------

**Reimbursable Expenses**

Reimbursable Mileage	123.21	
<b>Total Reimbursables</b>	<b>123.21</b>	<b>123.21</b>

<b>Total this Invoice</b>	<b>\$32,045.83</b>
---------------------------	--------------------