

FACPAC BG4 Form (Ref# 30445)

Form Status: Saved

Tier 2 Project: Johnson Elementary School - Temporary Relocation

BG Number: 19-168

District: Fort Thomas Independent (HB678)

Status: Active

Phase: Emergency Project Initiation (View Checklist)

Contract: Woeste Builders, 0003, Decking for mobile classrooms

Type: District Contract

Proposed

Project Construction Cost

Original Contract Amount \$35,508.87

Net Total of Change Orders to Contract \$0.00

Original Purchase Order Total \$0.00

Net Total of Change Orders to Purchase \$0.00

Orders

Total Cost of Construction \$35,508.87

Verification of Required Approvals by Other Regulatory Agencies

Office of Housing, Buildings, and Construction

Certificate Of Occupancy Date 4/29/2019

Plumbing Certificate Date 4/15/2019

Electrical Certificate Date 4/22/2019

Fire Alarm Certificate Date

Sprinkler Certificate Date

Boiler Certificate Date

Range Hood Suppression Date

Verification of Approval - Other

Verification of Approval - Other Date

Natural Resources and Environmental Protection Cabinet

Sewage Disposal Certificate Date

Natural Resources & Environmental

Protection Cabinet - Other

Natural Resources & Environmental

Protection Cabinet - Other Date

Close Out

Punch List Completed Date 4/29/2019

Record Drawings Completed Date 5/1/2019

Warranty & Guarantees Information 5/1/2019

Provided Date


Owner Training on Systems Date

Verification of Payment of Debts and
Claims to Date
Close Out - Other
Close Out - Other Date
BG4 Date
BG4 Board Order Date

6/9/2023
6/12/2023

BG4 Signature Page (Online Form Ref# 30445)

The work performed under this contract has been reviewed and found to be substantially complete, according to the plans and specifications approved by the Kentucky Department of Education.



Architect

6-9-23

Date

Engineer

Date

Contractor / Construction Manager

Date

Local Board of Education Designee

Date

FACPAC BG4 Form (Ref# 30444)

Form Status: Saved

Tier 2 Project: Johnson Elementary School - Temporary Relocation

BG Number: 19-168

District: Fort Thomas Independent (HB678)

Status: Active

Phase: Emergency Project Initiation (View Checklist)

Contract: Tri-State Buildings, 0001, Mobile classrooms - setup and lease

Type: District Contract

Proposed

Project Construction Cost

Original Contract Amount \$485,415.00

Net Total of Change Orders to Contract \$0.00

Original Purchase Order Total \$0.00

Net Total of Change Orders to Purchase \$0.00

Orders

Total Cost of Construction \$485,415.00

Verification of Required Approvals by Other Regulatory Agencies

Office of Housing, Buildings, and Construction

Certificate Of Occupancy Date 4/29/2019

Plumbing Certificate Date 4/15/2019

Electrical Certificate Date 4/22/2019

Fire Alarm Certificate Date

Sprinkler Certificate Date

Boiler Certificate Date

Range Hood Suppression Date

Verification of Approval - Other

Verification of Approval - Other Date

Natural Resources and Environmental Protection Cabinet

Sewage Disposal Certificate Date

Natural Resources & Environmental

Protection Cabinet - Other

Natural Resources & Environmental

Protection Cabinet - Other Date

Close Out

Punch List Completed Date 4/29/2019

Record Drawings Completed Date 5/1/2019

Warranty & Guarantees Information 5/1/2019

Provided Date


Owner Training on Systems Date

Verification of Payment of Debts and
Claims to Date
Close Out - Other
Close Out - Other Date
BG4 Date
BG4 Board Order Date

6/9/2023
6/12/2023

BG4 Signature Page (Online Form Ref# 30444)

The work performed under this contract has been reviewed and found to be substantially complete, according to the plans and specifications approved by the Kentucky Department of Education.



Architect

6-9-23

Date

Engineer

Date

Contractor / Construction Manager

Date

Local Board of Education Designee

Date

FACPAC BG4 Form (Ref# 30443)

Form Status: Saved

Tier 2 Project: Johnson Elementary School - Temporary Relocation

BG Number: 19-168

District: Fort Thomas Independent (HB678)

Status: Active

Phase: Emergency Project Initiation (View Checklist)

Contract: Schmidt Plumbing , 0004, Plumbing

Type: District Contract

Proposed

Project Construction Cost

Original Contract Amount \$164,685.20

Net Total of Change Orders to Contract \$0.00

Original Purchase Order Total \$0.00

Net Total of Change Orders to Purchase \$0.00

Orders

Total Cost of Construction \$164,685.20

Verification of Required Approvals by Other Regulatory Agencies

Office of Housing, Buildings, and Construction

Certificate Of Occupancy Date 4/29/2019

Plumbing Certificate Date 4/15/2019

Electrical Certificate Date 4/22/2019

Fire Alarm Certificate Date

Sprinkler Certificate Date

Boiler Certificate Date

Range Hood Suppression Date

Verification of Approval - Other

Verification of Approval - Other Date

Natural Resources and Environmental Protection Cabinet

Sewage Disposal Certificate Date

Natural Resources & Environmental

Protection Cabinet - Other

Natural Resources & Environmental

Protection Cabinet - Other Date

Close Out

Punch List Completed Date 4/29/2019

Record Drawings Completed Date 5/1/2019

Warranty & Guarantees Information 5/1/2019

Provided Date

Owner Training on Systems Date

Verification of Payment of Debts and
Claims to Date

Close Out - Other

Close Out - Other Date

BG4 Date


6/9/2023

BG4 Board Order Date

6/12/2023

BG4 Signature Page (Online Form Ref# 30443)

The work performed under this contract has been reviewed and found to be substantially complete, according to the plans and specifications approved by the Kentucky Department of Education.



Architect

6-9-23

Date

Engineer

Date

Contractor / Construction Manager

Date

Local Board of Education Designee

Date

FACPAC BG4 Form (Ref# 30442)

Form Status: Saved

Tier 2 Project: Johnson Elementary School - Temporary Relocation

BG Number: 19-168

District: Fort Thomas Independent (HB678)

Status: Active

Phase: Emergency Project Initiation (View Checklist)

Contract: Planes Moving and Storage, 0002, Moving Services

Type: District Contract

Proposed

Project Construction Cost

Original Contract Amount \$32,740.00

Net Total of Change Orders to Contract \$0.00

Original Purchase Order Total \$0.00

Net Total of Change Orders to Purchase \$0.00

Orders

Total Cost of Construction \$32,740.00

Verification of Required Approvals by Other Regulatory Agencies

Office of Housing, Buildings, and Construction

Certificate Of Occupancy Date 4/29/2019

Plumbing Certificate Date 4/15/2019

Electrical Certificate Date 4/22/2019

Fire Alarm Certificate Date

Sprinkler Certificate Date

Boiler Certificate Date

Range Hood Suppression Date

Verification of Approval - Other

Verification of Approval - Other Date

Natural Resources and Environmental Protection Cabinet

Sewage Disposal Certificate Date

Natural Resources & Environmental

Protection Cabinet - Other

Natural Resources & Environmental

Protection Cabinet - Other Date

Close Out

Punch List Completed Date 4/29/2019

Record Drawings Completed Date 5/1/2019

Warranty & Guarantees Information 5/1/2019

Provided Date


Owner Training on Systems Date

Verification of Payment of Debts and
Claims to Date
Close Out - Other
Close Out - Other Date
BG4 Date
BG4 Board Order Date

6/9/2023
6/12/2023

BG4 Signature Page (Online Form Ref# 30442)

The work performed under this contract has been reviewed and found to be substantially complete, according to the plans and specifications approved by the Kentucky Department of Education.



Architect

6-9-23

Date

Engineer

Date

Contractor / Construction Manager

Date

Local Board of Education Designee

Date

FACPAC BG4 Form (Ref# 30441)

Form Status: Saved

Tier 2 Project: Johnson Elementary School - Temporary Relocation

BG Number: 19-168

District: Fort Thomas Independent (HB678)

Status: Active

Phase: Emergency Project Initiation (View Checklist)

Contract: Delta Electric , 0005, Electric

Type: District Contract

Proposed

Project Construction Cost

Original Contract Amount \$143,000.00

Net Total of Change Orders to Contract \$0.00

Original Purchase Order Total \$0.00

Net Total of Change Orders to Purchase \$0.00

Orders

Total Cost of Construction \$143,000.00

Verification of Required Approvals by Other Regulatory Agencies

Office of Housing, Buildings, and Construction

Certificate Of Occupancy Date 4/29/2019

Plumbing Certificate Date 4/15/2019

Electrical Certificate Date 4/22/2019

Fire Alarm Certificate Date

Sprinkler Certificate Date

Boiler Certificate Date

Range Hood Suppression Date

Verification of Approval - Other

Verification of Approval - Other Date

Natural Resources and Environmental Protection Cabinet

Sewage Disposal Certificate Date

Natural Resources & Environmental

Protection Cabinet - Other

Natural Resources & Environmental

Protection Cabinet - Other Date

Close Out

Punch List Completed Date 4/29/2019

Record Drawings Completed Date 5/1/2019

Warranty & Guarantees Information 5/1/2019

Provided Date

Owner Training on Systems Date

Verification of Payment of Debts and
Claims to Date
Close Out - Other
Close Out - Other Date
BG4 Date
BG4 Board Order Date

6/9/2023
6/12/2023

BG4 Signature Page (Online Form Ref# 30441)

The work performed under this contract has been reviewed and found to be substantially complete, according to the plans and specifications approved by the Kentucky Department of Education.



Architect

6-9-23

Date

Engineer

Date

Contractor / Construction Manager

Date

Local Board of Education Designee

Date

FACPAC BG4 Form (Ref# 30439)

Form Status: Saved

Tier 2 Project: Johnson Elementary School - Temporary Relocation

BG Number: 19-168

District: Fort Thomas Independent (HB678)

Status: Active

Phase: Emergency Project Initiation (View Checklist)

Contract: ARC Reprographics, 0006, Document Reproduction

Type: District Contract

Proposed

Project Construction Cost

Original Contract Amount \$2,559.22

Net Total of Change Orders to Contract \$0.00

Original Purchase Order Total \$0.00

Net Total of Change Orders to Purchase \$0.00

Orders

Total Cost of Construction \$2,559.22

Verification of Required Approvals by Other Regulatory Agencies**Office of Housing, Buildings, and Construction**

Certificate Of Occupancy Date 4/29/2019

Plumbing Certificate Date 4/15/2019

Electrical Certificate Date 4/22/2019

Fire Alarm Certificate Date

Sprinkler Certificate Date

Boiler Certificate Date

Range Hood Suppression Date

Verification of Approval - Other

Verification of Approval - Other Date

Natural Resources and Environmental Protection Cabinet

Sewage Disposal Certificate Date

Natural Resources & Environmental

Protection Cabinet - Other

Natural Resources & Environmental

Protection Cabinet - Other Date

Close Out

Punch List Completed Date 4/29/2019

Record Drawings Completed Date 5/1/2019


Warranty & Guarantees Information 5/1/2019

Provided Date

Owner Training on Systems Date

BG4 Signature Page (Online Form Ref# 30439)

The work performed under this contract has been reviewed and found to be substantially complete, according to the plans and specifications approved by the Kentucky Department of Education.



Architect

6-9-23

Date

Engineer

Date

Contractor / Construction Manager

Date

Local Board of Education Designee

Date