

May 12, 2025

Mrs. Sarah Wasson, Superintendent
Powell County Board of Education
691 Breckenridge Street
Stanton, KY 40380

RE: BG 21-072 New Stanton Elementary School

Dear Mrs. Wasson,

The invoices and requests for payment comprising Pay Estimate 15 for the above referenced project are included in this packet. The total amount requested is as follows:

Contractors/Suppliers/Codell	<u>\$ 1,022,579.70</u>
TOTAL:	<u>\$ 1,022,579.70</u>

Any questions or concerns related to the submitted documentation should be directed to me. My phone number is (859)533-9732 and my email is Rpiersall@codellconstruction.com.

Sincerely,
Rebecca Piersall
Project Accountant

enc/cc Alicia Frazier – Powell County Board of Education Finance Director
Sherman Carter Barnhart Architects – Allison Commings

***REVISIONS OR REQUESTS FOR REVISIONS RELATED TO PAYMENT INSTRUCTIONS, AMOUNTS, OR DOCUMENTS, INCLUDED IN THIS SUBMITTAL SHALL BE CONFIRMED VIA PROTOCOL ESTABLISHED BY AND BETWEEN OWNER AND CODELL, NEVER VIA EMAIL CORRESPONDENCE. ***

MAY 12, 2026

PAYMENT REQUEST SUMMARY FOR MATERIAL SUPPLIERS/CONTRACTORS/CODELL

BP#	PO #	CONTRACTOR	% COMP	PAYMENT DUE
002	00	HINKLE CONTRACTING COMPANY LLC	0.00%	\$0.00
004	00	MASON STRUCTURE, INC.	90.64%	\$126,417.25
004	01	MMI OF KENTUCKY	100.00%	\$0.00
004	02	READING ROCK	98.95%	\$0.00
004	03	CLAY INGELS COMPANY	97.87%	\$0.00
004	04	LEE BUILDING PRODUCTS	100.00%	\$0.00
004	05	MILLS SUPPLY COMPANY	100.00%	\$0.00
004	06	THE WELLS GROUP	100.00%	\$0.00
006	00	DIXIE ROOFING, INC.	84.10%	\$35,737.20
006	01	DIXIE, LLC	86.53%	\$0.00
007	00	GRAYHAWK, LLC	57.88%	\$63,874.04
007	01	VALLEY INTERIOR PRODUCTS	80.71%	\$27,240.85
007	02	AMERICAN MIDWEST SUPPLY, INC.	0.00%	\$0.00
007	03	GOLTERMAN & SABO, INC.	0.00%	\$0.00
008	00	ELLIOTT CONTRACTING, INC.	14.34%	\$23,696.10
008	01	ELLIOTT SUPPLY & GLASS	47.84%	\$113,583.00
012	00	C&T DESIGN & EQUIPMENT CO.,	14.71%	\$0.00
012	01	BLUE MOUNTAIN COMPANY	32.19%	\$0.00
013	00	IRWIN INSTALLATION SOURCE	0.00%	\$0.00
013	01	IRWIN SEATING COMPANY	0.00%	\$0.00
014	00	MARTIN FLOORING COMPANY, INC.	0.00%	\$0.00
014	01	CONNOR SPORTS FLOORING	0.00%	\$0.00
017	00	TWIN LAKES FIRE SERVICE, LLC	1.39%	\$0.00
018	00	CENTRAL KENTUCKY SHEET METAL	63.01%	\$137,132.59
018	01	AIR MECHANICAL SALES	66.74%	\$55,900.00
018	02	THERMAL EQUIPMENT SALES, INC.	100.00%	\$0.00
018	03	WINNELSON COMPANY	91.75%	\$12,754.18
018	04	Core & Main LP	100.00%	\$0.00
019	00	RIMAR ELECTRIC, LLC	48.20%	\$108,005.40
019	01	ECKART, LLC	17.23%	\$45,306.33
019	02	ECKART, LLC	65.50%	\$4,395.36
019	03	NEWTECH SYSTEMS, INC.	0.00%	\$0.00
019	04	SCHILLER HARDWARE	71.57%	\$0.00
020	00	FACILITY COMMISSIONING GROUP	6.13%	\$0.00
021	00	RISING SUN DEVELOPING, INC.	76.36%	\$164,516.31
021	01	HINKLE CONTRACTING COMPANY LLC	100.00%	\$0.00
021	02	HINKLE CONTRACTING COMPANY LLC	99.99%	\$0.00
021	03	TRIPLE CROWN CONCRETE	100.00%	\$11,601.36

Stanton Elementary School
MAY 12, 2026

ESTIMATE NO: 15

PAYMENT REQUEST SUMMARY FOR MATERIAL SUPPLIERS/CONTRACTORS/CODELL

BP#	PO #	CONTRACTOR	% COMP	PAYMENT DUE
021	04	MMI OF KENTUCKY	100.00%	\$0.00
021	05	THE WELLS GROUP	100.00%	\$0.00
021	06	ATLAS ENTERPRISES	53.62%	\$65,448.35
021	07	ADP Lemco	0.00%	\$0.00
021	08	VULCRAFT A DIVISION OF NUCOR	100.00%	\$0.00
021	09	SISKIN STEEL & SUPPLY CO., INC	100.00%	\$0.00
021	10	METAL PROS LLC	72.11%	\$0.00
022	00	ROSA MOSAIC & TILE COMPANY	0.00%	\$0.00
022	01	KIEFER SPECIALTY FLOORING	0.00%	\$0.00
022	02	TERRAZZO AND MARBLE SUPPLY	0.00%	\$0.00
100	00	CODELL CONSTRUCTION CO.	72.47%	\$26,971.38

TOTAL PAYMENT REQUEST

\$1,022,579.70

Stanton Elementary School

MAY 12, 2026

CONTRACT STATUS FOR MATERIAL SUPPLIERS/CONTRACTORS/CODELL

ESTIMATE NO: 15

BID DIV	PO #	CONTRACTOR	CONTRACT AMOUNT	BILLED TO DATE	RETAINED TO DATE	NET TO DATE	CONTRACT BALANCE	% COMP
002	00	HINKLE CONTRACTING COMPANY LLC	\$878,344.00	\$0.00	\$0.00	\$0.00	\$878,344.00	0.00%
004	00	MASON STRUCTURE, INC.	\$1,474,039.04	\$1,336,062.44	\$73,701.95	\$1,262,360.49	\$211,678.55	90.64%
004	01	MMI OF KENTUCKY	\$90,000.00	\$90,000.00	\$0.00	\$90,000.00	\$0.00	100.00%
004	02	READING ROCK	\$44,250.00	\$43,786.28	\$0.00	\$43,786.28	\$463.72	98.95%
004	03	CLAY INGELS COMPANY	\$270,000.00	\$264,253.78	\$0.00	\$264,253.78	\$5,746.22	97.87%
004	04	LEE BUILDING PRODUCTS	\$200,000.00	\$200,000.00	\$0.00	\$200,000.00	\$0.00	100.00%
004	05	MILLS SUPPLY COMPANY	\$25,000.00	\$24,999.56	\$0.00	\$24,999.56	\$0.44	100.00%
004	06	THE WELLS GROUP	\$50,000.00	\$50,000.00	\$0.00	\$50,000.00	\$0.00	100.00%
006	00	DIXIE ROOFING, INC.	\$406,280.00	\$341,701.00	\$34,170.10	\$307,530.90	\$98,749.10	84.10%
006	01	DIXIE, LLC	\$448,375.00	\$388,000.00	\$0.00	\$388,000.00	\$60,375.00	86.53%
007	00	GRAYHAWK, LLC	\$504,646.16	\$292,096.16	\$29,209.62	\$262,886.54	\$241,759.62	57.88%
007	01	VALLEY INTERIOR PRODUCTS	\$140,000.00	\$112,989.01	\$0.00	\$112,989.01	\$27,010.99	80.71%
007	02	AMERICAN MIDWEST SUPPLY, INC.	\$7,800.00	\$0.00	\$0.00	\$0.00	\$7,800.00	0.00%
007	03	GOLTERMAN & SABO, INC.	\$17,200.00	\$0.00	\$0.00	\$0.00	\$17,200.00	0.00%
008	00	ELLIOTT CONTRACTING, INC.	\$310,750.00	\$44,569.00	\$4,456.90	\$40,112.10	\$270,637.90	14.34%
008	01	ELLIOTT SUPPLY & GLASS	\$352,250.00	\$168,526.00	\$0.00	\$168,526.00	\$183,724.00	47.84%
012	00	C&T DESIGN & EQUIPMENT CO.,	\$27,414.00	\$4,032.00	\$403.20	\$3,628.80	\$23,785.20	14.71%
012	01	BLUE MOUNTAIN COMPANY	\$475,124.06	\$152,956.73	\$0.00	\$152,956.73	\$322,167.33	32.19%

Stanton Elementary School

MAY 12, 2026

CONTRACT STATUS FOR MATERIAL SUPPLIERS/CONTRACTORS/CODELL

ESTIMATE NO: 15

BID DIV	PO #	CONTRACTOR	CONTRACT AMOUNT	BILLED TO DATE	RETAINED TO DATE	NET TO DATE	CONTRACT BALANCE	% COMP
013	00	IRWIN INSTALLATION SOURCE	\$14,350.95	\$0.00	\$0.00	\$0.00	\$14,350.95	0.00%
013	01	IRWIN SEATING COMPANY	\$56,744.17	\$0.00	\$0.00	\$0.00	\$56,744.17	0.00%
014	00	MARTIN FLOORING COMPANY, INC.	\$68,418.00	\$0.00	\$0.00	\$0.00	\$68,418.00	0.00%
014	01	CONNOR SPORTS FLOORING	\$30,870.00	\$0.00	\$0.00	\$0.00	\$30,870.00	0.00%
017	00	TWIN LAKES FIRE SERVICE, LLC	\$503,280.00	\$7,020.13	\$702.01	\$6,318.12	\$496,961.88	1.39%
018	00	CENTRAL KENTUCKY SHEET METAL	\$3,258,884.00	\$2,053,350.71	\$162,944.20	\$1,890,406.51	\$1,368,477.49	63.01%
018	01	AIR MECHANICAL SALES	\$325,060.00	\$216,930.00	\$0.00	\$216,930.00	\$108,130.00	66.74%
018	02	THERMAL EQUIPMENT SALES, INC.	\$635,500.00	\$635,500.00	\$0.00	\$635,500.00	\$0.00	100.00%
018	03	WINNELSON COMPANY	\$250,000.00	\$229,369.17	\$0.00	\$229,369.17	\$20,630.83	91.75%
018	04	Core & Main LP	\$156,900.00	\$156,900.00	\$0.00	\$156,900.00	\$0.00	100.00%
019	00	RIMAR ELECTRIC, LLC	\$1,678,042.62	\$808,783.00	\$80,878.30	\$727,904.70	\$950,137.92	48.20%
019	01	ECKART, LLC	\$546,000.00	\$94,073.82	\$0.00	\$94,073.82	\$451,926.18	17.23%
019	02	ECKART, LLC	\$505,000.00	\$330,771.97	\$0.00	\$330,771.97	\$174,228.03	65.50%
019	03	NEUTECH SYSTEMS, INC.	\$181,700.00	\$0.00	\$0.00	\$0.00	\$181,700.00	0.00%
019	04	SCHILLER HARDWARE	\$139,040.38	\$99,505.00	\$0.00	\$99,505.00	\$39,535.38	71.57%
020	00	FACILITY COMMISSIONING GROUP	\$53,350.00	\$3,272.00	\$327.20	\$2,944.80	\$50,405.20	6.13%
021	00	RIISING SUN DEVELOPING, INC.	\$6,927,511.66	\$5,289,963.78	\$346,375.58	\$4,943,588.20	\$1,983,923.46	76.36%
021	01	HINKLE CONTRACTING COMPANY LLC	\$452,564.60	\$452,564.60	\$0.00	\$452,564.60	\$0.00	100.00%

Stanton Elementary School

MAY 12, 2026

CONTRACT STATUS FOR MATERIAL SUPPLIERS/CONTRACTORS/CODELL

ESTIMATE NO: 15

BID DIV	PO #	CONTRACTOR	CONTRACT AMOUNT	BILLED TO DATE	RETAINED TO DATE	NET TO DATE	CONTRACT BALANCE	% COMP
021	02	HINKLE CONTRACTING COMPANY LLC	\$120,000.00	\$119,990.00	\$0.00	\$119,990.00	\$10.00	99.99%
021	03	TRIPLE CROWN CONCRETE	\$500,000.00	\$500,000.00	\$0.00	\$500,000.00	\$0.00	100.00%
021	04	MMI OF KENTUCKY	\$254,000.00	\$254,000.00	\$0.00	\$254,000.00	\$0.00	100.00%
021	05	THE WELLS GROUP	\$158,412.15	\$158,412.15	\$0.00	\$158,412.15	\$0.00	100.00%
021	06	ATLAS ENTERPRISES	\$678,030.00	\$363,591.06	\$0.00	\$363,591.06	\$314,438.94	53.62%
021	07	ADP Lemco	\$59,579.00	\$0.00	\$0.00	\$0.00	\$59,579.00	0.00%
021	08	VULCRAFT A DIVISION OF NUCOR	\$695,755.00	\$695,755.00	\$0.00	\$695,755.00	\$0.00	100.00%
021	09	SISKIN STEEL & SUPPLY CO., INC	\$80,000.00	\$80,000.00	\$0.00	\$80,000.00	\$0.00	100.00%
021	10	METAL PROS LLC	\$34,000.00	\$24,517.88	\$0.00	\$24,517.88	\$9,482.12	72.11%
022	00	ROSA MOSAIC & TILE COMPANY	\$792,405.00	\$0.00	\$0.00	\$0.00	\$792,405.00	0.00%
022	01	KIEFER SPECIALTY FLOORING	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%
022	02	TERRAZZO AND MARBLE SUPPLY	\$62,520.00	\$0.00	\$0.00	\$0.00	\$62,520.00	0.00%
100	00	CODELL CONSTRUCTION CO.	\$703,536.02	\$509,826.26	\$0.00	\$509,826.26	\$193,709.76	72.47%
TOTALS			\$25,642,925.81	\$16,598,068.49	\$733,169.06	\$15,864,899.43	\$9,778,026.38	64.73%

CODELL CONSTRUCTION REPORT
Commitment Log by Project
000743 - Stanton Elementary School

Description	Vendor Name	Typ	Original Amount	Approved COs	Revised Amount	Pending COs	Total with Pending	Total Billed	Retention Billed	Net to Date	% Billed	Not Yet Billed
X0200 BID PACKAGE #002 ASPHALT PAVING	HINKLE CONTRACTING COMPANY LLC	S	878,344.00	0.00	878,344.00	0.00	878,344.00	0.00	0.00	0.00	0.00%	878,344.00
Total for Bid Package 002			878,344.00	0.00	878,344.00	0.00	878,344.00	0.00	0.00	0.00	0.00%	878,344.00
X0400 BID PACKAGE #004 MASONRY	MASON STRUCTURE, INC.	S	1,478,430.00	-2,390.86	1,474,039.04	0.00	1,474,039.04	1,336,082.44	73,701.95	1,262,360.49	90.80%	137,978.60
X0401 PURCHASE ORDER # 04-01	MMI OF KENTUCKY	M	90,000.00	0.00	90,000.00	0.00	90,000.00	90,000.00	0.00	90,000.00	100.00%	0.00
X0402 PURCHASE ORDER # 04-02	READING ROCK	M	44,250.00	0.00	44,250.00	0.00	44,250.00	43,766.28	0.00	43,766.28	99.00%	463.72
X0403 PURCHASE ORDER # 04-03	CLAY INGELS COMPANY	M	270,000.00	0.00	270,000.00	0.00	270,000.00	284,253.76	0.00	284,253.76	97.90%	5,746.22
X0404 PURCHASE ORDER # 04-04	LEE BUILDING PRODUCTS	M	200,000.00	0.00	200,000.00	0.00	200,000.00	200,000.00	0.00	200,000.00	100.00%	0.00
X0405 PURCHASE ORDER # 04-05	MILLS SUPPLY COMPANY	M	25,000.00	0.00	25,000.00	0.00	25,000.00	24,999.56	0.00	24,999.56	100.00%	0.44
X0406 PURCHASE ORDER # 04-06	THE WELLS GROUP	M	50,000.00	0.00	50,000.00	0.00	50,000.00	50,000.00	0.00	50,000.00	100.00%	0.00
Total for Bid Package 004			2,155,880.00	-2,390.86	2,153,289.04	0.00	2,153,289.04	2,009,102.08	73,701.95	1,935,400.11	93.30%	144,188.96
X0600 BID PACKAGE #006 ROOF	DIXIE ROOFING, INC.	S	408,280.00	0.00	408,280.00	0.00	408,280.00	341,701.00	34,170.10	307,530.90	84.10%	84,579.00
X0601 PURCHASE ORDER #06-01	DIXIE, LLC	M	448,375.00	0.00	448,375.00	0.00	448,375.00	388,000.00	0.00	388,000.00	86.50%	80,375.00
Total for Bid Package 006			854,655.00	0.00	854,655.00	0.00	854,655.00	729,701.00	34,170.10	689,530.90	86.39%	124,954.00
X0700 BID PACKAGE #007 DRYWALL	GRAYHAWK, LLC	S	502,000.00	2,646.16	504,646.16	0.00	504,646.16	292,086.16	28,209.62	262,896.54	57.80%	212,550.00
X0701 PURCHASE ORDER #07-01	VALLEY INTERIOR PRODUCTS	M	140,000.00	0.00	140,000.00	0.00	140,000.00	112,989.01	0.00	112,989.01	80.70%	27,010.99
X0702 PURCHASE ORDER #07-02	AMERICAN MIDWEST SUPPLY, INC.	M	7,800.00	0.00	7,800.00	0.00	7,800.00	0.00	0.00	0.00	0.00%	7,800.00
X0703 PURCHASE ORDER #07-03	GOLTERMAN & SABO, INC.	M	17,200.00	0.00	17,200.00	0.00	17,200.00	0.00	0.00	0.00	0.00%	17,200.00

CODELL CONSTRUCTION REPORT

Commitment Log by Project

000743 - Stanton Elementary School

Description	Vendor Name	Typ	Original Amount	Approved COs	Revised Amount	Pending COs	Total with Pending	Total Billed	Retention Billed	Net to Date	% Billed	Not Yet Billed
Total for Bid Package 007												
			667,000.00	2,548.16	669,548.16	0.00	669,548.16	405,088.17	29,209.62	375,875.35	60.49%	264,660.99
00800 BID PACKAGE #008 ALUMINUM STOREFRONTS INC. * VENDOR SPEC.	ELLIOTT CONTRACTING, S		310,750.00	0.00	310,750.00	0.00	310,750.00	44,569.00	4,456.90	40,112.10	14.30%	266,181.00
00801 PURCHASE ORDER #08-01	ELLIOTT SUPPLY & GLASS M		352,250.00	0.00	352,250.00	0.00	352,250.00	168,526.00	0.00	168,526.00	47.80%	183,724.00
Total for Bid Package 008												
			663,000.00	0.00	663,000.00	0.00	663,000.00	213,095.00	4,456.90	208,538.10	32.14%	449,905.00
01200 BID PACKAGE #012 KITCHEN EQUIPMENT	C&T DESIGN & EQUIPMENT CO.,	S	27,414.00	0.00	27,414.00	0.00	27,414.00	4,032.00	403.20	3,628.80	14.70%	23,382.00
01201 PURCHASE ORDER #12-01	BLUE MOUNTAIN COMPANY M		475,124.06	0.00	475,124.06	0.00	475,124.06	152,956.73	0.00	152,956.73	32.20%	322,167.33
Total for Bid Package 012												
			502,538.06	0.00	502,538.06	0.00	502,538.06	156,988.73	403.20	156,585.53	31.24%	345,549.33
01300 BID PACKAGE #013 BLEACHERS	IRWIN INSTALLATION SOURCE	S	14,350.95	0.00	14,350.95	0.00	14,350.95	0.00	0.00	0.00	0.00%	14,350.95
01301 PURCHASE ORDER #13-01	IRWIN SEATING COMPANY M		56,744.17	0.00	56,744.17	0.00	56,744.17	0.00	0.00	0.00	0.00%	56,744.17
Total for Bid Package 013												
			71,095.12	0.00	71,095.12	0.00	71,095.12	0.00	0.00	0.00	0.00%	71,095.12
01400 BID PACKAGE #014 WOOD FLOORING	MARTIN FLOORING COMPANY, INC.	S	68,416.00	0.00	68,416.00	0.00	68,416.00	0.00	0.00	0.00	0.00%	68,416.00
01401 PURCHASE ORDER #14-01	CONNOR SPORTS FLOORING	M	30,870.00	0.00	30,870.00	0.00	30,870.00	0.00	0.00	0.00	0.00%	30,870.00
Total for Bid Package 014												
			99,286.00	0.00	99,286.00	0.00	99,286.00	0.00	0.00	0.00	0.00%	99,286.00
01700 BID PACKAGE #017 FIRE PROTECTION	TWIN LAKES FIRE SERVICE, LLC	S	503,280.00	0.00	503,280.00	0.00	503,280.00	7,020.13	702.01	6,318.12	1.40%	496,259.87
Total for Bid Package 017												
			603,280.00	0.00	603,280.00	0.00	603,280.00	7,020.13	702.01	6,318.12	1.30%	496,259.87
01800 BID PACKAGE #018 PLUMBING & MECHANICAL	CENTRAL KENTUCKY SHEET METAL	S	3,263,567.00	-4,863.00	3,258,864.00	0.00	3,258,864.00	2,053,350.71	162,944.20	1,890,406.51	68.00%	1,205,533.29

CODELL CONSTRUCTION REPORT
Commitment Log by Project
000743 - Stanton Elementary School

Description	Vendor Name	Typ	Original Amount	Approved COs	Revised Amount	Pending COs	Total with Pending	Total Billed	Retention Billed	Net to Date	% Billed	Not Yet Billed
J1801 PURCHASE ORDER #18-01 AIR MECHANICAL SALES	M		325,060.00	0.00	325,060.00	0.00	325,060.00	216,930.00	0.00	216,930.00	66.70%	108,130.00
J1802 PURCHASE ORDER #18-02 THERMAL EQUIPMENT SALES, INC.	M		635,500.00	0.00	635,500.00	0.00	635,500.00	635,500.00	0.00	635,500.00	100.00%	0.00
J1803 PURCHASE ORDER #18-03 WINNELSON COMPANY	M		250,000.00	0.00	250,000.00	0.00	250,000.00	229,369.17	0.00	229,369.17	91.70%	20,630.83
J1804 PURCHASE ORDER #18-04 Core & Main LP	M		156,900.00	0.00	156,900.00	0.00	156,900.00	156,900.00	0.00	156,900.00	100.00%	0.00
Total for Bid Package 018			4,831,027.00	-4,683.00	4,826,344.00	0.00	4,826,344.00	3,292,046.88	162,644.20	3,129,105.88	71.16%	1,334,284.12
J1900 BID PACKAGE #019 RIMAR ELECTRIC, LLC	S		1,686,259.62	-10,217.00	1,676,042.62	0.00	1,676,042.62	808,783.90	80,876.30	727,904.70	48.20%	869,259.62
J1901 PURCHASE ORDER #19-01 ECKART, LLC	M		546,000.00	0.00	546,000.00	0.00	546,000.00	94,073.82	0.00	94,073.82	17.20%	451,926.18
J1902 PURCHASE ORDER #19-02 ECKART, LLC	M		505,000.00	0.00	505,000.00	0.00	505,000.00	330,771.97	0.00	330,771.97	65.50%	174,228.03
J1903 PURCHASE ORDER #19-03 NEWTECH SYSTEMS, INC.	M		181,700.00	0.00	181,700.00	0.00	181,700.00	0.00	0.00	0.00	0.00%	181,700.00
J1904 PURCHASE ORDER #19-04 SCHILLER HARDWARE	M		139,040.38	0.00	139,040.38	0.00	139,040.38	99,505.00	0.00	99,505.00	71.60%	39,535.38
Total for Bid Package 019			3,060,000.00	-10,217.00	3,049,783.00	0.00	3,049,783.00	1,333,133.79	80,876.30	1,252,255.49	43.71%	1,776,649.21
J2000 BID PACKAGE #020 FACILITY COMMISSIONING GROUP	S		63,360.00	0.00	63,360.00	0.00	63,360.00	3,272.00	327.20	2,944.80	6.10%	50,078.00
Total for Bid Package 020			63,360.00	0.00	63,360.00	0.00	63,360.00	3,272.00	327.20	2,944.80	6.13%	50,078.00
J2100 BID PACKAGE #021 BP#001 RISING SUN DEVELOPING, INC.	S		6,927,783.85	34,727.81	6,927,511.66	0.00	6,927,511.66	5,289,063.78	346,375.58	4,943,588.20	76.40%	1,637,547.88
J2101 PURCHASE ORDER #21-01 HINKLE CONTRACTING COMPANY LLC	M		38,000.00	414,564.60	452,564.60	0.00	452,564.60	452,564.60	0.00	452,564.60	100.00%	0.00
J2102 PURCHASE ORDER #21-02 HINKLE CONTRACTING COMPANY LLC	M		120,000.00	0.00	120,000.00	0.00	120,000.00	119,990.00	0.00	119,990.00	100.00%	10.00
J2103 PURCHASE ORDER #21-03 TRIPLE CROWN CONCRETE	M		500,000.00	0.00	500,000.00	0.00	500,000.00	500,000.00	0.00	500,000.00	100.00%	0.00
J2104 PURCHASE ORDER #21-04 MMI OF KENTUCKY	M		254,000.00	0.00	254,000.00	0.00	254,000.00	254,000.00	0.00	254,000.00	100.00%	0.00

CODELL CONSTRUCTION REPORT
Commitment Log by Project
000743 - Stanton Elementary School

Description	Vendor Name	Typ	Original Amount	Approved COs	Revised Amount	Pending COs	Total with Pending	Total Billed	Retention Billed	Net to Date	% Billed	Not Yet Billed
22105 PURCHASE ORDER #21-05 THE WELLS GROUP		M	158,412.15	0.00	158,412.15	0.00	158,412.15	158,412.15	0.00	158,412.15	100.00%	0.00
22106 PURCHASE ORDER #21-06 ATLAS ENTERPRISES		M	684,470.00	-8,440.00	676,030.00	0.00	676,030.00	363,591.06	0.00	363,591.06	53.60%	314,438.94
22107 PURCHASE ORDER #21-07 ADP Lemco		M	59,579.00	0.00	59,579.00	0.00	59,579.00	0.00	0.00	0.00	0.00%	59,579.00
22108 PURCHASE ORDER #21-08 VULCRAFT A DIVISION OF NUCOR		M	695,755.00	0.00	695,755.00	0.00	695,755.00	695,755.00	0.00	695,755.00	100.00%	0.00
22109 PURCHASE ORDER #21-09 SISKIN STEEL & SUPPLY CO., INC		M	80,000.00	0.00	80,000.00	0.00	80,000.00	80,000.00	0.00	80,000.00	100.00%	0.00
22110 PURCHASE ORDER #21-10 METAL PROS LLC		M	34,000.00	0.00	34,000.00	0.00	34,000.00	24,517.88	0.00	24,517.88	72.10%	8,482.12
Total for Bid Package 021			9,517,060.00	442,852.41	9,959,912.41	0.00	9,959,912.41	7,938,784.27	348,375.58	7,592,418.69	78.71%	2,021,057.94
22200 BID PACKAGE #022 BP#010 ROSA MOSAIC & TILE VCT, BP#011 TILING, BP#015 COMPANY		S	775,285.00	17,140.00	792,405.00	0.00	792,405.00	0.00	0.00	0.00	0.00%	792,405.00
22201 PURCHASE ORDER #22-01 KIEFER SPECIALTY FLOORING		M	218,380.00	-218,380.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00%	0.00
22202 PURCHASE ORDER #22-02 TERRAZZO AND MARBLE SUPPLY		M	62,520.00	0.00	62,520.00	0.00	62,520.00	0.00	0.00	0.00	0.00%	62,520.00
Total for Bid Package 022			1,056,165.00	-201,240.00	854,925.00	0.00	854,925.00	0.00	0.00	0.00	0.00%	854,925.00
10000 Codell Pre-Construction	CODELL CONSTRUCTION CO.	S	703,536.02	0.00	703,536.02	0.00	703,536.02	509,828.26	0.00	509,828.26	72.50%	193,707.76
Total for Bid Package 100			703,536.02	0.00	703,536.02	0.00	703,536.02	509,828.26	0.00	509,828.26	72.47%	193,707.76
Total for Job: 000743Stanton Elementary School			25,415,956.20	226,067.61	25,642,023.81	0.00	25,642,023.81	16,296,066.49	733,189.06	15,864,896.43	64.73	9,044,857.32



APPLICATION AND CERTIFICATION FOR PAYMENT Construction Manager - Adviser Edition

TO OWNER:
POWELL CO. BOARD OF EDUCATION
691 BRECKINRIDGE STREET
STANTON, KY 40380

PROJECT:
Stanton Elementary School
West College Ave
Stanton, KY 40380

ESTIMATE NO: 15
DATE OF ESTIMATE: 05/12/2025
CONTRACT DATE: 01/15/2024
PROJECT NO: 000743C

Distribution to:

☐	OWNER
☐	CONSTRUCTION MANAGER
☐	ARCHITECT
☐	GENERAL CONTRACTOR
☐	LENDER
☐	OTHER

FROM:
Codell Construction Company
4475 Rockwell Road
Winchester, KY 40391

VIA ARCHITECT:
Sherman Carter Barnhart

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract.
Continuation Sheet is attached.

1. Original contract sum	\$703,536.02
2. Net change by change orders	\$0.00
3. Contract sum to date (Line 1+/-2)	\$703,536.02
4. Total completed and stored to date	\$509,826.26
5. Retainage:	
a. 0.0% of completed work	\$0.00
b. 0.0% of stored material	\$0.00
Total retainage	\$0.00
6. Total earned less retainage (Line 4 less Line 5 Total)	\$509,826.26
7. Less previous certificates for payment (Line 6 from prior Certificate)	\$482,854.88
8. Current payment due (Line 6 less Line 7)	\$26,971.38
9. Balance to finish, including retainage (Line 3 less Line 6)	\$193,709.76

OWNER CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising the application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

Amount Certified: TWENTY-SIX THOUSAND NINE HUNDRED SEVENTY-ONE AND 38 / 100 DOLLARS

(Attach explanation if amount certified differs from the amount applied. Initial all figures on this Application and on the Continuation Sheet that are changed to conform with the amount certified.)

CONSTRUCTION MANAGER: Codell Construction Company

By: Rebecca Pinzall Date: 5/12/25

Change Order Summary	Additions	Deductions
Change orders approved in previous months by owner		
Change orders approved this month	Number	Approved
Totals		
Net change by change orders		

CONTINUATION SHEET -- page 2

APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

ESTIMATE NO: 15
ESTIMATE DATE: 05/12/2025
PERIOD TO: 05/12/2025
PROJECT NO: 000743C

A	B	C	D	E	F	G	H	I	
Item Number	Description	Scheduled Value	Work Completed		Materials Presently Stored	Completed and Stored to Date	% (G/C)	Balance to Finish (C-G)	Retention
			Previous Application	This Period					
100-001000	Codell Pre-Construction	70,353.60	70,353.60	0.00	0.00	70,353.60	100.00	0.00	0.00
100-001001	Monthly On-Site (13,000 per month)	234,000.00	189,000.00	13,000.00	0.00	182,000.00	77.78	52,000.00	0.00
100-001002	Construction Phase Fee	396,182.42	243,601.28	13,971.38	0.00	257,472.68	64.50	141,709.76	0.00
Application Total		703,536.02	482,854.88	28,971.38	0.00	509,826.26	72.47	193,709.76	0.00

743-02103	PURCHASE ORDER #21-03	05/12/2025	TRIPLE CROWN CONCRETE		
125659	MAT	03/11/2025	Rebecca Piersall	11,601.36	11,601.36
Totals:				11,601.36	11,601.36



PO Box 200
Paris, KY 40362-0200

Customer No: 335714
Invoice No: 125659
Inv Date: 03/11/25
Page: Page 5 of 5
Customer PO: DPO 21-3
Customer Job: STORM ROOF - BOOM

Powell CO BOE/RISING
Palumbo Drive
Lexington KY 40509

Invoices@redinc.com

Hinkle Contracting Co LLC
PO Box 200
Paris, KY 40362-0200
858-887-3670

Delivered To: 777 W COLLEGE AVE STANTON

Powell Co BOE - 11,606.36

Balance to RSD w/tax

20,573.64
1,234.42 tax

21,808.06 - RSD

Finance Charges will be applied to any late invoices at a rate of 1.5% per month per credit agreement or the State's Lawful Amount

Invoice Amount: 32,175.00

Amount Paid: _____

Customer Name: Powell CO BOE/RISING
Customer No: 335714
Invoice #: 125659
Date: 03/11/25
Customer Job: STORM ROOF - BOOM
Customer PO: DPO 21-3
Due Date: 04/10/25

If you have any questions about your invoice please call 858-887-3670

Remit Payment To: HINKLE CONTRACTING COMPANY LLC
P.O. Box 742852
Atlanta, GA 30374-2852

Please provide your email address below if you would like to start receiving your invoices via email



PO Box 200
Paris, KY 40362-0200

Customer No: 335714
Invoice No: 125659
Inv Date: 03/11/25
Page: Page 1 of 5
Customer PO: DPO 21-3
Customer Job: STORM ROOF - BOOM

DATE RECEIVED
03/17/2025

Powell CO BOERISING
Palumbo Drive
Lexington KY 40509

Hinkle Contracting Co LLC
PO Box 200
Paris, KY 40362-0200
859-887-3670

invoiced@gradinc.com

Delivered To: 777 W COLLEGE AVE STANTON

Date	Ticket #	Item	Description	Quantity	UM	Unit Price	MatlTotal	TaxCode	TaxTotal	Total
From: 05143 RMC: Winchester										
03/11/25	14303702	652671C	4500PSI COM NA	10.00	CY	167.00	1,670.00	KY00	0.00	1,670.00
03/11/25	14303702	CA440M	MID RANGE WATER REDUCER 8 ozs/cw	10.00	PCY	4.00	40.00	KY00	0.00	40.00
03/11/25	14303702	WSC	WINTER SERVICE CHARGE	10.00	EA	5.00	50.00	KY00	0.00	50.00
03/11/25	14303702	ESC	ENVIRONMENTAL SURCHARGE	1.00	LDS	10.00	10.00	KY00	0.00	10.00
03/11/25	14303702	FSC	FUEL SURCHARGE	1.00	PCY	0.00	0.00	KY00	0.00	0.00
03/11/25	14303703	652671C	4500PSI COM NA	10.00	CY	167.00	1,670.00	KY00	0.00	1,670.00
03/11/25	14303703	CA440M	MID RANGE WATER REDUCER 8 ozs/cw	10.00	PCY	4.00	40.00	KY00	0.00	40.00
03/11/25	14303703	WSC	WINTER SERVICE CHARGE	10.00	EA	5.00	50.00	KY00	0.00	50.00
03/11/25	14303703	ESC	ENVIRONMENTAL SURCHARGE	1.00	LDS	10.00	10.00	KY00	0.00	10.00
03/11/25	14303703	FSC	FUEL SURCHARGE	1.00	PCY	0.00	0.00	KY00	0.00	0.00
03/11/25	14303704	652671C	4500PSI COM NA	10.00	CY	167.00	1,670.00	KY00	0.00	1,670.00
03/11/25	14303704	CA440M	MID RANGE WATER REDUCER 8 ozs/cw	10.00	PCY	4.00	40.00	KY00	0.00	40.00
03/11/25	14303704	WSC	WINTER SERVICE CHARGE	10.00	EA	5.00	50.00	KY00	0.00	50.00
03/11/25	14303704	ESC	ENVIRONMENTAL SURCHARGE	1.00	LDS	10.00	10.00	KY00	0.00	10.00
03/11/25	14303704	FSC	FUEL SURCHARGE	1.00	PCY	0.00	0.00	KY00	0.00	0.00
03/11/25	14303705	652671C	4500PSI COM NA	10.00	CY	167.00	1,670.00	KY00	0.00	1,670.00
03/11/25	14303705	CA440M	MID RANGE WATER REDUCER 8 ozs/cw	10.00	PCY	4.00	40.00	KY00	0.00	40.00
03/11/25	14303705	WSC	WINTER SERVICE CHARGE	10.00	EA	5.00	50.00	KY00	0.00	50.00
03/11/25	14303705	ESC	ENVIRONMENTAL SURCHARGE	1.00	LDS	10.00	10.00	KY00	0.00	10.00
03/11/25	14303705	FSC	FUEL SURCHARGE	1.00	PCY	0.00	0.00	KY00	0.00	0.00
03/11/25	14303706	652671C	4500PSI COM NA	10.00	CY	167.00	1,670.00	KY00	0.00	1,670.00
03/11/25	14303706	CA440M	MID RANGE WATER REDUCER 8 ozs/cw	10.00	PCY	4.00	40.00	KY00	0.00	40.00
03/11/25	14303706	WSC	WINTER SERVICE CHARGE	10.00	EA	5.00	50.00	KY00	0.00	50.00



PO Box 200
Paris, KY 40362-0200

Customer No: 335714
Invoice No: 125659
Inv Date: 03/11/25
Page: Page 2 of 5
Customer PO: DPO 21-3
Customer Job: STORM ROOF - BOOM

Powell CO BOE/RISING
Palumbo Drive
Lexington KY 40508

Hinkle Contracting Co LLC
PO Box 200
Paris, KY 40362-0200
859-867-3870

invoices@tracinc.com

Delivered To: 777 W COLLEGE AVE STANTON

Date	Ticket #	Item	Description	Quantity	UM	Unit Price	MatlTotal	TaxCode	TaxTotal	Total
03/11/25	14303706	ESC	ENVIRONMENTAL SURCHARGE	1.00	LDS	10.00	10.00	KY00	0.00	10.00
03/11/26	14303706	FSC	FUEL SURCHARGE	1.00	PCY	0.00	0.00	KY00	0.00	0.00
03/11/25	14303707	652671C	4500PSI COM NA	10.00	CY	167.00	1,670.00	KY00	0.00	1,670.00
03/11/25	14303707	CA440M	MID RANGE WATER REDUCER 8 ozs/cw	10.00	PCY	4.00	40.00	KY00	0.00	40.00
03/11/25	14303707	WSC	WINTER SERVICE CHARGE	10.00	EA	5.00	50.00	KY00	0.00	50.00
03/11/25	14303707	ESC	ENVIRONMENTAL SURCHARGE	1.00	LDS	10.00	10.00	KY00	0.00	10.00
03/11/25	14303707	FSC	FUEL SURCHARGE	1.00	PCY	0.00	0.00	KY00	0.00	0.00
03/11/25	14303710	652671C	4500PSI COM NA	10.00	CY	167.00	1,670.00	KY00	0.00	1,670.00
03/11/25	14303710	CA440M	MID RANGE WATER REDUCER 8 ozs/cw	10.00	PCY	4.00	40.00	KY00	0.00	40.00
03/11/25	14303710	WSC	WINTER SERVICE CHARGE	10.00	EA	5.00	50.00	KY00	0.00	50.00
03/11/25	14303710	ESC	ENVIRONMENTAL SURCHARGE	1.00	LDS	10.00	10.00	KY00	0.00	10.00
03/11/25	14303710	FSC	FUEL SURCHARGE	1.00	PCY	0.00	0.00	KY00	0.00	0.00
03/11/25	14303711	652671C	4500PSI COM NA	10.00	CY	167.00	1,670.00	KY00	0.00	1,670.00
03/11/25	14303711	CA440M	MID RANGE WATER REDUCER 8 ozs/cw	10.00	PCY	4.00	40.00	KY00	0.00	40.00
03/11/25	14303711	WSC	WINTER SERVICE CHARGE	10.00	EA	5.00	50.00	KY00	0.00	50.00
03/11/25	14303711	ESC	ENVIRONMENTAL SURCHARGE	1.00	LDS	10.00	10.00	KY00	0.00	10.00
03/11/25	14303711	FSC	FUEL SURCHARGE	1.00	PCY	0.00	0.00	KY00	0.00	0.00
03/11/25	14303712	652671C	4500PSI COM NA	10.00	CY	167.00	1,670.00	KY00	0.00	1,670.00
03/11/25	14303712	CA440M	MID RANGE WATER REDUCER 8 ozs/cw	10.00	PCY	4.00	40.00	KY00	0.00	40.00
03/11/25	14303712	WSC	WINTER SERVICE CHARGE	10.00	EA	5.00	50.00	KY00	0.00	50.00
03/11/25	14303712	ESC	ENVIRONMENTAL SURCHARGE	1.00	LDS	10.00	10.00	KY00	0.00	10.00
03/11/25	14303712	FSC	FUEL SURCHARGE	1.00	PCY	0.00	0.00	KY00	0.00	0.00
03/11/25	14303713	652671C	4500PSI COM NA	10.00	CY	167.00	1,670.00	KY00	0.00	1,670.00
03/11/25	14303713	CA440	HIGH RANGE W 6 ozs/cw	10.00	PCY	7.50	75.00	KY00	0.00	75.00



PO Box 200
Paris, KY 40362-0200

Customer No: 335714
Invoice No: 125659
Inv Date: 03/11/25
Page: Page 3 of 5
Customer PO: DPO 21-3
Customer Job: STORM ROOF - BOOM

Powell CO BOE/RISING
Pafumbo Drive
Lexington KY 40509

Hinkle Contracting Co LLC
PO Box 200
Paris, KY 40362-0200
858-887-3670

Invoices@radinc.com

Delivered To: 777 W COLLEGE AVE STANTON

Date	Ticket #	Item	Description	Quantity	UM	Unit Price	MatlTotal	TaxCode	TaxTotal	Total
03/11/25	14303713	WSC	WINTER SERVICE CHARGE	10.00	EA	5.00	50.00	KY00	0.00	50.00
03/11/25	14303713	ESC	ENVIRONMENTAL SURCHARGE	1.00	LDS	10.00	10.00	KY00	0.00	10.00
03/11/25	14303713	FSC	FUEL SURCHARGE	1.00	PCY	0.00	0.00	KY00	0.00	0.00
03/11/25	14303714	652671C	4500PSI COM NA	10.00	CY	167.00	1,670.00	KY00	0.00	1,670.00
03/11/25	14303714	CA440	HIGH RANGE W 6 ozs/cw	10.00	PCY	7.50	75.00	KY00	0.00	75.00
03/11/25	14303714	WSC	WINTER SERVICE CHARGE	10.00	EA	5.00	50.00	KY00	0.00	50.00
03/11/25	14303714	ESC	ENVIRONMENTAL SURCHARGE	1.00	LDS	10.00	10.00	KY00	0.00	10.00
03/11/25	14303714	FSC	FUEL SURCHARGE	1.00	PCY	0.00	0.00	KY00	0.00	0.00
03/11/25	14303715	652671C	4500PSI COM NA	10.00	CY	167.00	1,670.00	KY00	0.00	1,670.00
03/11/25	14303715	CA440	HIGH RANGE W 6 ozs/cw	10.00	PCY	7.50	75.00	KY00	0.00	75.00
03/11/25	14303715	WSC	WINTER SERVICE CHARGE	10.00	EA	5.00	50.00	KY00	0.00	50.00
03/11/25	14303715	ESC	ENVIRONMENTAL SURCHARGE	1.00	LDS	10.00	10.00	KY00	0.00	10.00
03/11/25	14303715	FSC	FUEL SURCHARGE	1.00	PCY	0.00	0.00	KY00	0.00	0.00
03/11/25	14303716	652671C	4500PSI COM NA	10.00	CY	167.00	1,670.00	KY00	0.00	1,670.00
03/11/25	14303716	CA440	HIGH RANGE W 6 ozs/cw	10.00	PCY	7.50	75.00	KY00	0.00	75.00
03/11/25	14303716	WSC	WINTER SERVICE CHARGE	10.00	EA	5.00	50.00	KY00	0.00	50.00
03/11/25	14303716	ESC	ENVIRONMENTAL SURCHARGE	1.00	LDS	10.00	10.00	KY00	0.00	10.00
03/11/25	14303716	FSC	FUEL SURCHARGE	1.00	PCY	0.00	0.00	KY00	0.00	0.00
03/11/25	14303717	652671C	4500PSI COM NA	10.00	CY	167.00	1,670.00	KY00	0.00	1,670.00
03/11/25	14303717	CA440	HIGH RANGE W 6 ozs/cw	10.00	PCY	7.50	75.00	KY00	0.00	75.00
03/11/25	14303717	WSC	WINTER SERVICE CHARGE	10.00	EA	5.00	50.00	KY00	0.00	50.00
03/11/25	14303717	ESC	ENVIRONMENTAL SURCHARGE	1.00	LDS	10.00	10.00	KY00	0.00	10.00
03/11/25	14303717	FSC	FUEL SURCHARGE	1.00	PCY	0.00	0.00	KY00	0.00	0.00
03/11/25	14303718	652671C	4500PSI COM NA	10.00	CY	167.00	1,670.00	KY00	0.00	1,670.00



PO Box 200
Paris, KY 40362-0200

Customer No: 335714
Invoice No: 125659
Inv Date: 03/11/25
Page: Page 4 of 5
Customer PO: DPO 21-3
Customer Job: STORM ROOF - BOOM

Power CO BOE/RISING
Palmbo Drive
Lexington KY 40508

Hinkle Contracting Co LLC
PO Box 200
Paris, KY 40362-0200
859-967-3670

invoices@radinc.com

Delivered To: 777 W COLLEGE AVE STANTON

Date	Ticket #	Item	Description	Quantity	UM	Unit Price	MatTotal	TaxCode	TaxTotal	Total
03/11/25	14303718	CA440	HIGH RANGE W 6 ozs/cw	10.00	PCY	7.50	75.00	KY00	0.00	75.00
03/11/25	14303718	WSC	WINTER SERVICE CHARGE	10.00	EA	5.00	50.00	KY00	0.00	50.00
03/11/25	14303718	ESC	ENVIRONMENTAL SURCHARGE	1.00	LDS	10.00	10.00	KY00	0.00	10.00
03/11/25	14303718	FSC	FUEL SURCHARGE	1.00	PCY	0.00	0.00	KY00	0.00	0.00
03/11/25	14303719	652671C	4500PSI COM NA	10.00	CY	167.00	1,670.00	KY00	0.00	1,670.00
03/11/25	14303719	CA440	HIGH RANGE W 6 ozs/cw	10.00	PCY	7.50	75.00	KY00	0.00	75.00
03/11/25	14303719	WSC	WINTER SERVICE CHARGE	10.00	EA	5.00	50.00	KY00	0.00	50.00
03/11/25	14303719	ESC	ENVIRONMENTAL SURCHARGE	1.00	LDS	10.00	10.00	KY00	0.00	10.00
03/11/25	14303719	FSC	FUEL SURCHARGE	1.00	PCY	0.00	0.00	KY00	0.00	0.00
03/11/25	14303721	652671C	4500PSI COM NA	10.00	CY	167.00	1,670.00	KY00	0.00	1,670.00
03/11/25	14303721	CA440	HIGH RANGE W 6 ozs/cw	10.00	PCY	7.50	75.00	KY00	0.00	75.00
03/11/25	14303721	WSC	WINTER SERVICE CHARGE	10.00	EA	5.00	50.00	KY00	0.00	50.00
03/11/25	14303721	ESC	ENVIRONMENTAL SURCHARGE	1.00	LDS	10.00	10.00	KY00	0.00	10.00
03/11/25	14303721	FSC	FUEL SURCHARGE	1.00	PCY	0.00	0.00	KY00	0.00	0.00
03/11/25	14303723	652671C	4500PSI COM NA	10.00	CY	167.00	1,670.00	KY00	0.00	1,670.00
03/11/25	14303723	CA440	HIGH RANGE W 6 ozs/cw	10.00	PCY	7.50	75.00	KY00	0.00	75.00
03/11/25	14303723	WSC	WINTER SERVICE CHARGE	10.00	EA	5.00	50.00	KY00	0.00	50.00
03/11/25	14303723	ESC	ENVIRONMENTAL SURCHARGE	1.00	LDS	10.00	10.00	KY00	0.00	10.00
03/11/25	14303723	FSC	FUEL SURCHARGE	1.00	PCY	0.00	0.00	KY00	0.00	0.00
Total Invoice:						32,175.00			0.00	32,175.00

Total Cubic Yards of Ready mix for this invoice 180.00

Total: Location RMC: Winchester

32,175.00 0.00 0.00 32,175.00

AIA Type Document
Application and Certification for Payment

TO (OWNER): Powell County Board of Edu.
691 Breckenridge Street
Stanton, KY 40380

PROJECT: Stanton Elementary School
776 West College Avenue
Stanton, KY 40380

APPLICATION NO: 15
PERIOD TO: 4/14/2025

DISTRIBUTION
TO:
- OWNER
- CONSTRUCTION
MANAGER
- ARCHITECT
- CONTRACTOR

FROM (CONTRACTOR): Rising Sun Developing Company
2555 Palumbo Drive #110
Lexington, KY 40509

ARCHITECT'S
PROJECT NO: BG 21-072

VIA CONSTRUCTION MANAGER: Codell Construction

CONTRACT FOR: Stanton Elementary School

VIA ARCHITECT: Sherman Carter Barnhart

CONTRACT DATE: 1/15/2023

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for Payment, as shown below, in connection with the Contract.
Continuation Sheet, AIA Type Document is attached.

The Undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the work covered by this application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the owner, and that current payment shown herein is now due.

1. ORIGINAL CONTRACT SUM	\$ 6,892,783.85	✓
2. Net Change by Change Orders	\$ 34,727.81	✓
3. CONTRACT SUM TO DATE (Line 1 + 2)	\$ 6,927,511.66	✓
4. TOTAL COMPLETED AND STORED TO DATE	\$ 5,289,983.78	✓

5. RETAINAGE:

a. 5.00 % of Completed Work	\$ 346,375.58
b. 0.00 % of Stored Material	\$ 0.00

Total retainage (Line 5a + 5b) \$ 346,375.58

6. TOTAL EARNED LESS RETAINAGE \$ 4,943,588.20
(Line 4 less Line 5 Total)

7. LESS PREVIOUS CERTIFICATES FOR PAYMENT

(Line 6 from prior Certificate) \$ 4,779,071.89 ✓

8. CURRENT PAYMENT DUE \$ 164,516.31 ✓

9. BALANCE TO FINISH, INCLUDING RETAINAGE

(Line 3 less Line 8) \$ 1,983,923.46

CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Total changes approved in previous months by Owner	24,440.66	0.00
Total approved this Month	20,287.15	-10,000.00
TOTALS	44,727.81	-10,000.00
NET CHANGES by Change Order	34,727.81	

CONTRACTOR: Rising Sun Developing Company
2555 Palumbo Drive #110
Lexington, KY 40509

By:  Donnie Naeber
Project Manager

State of: KY

County of: Fayette

Subscribed and Sworn to before me on this day of April 20 25

Notary Public:  COMMONWEALTH OF KENTUCKY

My Commission Expires: 1.8.26 MM # KYNP20813

CERTIFICATE FOR PAYMENT

In Accordance with the Contract Documents, based on on-site observations and the data comprising the above application, the Construction Manager and Architect certifies to owner that to the best of their knowledge, information and belief the Work has progressed as indicated, the quality of the work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED \$ 164,516.31

(Attach explanation if amount certified differs from the amount applied. Initial all figures on this Application and on the Continuation Sheet that are changed to conform to the amount certified.)

CONSTRUCTION MANAGER:

By:  Date: 4-14-25

ARCHITECT:

By:  Date: 15 APR 25

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, Payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

AIA Type Document
Application and Certification for Payment

Page 2 of 14

TO (OWNER): Powell County Board of Edu. 691 Breckenridge Street Stanton, KY 40380	PROJECT: Stanton Elementary School 776 West College Avenue Stanton, KY 40380	APPLICATION NO: 15 PERIOD TO: 4/14/2025 ARCHITECT'S PROJECT NO: BG 21-072	DISTRIBUTION TO: - OWNER - CONSTRUCTION MANAGER - ARCHITECT - CONTRACTOR
--	---	--	--

FROM (CONTRACTOR): Rising Sun Developing Company
 2555 Palumbo Drive #110
 Lexington, KY 40509

VIA CONSTRUCTION MANAGER: CodeM Construction
VIA ARCHITECT: Sherman Carter Bernhart
CONTRACT DATE: 1/15/2023

CONTRACT FOR: Stanton Elementary School		SCHEDULE					COMPLETED			COMPLETED		STORED		%		BALANCE	RETAINAGE
ITEM	DESCRIPTION	VALUE	PREVIOUS APPLICATIONS	THIS PERIOD	STORED MATERIAL	COMPLETED	STORED MATERIAL	COMPLETED	THIS PERIOD	STORED	COMPLETED	STORED	COMPLETED	THIS PERIOD	STORED	BALANCE	RETAINAGE
1	construction entrance mat	2,807.65	2,807.65	0.00	0.00	0.00	0.00	2,807.65	100.00	0.00	0.00	0.00	0.00	100.00	0.00	140.38	
2	construction entrance labor	2,658.00	2,658.00	0.00	0.00	0.00	0.00	2,658.00	100.00	0.00	0.00	0.00	0.00	100.00	0.00	132.90	
3	3000 cy allowance	36,000.00	36,000.00	0.00	0.00	0.00	0.00	36,000.00	100.00	0.00	0.00	0.00	0.00	100.00	0.00	1,800.00	
4	4500 sy filter fabric allowance	4,950.00	4,950.00	0.00	0.00	0.00	0.00	4,950.00	100.00	0.00	0.00	0.00	0.00	100.00	0.00	247.50	
5	4500 sy geo grid allowance	10,575.00	10,575.00	0.00	0.00	0.00	0.00	10,575.00	100.00	0.00	0.00	0.00	0.00	100.00	0.00	528.75	
6	gravel allowance 800 ton	20,000.00	20,000.00	0.00	0.00	0.00	0.00	20,000.00	100.00	0.00	0.00	0.00	0.00	100.00	0.00	1,000.00	
7	strip top soil	48,192.00	48,192.00	0.00	0.00	0.00	0.00	48,192.00	100.00	0.00	0.00	0.00	0.00	100.00	0.00	2,409.60	
8	mass cut	523,576.00	523,576.00	0.00	0.00	0.00	0.00	523,576.00	100.00	0.00	0.00	0.00	0.00	100.00	0.00	26,178.80	
9	mass fill	215,956.00	215,956.00	0.00	0.00	0.00	0.00	215,956.00	98.00	0.00	0.00	0.00	4,319.12	98.00	10,581.84		
10	export on site	123,780.00	123,780.00	0.00	0.00	0.00	0.00	123,780.00	100.00	0.00	0.00	0.00	0.00	100.00	0.00	6,189.00	
11	silt fence mat	3,819.30	3,819.30	0.00	0.00	0.00	0.00	3,819.30	100.00	0.00	0.00	0.00	0.00	100.00	0.00	190.97	
12	silt fence labor	2,000.00	2,000.00	0.00	0.00	0.00	0.00	2,000.00	100.00	0.00	0.00	0.00	0.00	100.00	0.00	100.00	
13	temp seeding	21,684.00	4,336.80	0.00	0.00	0.00	0.00	4,336.80	20.00	0.00	0.00	0.00	17,347.20	20.00	216.84		
14	erosion control mat	8,000.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	6,000.00	0.00	0.00		
15	erosion control labor	10,000.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	10,000.00	0.00	0.00		
16	cut and fill wetland	16,000.00	16,000.00	0.00	0.00	0.00	0.00	16,000.00	100.00	0.00	0.00	0.00	0.00	100.00	0.00	800.00	
17	rip rap mat	9,700.00	9,700.00	0.00	0.00	0.00	0.00	9,700.00	100.00	0.00	0.00	0.00	0.00	100.00	0.00	485.00	
18	rip rap labor	4,200.00	4,200.00	0.00	0.00	0.00	0.00	4,200.00	100.00	0.00	0.00	0.00	0.00	100.00	0.00	210.00	
19	downspout boots mat	7,301.28	7,301.28	0.00	0.00	0.00	0.00	7,301.28	100.00	0.00	0.00	0.00	0.00	100.00	0.00	365.08	
20	downspout labor	8,400.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	8,400.00	0.00	0.00		
21	castings mat	12,273.74	12,273.74	0.00	0.00	0.00	0.00	12,273.74	100.00	0.00	0.00	0.00	0.00	100.00	0.00	513.89	

AIA Type Document
Application and Certification for Payment

Page 3 of 14

TO (OWNER): Powell County Board of Edu. 691 Breckenridge Street Stanton, KY 40380	PROJECT: Stanton Elementary School 776 West College Avenue Stanton, KY 40380	APPLICATION NO: 15 PERIOD TO: 4/14/2025 ARCHITECT'S PROJECT NO: BG 21-072
FROM (CONTRACTOR): Rising Sun Developing Company 2555 Palumbo Drive #110 Lexington, KY 40509		

DISTRIBUTION
TO:
 - OWNER
 - CONSTRUCTION
 - MANAGER
 - ARCHITECT
 - CONTRACTOR

CONTRACT FOR: Stanton Elementary School
VIA ARCHITECT: Sherman Carter Barnhart
VIA CONSTRUCTION MANAGER: Code!! Construction
CONTRACT DATE: 1/15/2023

ITEM	DESCRIPTION	SCHEDULE VALUE	PREVIOUS APPLICATIONS	COMPLETED THIS PERIOD	STORED MATERIAL	COMPLETED STORED	%	BALANCE	RETAINAGE
22	4" PE mat	219.20	219.20	0.00	0.00	219.20	100.00	0.00	10.96
23	4" pe labor	742.00	742.00	0.00	0.00	742.00	100.00	0.00	37.10
24	6" pe mat	2,030.40	2,030.40	0.00	0.00	2,030.40	100.00	0.00	101.52
25	6" pe labor	8,460.00	5,922.00	2,538.00	0.00	8,460.00	100.00	0.00	423.60
26	8" pe mat	2,130.00	2,130.00	0.00	0.00	2,130.00	100.00	0.00	106.50
27	8" pe labor	6,000.00	4,200.00	1,800.00	0.00	6,000.00	100.00	0.00	300.00
28	10" pe mat	2,564.00	2,564.00	0.00	0.00	2,564.00	100.00	0.00	128.20
29	10" pe labor	7,200.00	5,040.00	2,160.00	0.00	7,200.00	100.00	0.00	360.00
30	12" pe mat	8,272.00	8,272.00	0.00	0.00	8,272.00	100.00	0.00	413.60
31	12" pe labor	27,500.00	17,875.00	0.00	0.00	17,875.00	65.00	9,625.00	883.75
32	15" pe mat	5,454.00	5,454.00	0.00	0.00	5,454.00	100.00	0.00	272.70
33	15" pe labor	13,500.00	8,775.00	4,725.00	0.00	13,500.00	100.00	0.00	675.00
34	18" pe mat	2,002.00	2,002.00	0.00	0.00	2,002.00	100.00	0.00	100.10
35	18" pe labor	4,200.00	4,200.00	0.00	0.00	4,200.00	100.00	0.00	210.00
36	24" pe mat	3,243.80	3,243.80	0.00	0.00	3,243.80	100.00	0.00	162.19
37	24" pe labor	6,500.00	2,600.00	0.00	0.00	2,600.00	40.00	3,900.00	130.00
38	15" rcp mat	5,200.00	5,200.00	0.00	0.00	5,200.00	100.00	0.00	260.00
39	15" rcp labor	5,200.00	0.00	0.00	0.00	0.00	0.00	5,200.00	0.00
40	headwall mat	4,324.80	4,324.80	0.00	0.00	4,324.80	100.00	0.00	216.24
41	headwall labor	6,000.00	6,000.00	0.00	0.00	6,000.00	100.00	0.00	300.00
42	manhole mat	5,015.90	5,015.90	0.00	0.00	5,015.90	100.00	0.00	250.80

AIA Type Document
Application and Certification for Payment

Page 4 of 14

TO (OWNER): Powell County Board of Edu.
691 Breckenridge Street
Stanton, KY 40360

PROJECT: Stanton Elementary School
776 West College Avenue
Stanton, KY 40360

APPLICATION NO: 15
PERIOD TO: 4/14/2025

DISTRIBUTION TO:

- OWNER
- CONSTRUCTION MANAGER
- ARCHITECT
- CONTRACTOR

FROM (CONTRACTOR): Rising Sun Developing Company
2555 Pelumbo Drive #110
Lexington, KY 40509

ARCHITECTS
PROJECT NO: BG 21-072

VIA CONSTRUCTION MANAGER: Codell Construction

VIA ARCHITECT: Sherman Carter Barnhart

CONTRACT DATE: 1/15/2023

CONTRACT FOR: Stanton Elementary School

ITEM	DESCRIPTION	SCHEDULE VALUE	PREVIOUS APPLICATIONS	COMPLETED THIS PERIOD	STORED MATERIAL	COMPLETED STORED	%	BALANCE	RETAINAGE
43	manhole labor	5,000.00	3,750.00	1,250.00	0.00	5,000.00	100.00	0.00	250.00
44	catchbasin mat	7,657.44	7,657.44	0.00	0.00	7,657.44	100.00	0.00	382.87
45	catchbasin labor	11,000.00	8,250.00	2,750.00	0.00	11,000.00	100.00	0.00	550.00
46	drop box mat	5,037.12	5,037.12	0.00	0.00	5,037.12	100.00	0.00	251.86
47	drop box labor	6,500.00	4,875.00	1,625.00	0.00	6,500.00	100.00	0.00	325.00
48	nyplast mat	1,600.00	1,600.00	0.00	0.00	1,600.00	100.00	0.00	80.00
49	nyplast labor	3,800.00	3,040.00	760.00	0.00	3,800.00	100.00	0.00	190.00
50	pipe acc.	9,000.00	9,000.00	0.00	0.00	9,000.00	100.00	0.00	450.00
51	gravel mat	12,000.00	12,000.00	0.00	0.00	12,000.00	100.00	0.00	600.00
52	site surveying	12,000.00	10,800.00	0.00	0.00	10,800.00	90.00	1,200.00	540.00
53	fuel	64,000.00	64,000.00	0.00	0.00	64,000.00	100.00	0.00	3,200.00
54	site superintendent	3,500.00	3,500.00	0.00	0.00	3,500.00	100.00	0.00	175.00
55	area a footer labor	138,250.00	138,250.00	0.00	0.00	138,250.00	100.00	0.00	6,912.50
56	area b footer labor	80,800.00	80,800.00	0.00	0.00	80,800.00	100.00	0.00	4,040.00
57	area c footer labor	177,200.00	177,200.00	0.00	0.00	177,200.00	100.00	0.00	8,860.00
58	pre cast mezz. plank mat	44,000.00	44,000.00	0.00	0.00	44,000.00	100.00	0.00	2,200.00
59	pre cast mezz. plank labor	20,000.00	20,000.00	0.00	0.00	20,000.00	100.00	0.00	1,000.00
60	topping mezz. labor	3,678.00	3,678.00	0.00	0.00	3,678.00	100.00	0.00	183.90
61	lcf area a block labor	78,000.00	78,000.00	0.00	0.00	78,000.00	100.00	0.00	3,900.00
62	lcf area b block labor	176,000.00	176,000.00	0.00	0.00	176,000.00	100.00	0.00	8,800.00
63	lcf area c block labor	303,000.00	303,000.00	0.00	0.00	303,000.00	100.00	0.00	15,150.00

AIA Type Document
Application and Certification for Payment

Page 5 of 14

TO (OWNER): Powell County Board of Edu. 691 Breckenridge Street Stanton, KY 40380	PROJECT: Stanton Elementary School 776 West College Avenue Stanton, KY 40380	APPLICATION NO: 15 PERIOD TO: 4/14/2026	DISTRIBUTION TO: - OWNER - CONSTRUCTION - MANAGER - ARCHITECT - CONTRACTOR
FROM (CONTRACTOR): Rising Sun Developing Company 2555 Palumbo Drive #110	ARCHITECT'S PROJECT NO: BG 21-072		

CONTRACT FOR: Stanton Elementary School
VIA CONSTRUCTION MANAGER: Codeil Construction
VIA ARCHITECT: Sherman Carter Barnhart
CONTRACT DATE: 1/15/2023

ITEM	DESCRIPTION	SCHEDULE VALUE	PREVIOUS APPLICATIONS	COMPLETED THIS PERIOD	STORED MATERIAL	COMPLETED STORED	%	BALANCE	RETAINAGE
64	1cf acc mat	47,200.00	47,200.00	0.00	0.00	47,200.00	100.00	0.00	2,360.00
65	1cf pump labor	32,400.00	32,400.00	0.00	0.00	32,400.00	100.00	0.00	1,620.00
66	sidewalk labor	78,000.00	0.00	11,700.00	0.00	11,700.00	15.00	66,300.00	585.00
67	pavement labor	24,000.00	0.00	0.00	0.00	0.00	0.00	24,000.00	0.00
68	flagpole base labor	2,000.00	0.00	0.00	0.00	0.00	0.00	2,000.00	0.00
69	pipe bollard labor	1,500.00	0.00	0.00	0.00	0.00	0.00	1,500.00	0.00
70	monument sign labor	5,000.00	0.00	0.00	0.00	0.00	0.00	5,000.00	0.00
71	dumpster labor	3,249.00	0.00	812.25	0.00	812.25	25.00	2,436.75	40.61
72	paver mat	3,990.00	0.00	0.00	0.00	0.00	0.00	3,990.00	0.00
73	paver labor	3,500.00	0.00	0.00	0.00	0.00	0.00	3,500.00	0.00
74	gravel labor area a	5,000.00	5,000.00	0.00	0.00	5,000.00	100.00	0.00	250.00
75	gravel labor area b	8,000.00	8,000.00	0.00	0.00	8,000.00	100.00	0.00	400.00
76	gravel labor area c	15,000.00	15,000.00	0.00	0.00	15,000.00	100.00	0.00	750.00
77	tornado shelter slab labor	48,700.00	48,700.00	0.00	0.00	48,700.00	100.00	0.00	2,435.00
78	slab area a on grade labor	39,816.00	39,816.00	0.00	0.00	39,816.00	100.00	0.00	1,980.80
79	slab area b on grade labor	90,416.00	90,416.00	0.00	0.00	90,416.00	100.00	0.00	4,520.80
80	slab area c on grade labor	105,000.00	105,000.00	0.00	0.00	105,000.00	100.00	0.00	5,250.00
81	wiremesh area a mat	5,000.00	5,000.00	0.00	0.00	5,000.00	100.00	0.00	250.00
82	wiremesh area b mat	9,000.00	9,000.00	0.00	0.00	9,000.00	100.00	0.00	450.00
83	wiremesh area c mat	12,000.00	12,000.00	0.00	0.00	12,000.00	100.00	0.00	600.00
84	wiremesh area a labor	2,000.00	2,000.00	0.00	0.00	2,000.00	100.00	0.00	100.00

AIA Type Document
Application and Certification for Payment

Page 9 of 14

TO (OWNER): Powell County Board of Edu. 691 Breckenridge Street Stanton, KY 40380	PROJECT: Stanton Elementary School 776 West College Avenue Stanton, KY 40380	APPLICATION NO: 15 PERIOD TO: 4/14/2025	DISTRIBUTION TO: - OWNER - CONSTRUCTION MANAGER - ARCHITECT - CONTRACTOR
--	---	--	---

FROM (CONTRACTOR): Rising Sun Developing Company
 2555 Palumbo Drive #110
 Lexington, KY 40509

ARCHITECT'S PROJECT NO: BG 21-072

VIA CONSTRUCTION MANAGER: Codel Construction

VIA ARCHITECT: Sherman Carter Barnhart

CONTRACT DATE: 1/15/2023

CONTRACT FOR: Stanton Elementary School

ITEM	DESCRIPTION	SCHEDULE VALUE	PREVIOUS APPLICATIONS	COMPLETED THIS PERIOD	STORED MATERIAL	COMPLETED STORED	%	BALANCE	RETAINAGE
148	chainlink fence mat	4,250.00	0.00	0.00	0.00	0.00	0.00	4,250.00	0.00
149	chainlink fence labor	5,000.00	0.00	0.00	0.00	0.00	0.00	5,000.00	0.00
150	dumpster gates mat	29,310.42	0.00	0.00	0.00	0.00	0.00	29,310.42	0.00
151	dumpster gate labor	3,000.00	0.00	0.00	0.00	0.00	0.00	3,000.00	0.00
152	sod	18,072.00	0.00	0.00	0.00	0.00	0.00	18,072.00	0.00
153	hydro seed	33,300.00	0.00	0.00	0.00	0.00	0.00	33,300.00	0.00
154	ads pavers mat	1,500.00	0.00	0.00	0.00	0.00	0.00	1,500.00	0.00
155	ads paver labor	3,000.00	0.00	0.00	0.00	0.00	0.00	3,000.00	0.00
156	foundation drain mat	2,900.00	2,900.00	0.00	0.00	2,900.00	100.00	0.00	145.00
157	foundation drain labor	3,000.00	3,000.00	0.00	0.00	3,000.00	100.00	0.00	150.00
158	steel package	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
159	shop drawings	38,440.00	38,440.00	0.00	0.00	38,440.00	100.00	0.00	1,922.00
160	anchor bolt mat	330.00	330.00	0.00	0.00	330.00	100.00	0.00	16.50
161	embedd mat	6,720.00	6,720.00	0.00	0.00	6,720.00	100.00	0.00	336.00
162	pipe bollard mat	4,200.00	4,200.00	0.00	0.00	4,200.00	100.00	0.00	210.00
163	structural steel fab	413,190.00	413,190.00	0.00	0.00	413,190.00	100.00	0.00	20,659.50
164	stair and ship ladder fab	14,125.00	0.00	14,125.00	0.00	14,125.00	100.00	0.00	706.25
165	roof ladder fab	10,340.00	0.00	10,340.00	0.00	10,340.00	100.00	0.00	517.00
166	structural steel erection area a	20,000.00	20,000.00	0.00	0.00	20,000.00	100.00	0.00	1,000.00
167	structural steel erection area b	35,000.00	35,000.00	0.00	0.00	35,000.00	100.00	0.00	1,750.00
168	structural steel erection	112,530.00	112,530.00	0.00	0.00	112,530.00	100.00	0.00	5,626.50

AIA Type Document
Application and Certification for Payment

Page 14 of 14

TO (OWNER): Powell County Board of Edu. 691 Breckenridge Street Stanton, KY 40380	PROJECT: Stanton Elementary School 776 West College Avenue Stanton, KY 40380	APPLICATION NO: 15 PERIOD TO: 4/14/2025 ARCHITECT'S PROJECT NO: BG 21-072	DISTRIBUTION TO: - OWNER - CONSTRUCTION MANAGER - ARCHITECT - CONTRACTOR
FROM (CONTRACTOR): Rising Sun Developing Company 2555 Palumbo Drive #110 Lexington, KY 40509			

VIA CONSTRUCTION MANAGER: Codell Construction
VIA ARCHITECT: Sherman Carter Barnhart
CONTRACT DATE: 1/15/2023

ITEM	DESCRIPTION	SCHEDULE VALUE	PREVIOUS APPLICATIONS	COMPLETED THIS PERIOD	STORED MATERIAL	COMPLETED STORED	%	BALANCE	RETAINAGE
252	CO 21-04	20,287.15	0.00	0.00	0.00	0.00	0.00	20,287.15	0.00
REPORT TOTALS		\$6,927,511.56	\$5,124,933.12	\$165,030.68	\$0.00	\$5,289,963.78	76.36	\$1,837,547.88	\$264,498.20

(use for all bars)

SANDRA RENEE FULTON
NOTARY PUBLIC
 COMMONWEALTH OF KENTUCKY
 COMM. # K00NE200412
 MY COMMISSION EXPIRES JANUARY 08, 2020

APPLICATION AND CERTIFICATE FOR PAYMENT AIA DOCUMENT G732/CMA

CONSTRUCTION MANAGER-ADVISER EDITION

TO OWNER: PROJECT: BG # 21-072 - Stanton Elementary School APPLICATION: 15
Powell County Board of Education 770 West College Ave
691 Breckenridge Street Stanton, KY 40380
FROM CONTRACTOR: PERIOD TO: 04/10/25
Rimar Electric PROJECT NO: MANAGER
35 Pendleton Street ARCHITECT
Winchester, KY 40391 CONTRACTOR
CONTRACT FOR: BP #19 - Electrical CONTRACT DATE: January 15, 2024

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract Continuation Sheet, AIA Document G703, is attached.

1. ORIGINAL CONTRACT SUM \$ 1,688,259.62 ✓
2. Net change by Change Orders \$ (10,217.00) ✓
3. CONTRACT SUM TO DATE (Line 1 + 2) \$ 1,678,042.62 ✓
4. TOTAL COMPLETED & STORED TO DATE (Column G on G703) \$ 808,783.30 ✓

5. RETAINAGE:

- a. 10 % of Completed Work (Column D + E on G703) \$80,878.30
- b. 0 % of Stored Material

(Column F on G703)

Total Retainage (Lines 5a + 5b or

Total in Column I of G703)

6. TOTAL EARNED LESS RETAINAGE (Line 4 less Line 5 Total) \$ 727,904.70

7. LESS PREVIOUS CERTIFICATES FOR PAYMENT (Line 6 from prior Certificate)

PAYMENT (Line 6 from prior Certificate)

8. CURRENT PAYMENT DUE \$ 108,005.40 ✓

9. BALANCE TO FINISH, INCLUDING RETAINAGE (Line 3 less Line 6)

CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Total approved in previous months by Owner		(\$10,723.00)
Total approved this month including Construction Change Directives	\$506.00	\$0.00
TOTALS	\$506.00	(\$10,723.00)
NET CHANGES by Change Order	(\$10,217.00)	

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

CONTRACTOR:  Date: 4/10/25
By: Sarah E. Perry
State of: Kentucky
County of: Clark
Subscribed and sworn to before me this 10th day of APRIL, 2025
Notary Public: Sarah E. Perry
My Commission expires: 8/27/26

CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on evaluations of the Work and the data comprising this application, the Construction manager and Architect certify to the Owner that to the best of their knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

108,005.40


AMOUNT CERTIFIED \$ 112,505.40

(Attach explanation if amount certified differs from the amount applied for. Initial all figures on this Application and on the Continuation Sheet that changed to conform to the

CONSTRUCTION MANAGER:

By:  Date: 4/14/25

ARCHITECT: (NOTE: If Multiple Prime Contractors are responsible for performing portions of the Project, the Architect's designation is not required.)

By:  Date: 15 APR 25

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

CONTINUATION SHEET

AIA DOCUMENT G703

PAGE OF PAGES

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing

APPLICATION NO: 15

Contractor's signed certification is attached.

APPLICATION DATE: 04/10/25

In tabulations below, amounts are stated to the nearest dollar.

PERIOD TO: 04/10/25

Use Column 1 on Contracts where variable retainage for line items may apply.

ARCHITECT'S PROJECT NO:

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D	E		F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G TOTAL COMPLETED AND STORED TO DATE (D+E+F)	H BALANCE TO FINISH (C - G)	I RETAINAGE (IF VARIABLE RATE)
			FROM PREVIOUS APPLICATION (D + E)	WORK COMPLETED THIS PERIOD					
1	Bid Bond	\$155,000.00	\$155,000.00	\$0.00	\$0.00	\$0.00	\$155,000.00	\$0.00	\$15,500.00
2	Submittal Process	\$6,500.00	\$6,500.00	\$0.00	\$0.00	\$0.00	\$6,500.00	\$0.00	\$650.00
3	Mobilization	\$15,000.00	\$15,000.00	\$0.00	\$0.00	\$0.00	\$15,000.00	\$0.00	\$1,500.00
4	Demobilization	\$5,000.00		\$0.00	\$0.00	\$0.00	\$0.00	\$5,000.00	\$0.00
5	Utility Fee "Allowance"	\$55,000.00	\$55,000.00	\$0.00	\$0.00	\$0.00	\$55,000.00	\$0.00	\$5,500.00
6	Construction Trailer Temp Service	\$3,500.00	\$3,500.00	\$0.00	\$0.00	\$0.00	\$3,500.00	\$0.00	\$350.00
7	Building Pad Temp Power & Lighting	\$15,000.00	\$15,000.00	\$0.00	\$0.00	\$0.00	\$15,000.00	\$0.00	\$1,500.00
8	Area "A" Under Slab Rough	\$35,000.00	\$35,000.00	\$0.00	\$0.00	\$0.00	\$35,000.00	\$0.00	\$3,500.00
9	Area "A" Wall Rough In	\$35,000.00	\$35,000.00	\$0.00	\$0.00	\$0.00	\$35,000.00	\$0.00	\$3,500.00
10	Area "A" Fire Stop Install	\$10,000.00		\$8,500.00	\$0.00	\$0.00	\$8,500.00	\$1,500.00	\$850.00
11	Area "A" Above Ceiling Rough In	\$25,000.00		\$25,000.00	\$0.00	\$0.00	\$25,000.00	\$0.00	\$2,500.00
12	Area "A" Device Trim Out	\$12,500.00		\$5,000.00	\$0.00	\$0.00	\$5,000.00	\$7,500.00	\$500.00
13	Area "A" Light Fixture Install	\$25,000.00		\$3,500.00	\$0.00	\$0.00	\$3,500.00	\$21,500.00	\$350.00
14	Area "A" Low Voltage Pathways	\$15,000.00	\$15,000.00	\$0.00	\$0.00	\$0.00	\$15,000.00	\$0.00	\$1,500.00
15	Area "A" Low Voltage Cable Installation	\$39,000.00		\$0.00	\$0.00	\$0.00	\$0.00	\$39,000.00	\$0.00
16	Area "A" Low Voltage TrimOut & Test	\$39,000.00	\$35,000.00	\$0.00	\$5,000.00	\$0.00	\$35,000.00	\$0.00	\$3,500.00
17	Area "B" Under Slab Rough Wire	\$35,000.00	\$30,000.00	\$0.00	\$5,000.00	\$0.00	\$35,000.00	\$0.00	\$3,500.00
18	Area "B" Wall Rough In	\$10,000.00	\$6,500.00	\$0.00	\$3,500.00	\$0.00	\$10,000.00	\$0.00	\$1,000.00
19	Area "B" Fire Stop Install	\$25,000.00	\$20,000.00	\$0.00	\$5,000.00	\$0.00	\$25,000.00	\$0.00	\$2,500.00
20	Area "B" Above Ceiling Rough In	\$12,500.00		\$5,000.00	\$0.00	\$0.00	\$5,000.00	\$7,500.00	\$500.00
21	Area "B" Device Trim Out	\$25,000.00	\$10,000.00	\$0.00	\$0.00	\$0.00	\$10,000.00	\$15,000.00	\$1,000.00
22	Area "B" Light Fixture Install	\$39,000.00		\$0.00	\$0.00	\$0.00	\$0.00	\$39,000.00	\$0.00
23	Area "B" Low Voltage Cable Installation	\$39,000.00		\$0.00	\$0.00	\$0.00	\$0.00	\$39,000.00	\$0.00
24	Area "B" Low Voltage TrimOut & Test	\$45,000.00	\$45,000.00	\$0.00	\$0.00	\$0.00	\$45,000.00	\$0.00	\$4,500.00
25	Area "C" Under Slab Rough Wire	\$45,000.00	\$45,000.00	\$0.00	\$0.00	\$0.00	\$45,000.00	\$0.00	\$4,500.00
26	Area "C" Wall Rough In	\$10,000.00	\$6,500.00	\$0.00	\$3,500.00	\$0.00	\$10,000.00	\$0.00	\$1,000.00
27	Area "C" Fire Stop Install	\$35,000.00	\$31,000.00	\$0.00	\$4,000.00	\$0.00	\$35,000.00	\$0.00	\$3,500.00
28	Area "C" Above Ceiling Rough In	\$20,000.00		\$3,000.00	\$0.00	\$0.00	\$3,000.00	\$17,000.00	\$300.00
29	Area "C" Device Trim Out	\$30,000.00	\$10,000.00	\$0.00	\$0.00	\$0.00	\$10,000.00	\$20,000.00	\$1,000.00
30	Area "C" Light Fixture Install	\$15,000.00	\$6,000.00 \$9,000.00	\$14,000.00 \$1,000.00	\$0.00	\$0.00	\$15,000.00	\$0.00	\$1,500.00
31	Area "C" Low Voltage Pathways	\$39,000.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$39,000.00	\$0.00
32	Area "C" Low Voltage Cable Installation	\$39,000.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$39,000.00	\$0.00
33	Area "C" Low Voltage Trim Out & Test	\$39,000.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$39,000.00	\$0.00

CONTINUATION SHEET

AIA DOCUMENT G703

PAGE OF PAGES

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing

Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column 1 on Contracts where variable retainage for line items may apply.

APPLICATION NO: 15

APPLICATION DATE: 04/10/25

PERIOD TO: 04/10/25

ARCHITECT'S PROJECT NO:

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D	E		F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G TOTAL COMPLETED AND STORED TO DATE (D+E+F)	H BALANCE TO FINISH (C - G)	I RETAINAGE (IF VARIABLE RATE)
			WORK COMPLETED FROM PREVIOUS APPLICATION (D + E)	WORK COMPLETED THIS PERIOD					
34	Area "A" Fire Alarm Pathway	\$17,000.00	\$15,000.00	\$2,000.00	\$0.00	\$0.00	\$17,000.00	\$0.00	\$1,700.00
35	Area "B" Fire Alarm Pathway	\$17,000.00	\$17,000.00	\$0.00	\$0.00	\$0.00	\$17,000.00	\$0.00	\$1,700.00
36	Area "C" Fire Alarm Pathway	\$20,000.00	\$20,000.00	\$0.00	\$0.00	\$0.00	\$20,000.00	\$0.00	\$2,000.00
37	Area "A" Fire Alarm Device	\$12,500.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$12,500.00	\$0.00
38	Area "B" Fire Alarm Device	\$15,000.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$15,000.00	\$0.00
39	Area "C" Fire Alarm Device	\$15,000.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$15,000.00	\$0.00
40	Site Work Trenching & Backfill	\$52,500.00	\$11,500.00	\$10,000.00	\$0.00	\$0.00	\$21,500.00	\$31,000.00	\$2,150.00
41	Site Work Conduit Labor "Feeders"	\$45,000.00	\$10,000.00	\$0.00	\$0.00	\$0.00	\$10,000.00	\$35,000.00	\$1,000.00
42	Site Work Conduit Labor "Branch"	\$68,000.00	\$10,000.00	\$0.00	\$0.00	\$0.00	\$10,000.00	\$58,000.00	\$1,000.00
43	Site Xformer & Pole Base Concrete	\$38,759.62	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$38,759.62	\$0.00
44	Site & Canopy Lighting	\$38,500.00	\$5,000.00	\$2,500.00	\$0.00	\$0.00	\$7,500.00	\$31,000.00	\$750.00
45	Gear & Panel Labor	\$65,000.00	\$25,000.00	\$20,000.00	\$0.00	\$0.00	\$45,000.00	\$20,000.00	\$4,500.00
46	Area "A" Door Access	\$85,000.00	\$2,000.00	\$5,000.00	\$0.00	\$0.00	\$7,000.00	\$78,000.00	\$700.00
47	Area "B" Door Access	\$95,000.00	\$2,000.00	\$0.00	\$0.00	\$0.00	\$2,000.00	\$93,000.00	\$200.00
48	Area "C" Door Access	\$115,000.00	\$2,000.00	\$0.00	\$0.00	\$0.00	\$2,000.00	\$113,000.00	\$200.00
49	CO# 19-1	(\$10,110.00)	(\$10,110.00)	\$0.00	(\$10,110.00)	\$0.00	(\$10,110.00)	\$0.00	(\$1,011.00)
50	CO# 19-2	(\$613.00)	(\$613.00)	\$0.00	\$0.00	\$0.00	(\$613.00)	\$0.00	(\$61.30)
51	CO# 19-3	\$352.00	\$0.00	\$352.00	\$0.00	\$0.00	\$352.00	\$0.00	\$35.20
52	CO# 19-4	\$154.00	\$0.00	\$154.00	\$0.00	\$0.00	\$154.00	\$0.00	\$15.40
GRAND TOTALS		\$1,678,042.62	\$683,777.00	\$120,006.00 \$125,006.00	\$0.00	\$0.00	\$808,783.00	\$869,259.62	\$80,878.30

Users may obtain validation of this document by requesting of the license a completed AIA Document D401 - Certification of Document's Authenticity

PARTIAL WAIVER AND RELEASE OF CLAIMS FOR PAYMENT

(use for all tiers)

STATE OF Kentucky
COUNTY OF Clark
TO WHOM IT MAY CONCERN:

WHEREAS, the undersigned ("Undersigned") has been employed to furnish and install BID PACKAGE #19 Electrical for project known as Stanton Elementary School ("PROJECT") of which Powell County Board Of Education is the owner ("OWNER") and on which Codell Construction Company is also a ("CONTRACTOR" or "CONSTRUCTION MANAGER").

The Undersigned, for and in consideration of One Hundred Eight Thousand, Five Dollars and Forty Cents. (\$ 108,005.40) Dollars, and in consideration of such sum and other good and valuable considerations, UPON RECEIPT, do(es) for its heirs, executors, and administrators, hereby waive and release the Owner, the Contractor, the Contractor's Surety, the Construction Manager, the Construction Manager's surety, and each of their insurers, parents, subsidiaries, related entities, affiliates, members, past and present officers, directors, heirs, and administrators, from any and all suits, debts, demands, torts, charges, causes of action and claims for payment, including claims under the laws or statutes of the municipality, state or federal government relating to payment bonds, the Miller Act, or other act or statute including prompt payment statutes, or bonds relating to the Project, and in addition all lien, or claim of, or right to, lien, under municipal, state, or federal laws or statutes, relating to mechanics' liens, with respect to and on said above-described Project, and the improvements thereon, and on the material relating to mechanics' liens, payment bonds, the Miller Act or other law, act, or statute, with respect to and on said above-described premises, and on the material, fixtures, apparatus or machinery furnished, and on the moneys, funds or other consideration due or to become due from the Owner, on account of, arising out of or relating in any way to the labor, services, material, fixtures, equipment, apparatus or machinery furnished by the Undersigned, on the above-described Project from the beginning of time through the date indicated below, including extras.* The undersigned certifies, warrants, and guarantees that all work it has performed on the Project has been performed in accordance with its contract documents on the Project.

Date: 4/10/25
Signature: [Signature]
Printed Name: William A Perry

Name of Company Rimar Electric LLC
(Undersigned)
Subscribed and sworn before me this 10th day of April 20 2025

Title of Person Signing: Manager / Estimator Notary Signature and Seal: [Signature]
NOTE: *Extras include but are not limited to changes, both oral and written, to the contract, and Claims as defined in the Undersigned's contract with the OWNER, CONTRACTOR, or CONSTRUCTION MANAGER. All waivers and releases must be for the full amount paid. If waiver and release is for a corporation, corporate name should be used, corporate seal affixed and title of officer signing waiver and release should be set forth: if waiver and release is for a partnership, the partnership name should be used, partner should sign and designate himself as partner.

STATE OF Kentucky CONTRACTOR'S AFFIDAVIT
COUNTY OF Clark
TO WHOM IT MAY CONCERN:

THE Undersigned, being duly sworn, deposes and says that (s)he William A Perry the Manager / Estimator of Rimar Electric LLC ("Company name and Undersigned"), who is the contractor for the Stanton Elementary School work on the project ("Project") located at 795 West College Ave, Stanton, Ky 40380 owned by Powell County Board Of Education ("Owner") and on which Codell Construction Company is a ("Contractor" or "Construction Manager").

That it has received payment of \$ 615,399.30 prior to this payment.
That all waivers and releases are true, correct, and genuine and delivered unconditionally and that there is no claim either legal or equitable to defeat the validity of said waivers or releases. That the following are the names of all parties who have furnished material, equipment, services, or labor for said work and all parties having contracts or subcontracts for specific portions of said work or for material entering into the construction thereof and the amount due or to become due each and that the items mentioned include all labor, equipment, services, and material required to complete said work according to plans and specifications. The Undersigned agrees to indemnify, defend, and hold harmless the Owner, Contractor, Contractor's surety, Construction Manager, Construction Manager's surety from any and all claims for alleged payment made by the Undersigned's suppliers or subcontractors pertaining to the project whether or not listed below.

NAMES	TYPE /SCOPE WORK	CONTRACT PRICE	AMOUNT PREVIOUSLY PAID	THIS PAYMENT	BALANCE DUE
N/A					
TOTAL LABOR,EQUIPMENT,SERVICES, & MATERIAL TO COMPLETE					

That there are no other contracts for said work outstanding, and that there is nothing due or to become due to any person for material, labor, or other work of any kind done or to be done upon or in connection with said work other than above stated

Date: 04/10/2025 Name of Company Rimar Electric LLC (Undersigned)
Signature: [Signature] Printed Name: William A Perry Title: Manager / Estimator
Subscribed and sworn before me this 10th day of April 20 25 Notary Signature and Seal: [Signature]

APPLICATION AND CERTIFICATE FOR PAYMENT
AIA DOCUMENT G732/CMA

CONSTRUCTION MANAGER-ADVISED EDITION

PAGE ONE OF PAGES

TO OWNER: PROJECT: BG # 21-072 - Stanton Elementary School APPLICATION: 12
Powell County Board of Education 770 West College Ave
691 Breckenridge Street Stanton, KY 40380
Stanton, KY 40380
FROM CONTRACTOR: PERIOD TO: 4/30/25
Mason Structure PROJECT NO:
P.O. Box 949
Lexington, KY 40588
CONTRACT DATE: January 15, 2024

Distribution to:
☐ OWNER
☒ CONSTRUCTION
MANAGER
☐ ARCHITECT
☐ CONTRACTOR

CONTRACTOR FOR: BP #4 - Masonry

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract.
Continuation Sheet, AIA Document G703, is attached.

1. MODIFIED CONTRACT SUM \$ 1,476,430.00 ✓
2. Net change by Change Orders \$ (2,390.96) ✓
3. CONTRACT SUM TO DATE (Line 1 + 2) \$ 1,474,039.04 ✓
4. TOTAL COMPLETED & STORED TO DATE (Column G on G703) \$ 1,336,082.44 ✓

5. RETAINAGE: \$ 73,701.95
a. 5 % of Completed Work (Column D + E on G703) \$
b. 0 % of Stored Material (Column F on G703) \$

- Total Retainage (Lines 5a + 5b or Total in Column I of G703) \$ 73,701.95
6. TOTAL EARNED LESS RETAINAGE (Line 4 less Line 5 Total) \$ 1,262,360.49
7. LESS PREVIOUS CERTIFICATES FOR PAYMENT (Line 6 from prior Certificate) \$ 1,135,956.00 ✓
8. CURRENT PAYMENT DUE \$ 126,417.25
9. BALANCE TO FINISH, INCLUDING RETAINAGE (Line 3 less Line 6) \$ 211,678.55

CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Total approved in previous months by Owner		
Total approved this month including Construction Change Directives	\$255.20	(\$2,646.16)
TOTALS	\$255.20	(\$2,646.16)
NET CHANGES by Change Order	(\$2,390.96)	

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

CONTRACTOR: [Signature] Date: 4-8-25
By: [Signature]
State of: Kentucky
County of: Fayette
Subscribed and sworn to before me this 8th day of April, 2025
Notary Public: M. J. Scott
My Commission expires: 5-4-2025

CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on evaluations of the Work and the data comprising this application, the Construction manager and Architect certify to the Owner that to the best of their knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED

AMOUNT CERTIFIED \$ 126,404.49

(Attach explanation if amount certified differs from the amount applied for. Initial all figures on this Application and on the Continuation Sheet that changed to conform to the CONSTRUCTION MANAGER.)

By: [Signature] Date: 4/14/25
ARCHITECT: (Not to be signed by Multiple Prime Contractors are responsible for performing portions of the Project, the Architect's Certification is not required.)

By: [Signature] Date: 15 APR 25

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.



CONTINUATION SHEET

AIA DOCUMENT G703

PAGE OF PAGES

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing

APPLICATION NO: 12

Contractor's signed certification is attached.

APPLICATION DATE: 04/8/25

In tabulations below, amounts are stated to the nearest dollar.

PERIOD TO: 04/30/25

Use Column I on Contracts where variable retainage for line items may apply.

ARCHITECT'S PROJECT NO:

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G TOTAL COMPLETED AND STORED TO DATE (D+E+F)	H BALANCE TO FINISH (C - G)	I RETAINAGE (IF VARIABLE RATE)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD				
1	Bond	\$75,500.00	\$75,500.00	\$0.00		\$75,500.00	\$0.00	\$3,775.00
2	Mobilization/Equipment	\$163,930.00	\$122,947.50	\$21,310.90		\$144,258.40	\$19,671.60	\$10,322.50
3	Submittals	\$3,500.00	\$3,500.00	\$0.00		\$3,500.00	\$0.00	\$175.00
4	Shop Drawings	\$2,500.00	\$2,500.00	\$0.00		\$2,500.00	\$0.00	\$125.00
5	Safety	\$16,500.00	\$12,375.00	\$2,145.00		\$14,520.00	\$1,980.00	\$602.25
6	Spray Foam	\$20,000.00	\$20,000.00	\$0.00		\$20,000.00	\$0.00	\$1,000.00
7	Area A CMU Material	\$38,000.00	\$38,000.00	\$0.00		\$38,000.00	\$0.00	\$1,805.00
8	Area A CMU Labor	\$108,500.00	\$107,415.00	\$1,085.00		\$108,500.00	\$0.00	\$10,307.50
9	Area A Reinforcing Material	\$16,500.00	\$16,500.00	\$0.00		\$16,500.00	\$0.00	\$783.75
10	Area A Reinforcing Labor	\$24,500.00	\$24,255.00	\$245.00		\$24,500.00	\$0.00	\$1,163.75
11	Area A Veneer Material	\$22,000.00	\$7,700.00	\$12,100.00		\$19,800.00	\$2,200.00	\$165.00
12	Area A Veneer Labor	\$98,500.00	\$29,550.00	\$44,325.00		\$73,875.00	\$24,625.00	\$0.00
13	Area B CMU Material	\$47,500.00	\$47,500.00	\$0.00		\$47,500.00	\$0.00	\$2,327.50
14	Area B CMU Labor	\$162,500.00	\$160,875.00	\$1,625.00		\$162,500.00	\$0.00	\$15,925.50
15	Area B Reinforcing Material	\$17,500.00	\$17,500.00	\$0.00		\$17,500.00	\$0.00	\$857.50
16	Area B Reinforcing Labor	\$35,500.00	\$35,145.00	\$355.00		\$35,500.00	\$0.00	\$1,739.50
17	Area B Veneer Material	\$32,000.00	\$32,000.00	\$0.00		\$32,000.00	\$0.00	\$1,440.00
18	Area B Veneer Labor	\$113,500.00	\$110,095.00	\$3,405.00		\$113,500.00	\$0.00	\$4,256.25
19	Area C CMU Material	\$43,500.00	\$43,065.00	\$435.00		\$43,500.00	\$0.00	\$2,153.25
20	Area C CMU Labor	\$147,500.00	\$146,025.00	\$1,475.00		\$147,500.00	\$0.00	\$7,301.25
21	Area C Reinforcing Material	\$18,500.00	\$18,315.00	\$185.00		\$18,500.00	\$0.00	\$915.75
22	Area C Reinforcing Labor	\$33,500.00	\$33,165.00	\$335.00		\$33,500.00	\$0.00	\$1,658.25
23	Area C Veneer Material	\$42,000.00	\$23,100.00	\$14,700.00		\$37,800.00	\$4,200.00	\$1,050.00
24	Area C Veneer Labor	\$165,500.00	\$82,750.00	\$24,825.00		\$107,575.00	\$57,925.00	\$3,972.00
25	Site Material	\$2,500.00	\$0.00	\$125.00		\$125.00	\$2,375.00	\$0.00
26	Site Labor	\$25,000.00	\$0.00	\$0.00		\$0.00	\$25,000.00	\$0.00
27	OWNER PURCHASE ORDERS	\$0.00	\$0.00	\$0.00		\$0.00	\$0.00	\$0.00
28	Clay Ingels	\$270,000.00	\$264,253.78	\$0.00		\$264,253.78	\$5,746.22	\$11,601.49
29	Reading Rock	\$44,250.00	\$43,786.28	\$0.00		\$43,786.28	\$463.72	\$2,189.31
30	Lee Building Products	\$200,000.00	\$200,000.00	\$0.00		\$200,000.00	\$0.00	\$10,000.00
31	Wells Group	\$50,000.00	\$50,000.00	\$0.00		\$50,000.00	\$0.00	\$2,500.00
32	Materials Supply	\$25,000.00	\$24,999.56	\$0.00		\$24,999.56	\$0.44	\$1,249.98
33	Materials Supply	\$25,000.00	\$24,999.56	\$0.00		\$24,999.56	\$0.44	\$1,249.98

CONTINUATION SHEET

AIA DOCUMENT G703

PAGE OF PAGES

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing

Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: 12

APPLICATION DATE: 04/8/25

PERIOD TO: 04/30/25

ARCHITECT'S PROJECT NO:

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G TOTAL COMPLETED AND STORED TO DATE (D+E+F)	H BALANCE TO FINISH (C - G)	I RETAINAGE (IF VARIABLE RATE)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD				
33	MMI of Kentucky	\$90,000.00	\$90,000.00	\$0.00		\$90,000.00	\$0.00	\$4,500.00
34	Total Owner Purchase Orders	(\$679,250.00)	(\$673,039.62)	\$0.00		(\$673,039.62)	(\$6,210.38)	(\$32,040.78)
35	CO #1 Storm Shelter Messamine door revisio	\$255.20	\$0.00	\$255.20		\$255.20	\$0.00	\$12.76
36	Co #2 Install drywall header not CMU	(\$2,646.16)	\$0.00	(\$2,646.16)		(\$2,646.16)	\$0.00	(\$132.31)
	GRAND TOTALS	\$1,474,039.04	\$1,209,777.50	\$126,284.94	\$0.00	\$1,336,062.44	\$137,976.60	\$73,701.95

Users may obtain validation of this document by requesting of the licensee a completed AIA Document D401 - Certification of Document's Authenticity

PARTIAL WAIVER AND RELEASE OF CLAIMS FOR PAYMENT

(use for all tiers)

STATE OF Kentucky
COUNTY OF Fayette
TO WHOM IT MAY CONCERN:

WHEREAS, the undersigned ("Undersigned") has been employed to furnish and install Masonry Labor & Material for project known as Stanton Elementary School ("PROJECT") of which Powell County Board of Education is the owner ("OWNER") and on which Codel Construction Company is also a ("CONTRACTOR" or "CONSTRUCTION MANAGER").

One Hundred Twenty-Six Thousand, Four Hundred Seventeen Dollars, and Twenty-Five Cents.

The Undersigned, for and in consideration of (\$ 126,417.25) Dollars, and in consideration of such sum and other good and valuable considerations, UPON RECEIPT, do(es) for its heirs, executors, and administrators, hereby waive and release the Owner, the Contractor, the Contractor's Surety, the Construction Manager, the Construction Manager's surety, and each of their insurers, parents, subsidiaries, related entities, affiliates, members, past and present officers, directors, heirs, and administrators, from any and all suits, debts, demands, torts, charges, causes of action and claims for payment, including claims under the laws or statutes of the municipality, state or federal government relating to payment bonds, the Miller Act, or other act or statute including prompt payment statutes, or bonds relating to the Project, and in addition all lien, or claim of, or right to, lien, under municipal, state, or federal laws or statutes, relating to mechanics' liens, with respect to and on said above-described Project, and the improvements thereon, and on the material relating to mechanics' liens, payment bonds, the Miller Act or other law, act, or statute, with respect to and on said above-described premises, and on the material, fixtures, apparatus or machinery furnished, and on the moneys, funds or other consideration due or to become due from the Owner, on account of, arising out of or relating in any way to the labor, services, material, fixtures, equipment, apparatus or machinery furnished by the Undersigned, on the above-described Project from the beginning of time through the date indicated below, including extras. The undersigned certifies, warrants, and guarantees that all work it has performed on the Project has been performed in accordance with its contract documents on the Project.

Date: 4/18/25

Name of Company Mason Structure Inc.
(Undersigned)

Signature: [Signature]

Subscribed and sworn before me this 20 day of April, 2025

Printed Name: Joseph P Correll

Title of Person Signing: President

Notary Signature and Seal: [Signature]

NOTE: "Extras include but are not limited to changes, both oral and written, to the contract, and Claims as defined in the Undersigned's contract with the OWNER, CONTRACTOR, or CONSTRUCTION MANAGER. All waivers and releases must be for the full amount paid. If waiver and release is for a corporation, corporate name should be used, corporate seal affixed and title of officer signing waiver and release should be set forth; if waiver and release is for a partnership, the partnership name should be used, partner should sign and designate himself as partner.

STATE OF Kentucky
COUNTY OF Fayette
TO WHOM IT MAY CONCERN:

CONTRACTOR'S AFFIDAVIT

THE Undersigned, being duly sworn, deposes and says that (s)he Joseph P. Correll the President of Mason Structure Inc. ("Company name and Undersigned"), who is the contractor for the Stanton Elementary School work on the project ("Project") located at 770 West College Ave Stanton, KY owned by Powell County Board of Education which Codel Construction Company is a ("Contractor" or "Construction Manager").

That it has received payment of \$ 1,053,492.40 prior to this payment.

That all waivers and releases are true, correct, and genuine and delivered unconditionally and that there is no claim either legal or equitable to defeat the validity of said waivers or releases. That the following are the names of all parties who have furnished material, equipment, services, or labor for said work and all parties having contracts or subcontracts for specific portions of said work or for material entering into the construction thereof and the amount due or to become due each and that the items mentioned include all labor, equipment, services, and material required to complete said work according to plans and specifications. The Undersigned agrees to indemnify, defend, and hold harmless the Owner, Contractor, Contractor's surety, Construction Manager, Construction Manager's surety from any and all claims for alleged payment made by the Undersigned's suppliers or subcontractors pertaining to the project whether or not listed below.

NAMES	TYPE /SCOPE WORK	CONTRACT PRICE	AMOUNT PREVIOUSLY PAID	THIS PAYMENT	BALANCE DUE
<u>Mason Structure</u>	<u>Masonry</u>	<u>1,474,039.04</u>	<u>1,053,492.40</u>	<u>126,404.49</u>	<u>211,678.55</u>
				Plus last month's of	
				<u>82,463.60</u>	
TOTAL LABOR, EQUIPMENT, SERVICES, & MATERIAL TO COMPLETE		<u>1,474,039.04</u>	<u>1,053,492.40</u>	<u>208,868.09</u>	<u>211,678.55</u>

That there are no other contracts for said work outstanding, and that there is nothing due or to become due to any person for material, labor, or other work of any kind done or to be done upon or in connection with said work other than above stated.

Date: 04/08/2025

Name of Company Mason Structure Inc. (Undersigned)

Signature: [Signature]

Printed Name: Joseph P. Correll

Title: President

Subscribed and sworn before me this 8th day of April,

2025

Notary Signature and Seal: [Signature]



APPLICATION AND CERTIFICATE FOR PAYMENT

AIA DOCUMENT G732/CMA

CONSTRUCTION MANAGER-ADVISER EDITION

PAGE ONE OF PAGES

TO OWNER: Powell County Board of Education
691 Breckenridge Street
Stanton, KY 40380

PROJECT: Stanton Elementary School
776 West College Avenue
Stanton, KY 40380

FROM CONTRACTOR: Dixie Roofing, Inc.
672 Fox Den Lane
LaFollette, TN. 37766

VIA CONSTRUCTION
MANAGER: Codell Construction Co.
Winchester, KY

APPLICATION: 4

Distribution to:
☐ OWNER
☒ CONSTRUCTION
MANAGER
☐ ARCHITECT
☐ CONTRACTOR

PERIOD TO: 4/11/25

PROJECT NO: BG# 21-072

CONTRACT DATE: 1/15/2024

CONTRACT FOR: BP# 6 Roofing

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract.
Continuation Sheet, AIA Document G703, is attached.

1. MODIFIED CONTRACT SUM	\$ 406,280.00	✓
2. Net change by Change Orders	\$ 0.00	✓
3. CONTRACT SUM TO DATE (Line 1 + 2)	\$ 406,280.00	✓
4. TOTAL COMPLETED & STORED TO DATE (Column G on G703)	\$ 341,702.00	✓
5. RETAINAGE:		
a. 10 % of Completed Work (Column D + E on G703)	\$ 34,170.10	
b. 0 % of Stored Material	\$ 34,170.20	
(Column F on G703)		
Total Retainage (Lines 5a + 5b or Total in Column I of G703)	\$ 34,170.10	
6. TOTAL EARNED LESS RETAINAGE (Line 4 less Line 5 Total)	\$ 307,531.80	
7. LESS PREVIOUS CERTIFICATES FOR PAYMENT (Line 6 from prior Certificate)	\$ 271,793.70	✓
8. CURRENT PAYMENT DUE	\$ 35,738.10	
9. BALANCE TO FINISH, INCLUDING RETAINAGE (Line 3 less Line 6)	\$ 98,748.20	

ADDITIONS	DEDUCTIONS
Total approved in previous months by Owner	
Total approved this month including Construction Change Directives	
TOTALS	\$0.00
NET CHANGES by Change Order	\$0.00

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

CONTRACTOR: [Signature] Date: 4/11/2025

By: [Signature]

State of: Tennessee

County of: Campbell

Subscribed and sworn to before me this 11th day of April, 2025

Notary Public: [Signature]

My Commission expires: 11-07-2026

CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on evaluations of the Work and the data comprising this application, the Construction manager and Architect certify to the Owner that to the best of their knowledge, information and belief the Work progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED \$ 35,738.10

(Attach explanation if amount certified differs from the amount applied for. Initial all figures on this Application and on the Continuation Sheet that changed to conform to the CONSTRUCTION MANAGER.)

By: [Signature] Date: 4/11/25

By: [Signature] Date: 15 APR 25

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

CONTINUATION SHEET

AIA DOCUMENT G703

PAGE OF PAGES

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing

APPLICATION NO: 4

Contractor's signed certification is attached.

APPLICATION DATE: April 11, 2025

In tabulations below, amounts are stated to the nearest dollar.

PERIOD TO: 4/11/2025

Use Column I on Contracts where variable retainage for line items may apply.

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		E THIS PERIOD	F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G TOTAL COMPLETED AND STORED TO DATE (D+E+F)	H BALANCE TO FINISH (C - G)	I RETAINAGE (IF VARIABLE RATE)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD					
1	P & P Bond	\$12,630.00	\$12,630.00	\$0.00	\$0.00		\$12,630.00	\$0.00	\$1,263.00
2	Submittals	\$2,500.00	\$2,500.00	\$0.00	\$0.00		\$2,500.00	\$0.00	\$250.00
3	General Conditions	\$40,000.00	\$28,000.00	\$6,000.00	\$6,000.00		\$34,000.00	\$6,000.00	\$3,400.00
4	Mobilization	\$5,000.00	\$5,000.00	\$0.00	\$0.00		\$5,000.00	\$0.00	\$500.00
5	De-Mobilization	\$5,000.00	\$0.00	\$0.00	\$0.00		\$0.00	\$5,000.00	\$0.00
6	TPO Roofing @ Area A	\$49,005.00	\$24,503.00	\$24,503.00	\$24,503.00		\$49,006.00	(\$1.00)	\$4,900.60
7	TPO Roofing @ Area B	\$110,446.00	\$104,940.00	\$5,506.00	\$5,506.00		\$110,446.00	\$0.00	\$11,044.60
8	TPO Roofing @ Area C	\$112,308.00	\$106,700.00	\$0.00	\$0.00		\$106,700.00	\$5,608.00	\$10,670.00
9	Sheet Metal Flashing & Trim	\$33,450.00	\$0.00	\$0.00	\$0.00		\$0.00	\$33,450.00	\$0.00
10	Roof Hatch	\$500.00	\$500.00	\$0.00	\$0.00		\$500.00	\$0.00	\$50.00
11	Equipment	\$24,600.00	\$17,220.00	\$3,700.00	\$3,700.00		\$20,920.00	\$3,680.00	\$2,092.00
12	TPO Roof Warranty	\$10,841.00	\$0.00	\$0.00	\$0.00		\$0.00	\$10,841.00	\$0.00
	GRAND TOTALS	\$406,280.00	\$301,993.00	\$39,709.00	\$0.00	\$0.00	\$341,702.00	\$64,578.00	\$34,170.20

Users may obtain validation of this document by requesting of the license a completed AIA Document D401 - Certification of Document's Authenticity

(use for all tiers)

20 28

Notary Signature and Seal: Kino A. Malicote

APPLICATION AND CERTIFICATE FOR PAYMENT
AIA DOCUMENT G732/CMA

CONSTRUCTION MANAGER-ADVISED EDITION

TO OWNER: Powell County Board of Education
691 Breckenridge Street
Stanton, KY 40380
FROM CONTRACTOR: CKSM
2672 Cartersville Road
Paint Lick, KY 40461

PROJECT: Stanton Elementary School
770 West College Ave
Stanton, KY 40380
BG # 21-072

APPLICATION: 12
PERIOD TO: 4/17/2025
PROJECT NO:
CONTRACT DATE: January 15, 2024

Distribution to:
☐ OWNER
☒ CONSTRUCTION
MANAGER
☐ ARCHITECT
CONTRACTOR

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract.
Continuation Sheet, AIA Document G703, is attached.

1. MODIFIED CONTRACT SUM \$ 3,263,567.00 ✓
2. Net change by Change Orders \$ (4,683.00) ✓
3. CONTRACT SUM TO DATE (Line 1 + 2) \$ 3,258,884.00 ✓
4. TOTAL COMPLETED & STORED TO DATE (Column G on G703) \$ 2,031,350.71 ✓
5. RETAINAGE: 162,944.20
a. 5 % of Completed Work \$ 102,669.54
b. 0 % of Stored Material \$
Total Retainage (Lines 5a + 5b or Total in Column I of G703) \$ 162,944.20
6. TOTAL EARNED LESS RETAINAGE (Line 4 less Line 5 Total) \$ 1,890,406.51 ✓
7. LESS PREVIOUS CERTIFICATES FOR PAYMENT (Line 6 from prior Certificate) \$ 1,753,273.92 ✓
8. CURRENT PAYMENT DUE \$ 137,132.59 ✓
9. BALANCE TO FINISH, INCLUDING RETAINAGE (Line 3 less Line 6) \$ 1,368,477.49 ✓

CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Total approved in previous months by Owner	4065	
Total approved this month including Construction Change Directives	\$618.00	
TOTALS	\$0.00	\$4,683.00
NET CHANGES by Change Order		(\$4,683.00)

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

CONTRACTOR: Victoria Paige Hall
By: Victoria Paige Hall Date: 4-11-25
State of: Kentucky
County of: Garrard
Subscribed and sworn to before me this 11th day of April, 2025
Notary Public: Victoria Paige Hall
My Commission Expires: April 22, 2028

CERTIFICATE FOR PAYMENT


In accordance with the Contract Documents, based on evaluations of the Work and the data comprising this application, the Construction manager and Architect certify to the Owner that to the best of their knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED \$ 137,132.59
\$ 137,132.59

(Attach explanation if amount certified differs from the amount applied for. Initial all figures on this application and on the Continuation Sheet that changed to conform to the CONSTRUCTION MANAGER.)

By: Victoria Paige Hall Date: 4-11-25
ARCHITECT: Victoria Paige Hall If Multiple Prime Contractors are responsible for performing portions of the Project, the Architect's certification is not required.
By: Victoria Paige Hall Date: 15 APR 25

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.



CONTINUATION SHEET

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In substantiation below, amounts are stated to the nearest dollar.

Use Column I on Contracts whose variable retainage for this item may apply.

AIA DOCUMENT G703

PAGE OF PAGES

APPLICATION NO: 12

APPLICATION DATE: 4/11/2025

PERIOD TO: 4/17/2025

ARCHITECT'S PROJECT NO:

ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G TOTAL COMPLETED AND STORED TO DATE (D+B+F)	H BALANCE TO FINISH (C-G)	I RETAINAGE (IF VARIABLE RATE)
			C	B THIS PERIOD				
1	Bond	\$45,000.00					\$0.00	\$2,250.00
2	Mechanical Mobilization	\$25,000.00					\$0.00	\$1,250.00
3	General Mobilization	\$75,000.00					\$0.00	\$3,750.00
4	Drilling Labor	\$110,000.00					\$0.00	\$5,500.00
5	Drilling Material	\$233,000.00					\$0.00	\$11,650.00
6	Header Labor	\$75,000.00					\$0.00	\$3,750.00
7	Header Material	\$110,000.00					\$0.00	\$5,500.00
8	Test Flash and Fill	\$5,100.00					\$0.00	\$255.00
9	Site Utilities Labor	\$80,000.00					\$0.00	\$4,000.00
10	Site Utilities Material	\$100,000.00					\$0.00	\$5,000.00
11	Underlath Plumbing rough in Area A Labor	\$55,000.00					\$0.00	\$2,750.00
12	Underlath Plumbing rough in Area A Material	\$65,000.00					\$0.00	\$3,250.00
13	Plumbing Wall Rough in Area A Labor	\$40,000.00					\$0.00	\$2,000.00
14	Plumbing Wall Rough in Area A Material	\$20,000.00					\$0.00	\$1,000.00
15	Mechanical Plumbing Rough in Above ceiling Area A Labor	\$96,992.80					\$0.00	\$4,849.64
16	Mechanical Plumbing Rough in Above ceiling Area A Material	\$12,000.00					\$0.00	\$600.00
17	Duct Install Labor Area A	\$18,000.00					\$0.00	\$900.00
18	Duct Install Material Area A	\$10,000.00					\$0.00	\$500.00
19	Mech/Plumb Insulation Area A Labor	\$47,000.00					\$0.00	\$2,350.00
20	Mech/Plumb Insulation Area A Material	\$31,000.00					\$0.00	\$1,550.00
21	Mech Equipment set/Tie in Area A Labor	\$18,000.00					\$0.00	\$900.00
22	Mech Equipment set/Tie in Area A Material	\$10,000.00					\$0.00	\$500.00
23	GRDs Area A Labor	\$6,000.00					\$0.00	\$300.00
24	GRDs Area A Material	\$1,200.00					\$0.00	\$60.00
25	Plumbing Fixtures Labor Area A	\$10,000.00					\$0.00	\$500.00
26	Plumbing Fixtures Material Area A	\$1,000.00					\$0.00	\$50.00
27	Punch List Area A Labor	\$8,000.00					\$0.00	\$400.00
28	Punch List Area A Material	\$5,000.00					\$0.00	\$250.00
29	Underlath Plumbing rough in Area B Labor	\$65,000.00					\$0.00	\$3,250.00
30	Underlath Plumbing rough in Area B Material	\$70,000.00					\$0.00	\$3,500.00
31	Plumbing Wall Rough in Area B Labor	\$5,000.00					\$0.00	\$250.00
32	Plumbing Wall Rough in Area B Material	\$30,000.00					\$0.00	\$1,500.00
33	Mechanical Plumbing Rough in Above ceiling Area B Labor	\$45,000.00					\$0.00	\$2,250.00
34	Mechanical Plumbing Rough in Above ceiling Area B Material	\$30,000.00					\$0.00	\$1,500.00
35	Duct Install Labor Area B	\$102,000.00					\$0.00	\$5,100.00
36	Duct Install Material Area B	\$13,000.00					\$0.00	\$650.00
37	Mech/Plumb Insulation Area B Labor	\$12,750.00					\$0.00	\$637.50
38	Mech/Plumb Insulation Area B Material	\$47,000.00					\$0.00	\$2,350.00
39	Mech Equipment set/Tie in Area B Labor	\$31,000.00					\$0.00	\$1,550.00
40	Mech Equipment set/Tie in Area B Material	\$45,000.00					\$0.00	\$2,250.00

CONTINUATION SHEET

AIA DOCUMENT G703

PAGE OF PAGES

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing

APPLICATION NO: 12

Contractor's signed certification is attached.

APPLICATION DATE: 4/11/2025

In tabular form below, amounts are stated in the nearest dollar.

PERIOD TO: 4/17/2025

Use Column I on Contracts where variable retainage for line items may apply.

ARCHITECT'S PROJECT NO:

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED THIS PERIOD		F MATERIALS PRESENTLY STORED (NOT IN D.O.R. E.)	G TOTAL COMPLETED AND STORED TO DATE (D+B+F)	H BALANCE TO FINISH (C - G)	I RETAINAGE (IF VARIABLE RATE)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD				
41	GRD's Area B Labor	\$25,000.00	\$0.00			\$0.00	\$25,000.00	\$0.00
42	GRD's Area B Material	\$15,000.00	\$0.00			\$0.00	\$15,000.00	\$0.00
43	Plumbing Fixtures Labor Area B	\$12,000.00	\$0.00			\$0.00	\$12,000.00	\$0.00
44	Plumbing Fixtures Material Area B	\$1,000.00	\$0.00			\$0.00	\$1,000.00	\$0.00
45	Punch List Area D Labor	\$8,000.00	\$0.00			\$0.00	\$8,000.00	\$0.00
46	Final Cleaning Area B	\$7,485.00	\$0.00			\$0.00	\$7,485.00	\$0.00
47	Underlaid Plumbing rough in Area C Labor	\$85,000.00	\$85,000.00			\$85,000.00	\$0.00	\$4,250.00
48	Underlaid Plumbing rough in Area C Material	\$85,000.00	\$85,000.00			\$85,000.00	\$0.00	\$4,250.00
49	Plumbing Wall Rough in Area C Labor	\$60,000.00	\$60,000.00			\$60,000.00	\$0.00	\$3,000.00
50	Plumbing Wall Rough in Area C Material	\$40,000.00	\$40,000.00			\$40,000.00	\$0.00	\$2,000.00
51	Mechanical Plumbing Rough in Above ceiling Area C Labor	\$60,000.00	\$60,000.00			\$60,000.00	\$0.00	\$3,000.00
52	Mechanical Plumbing Rough in Above ceiling Area C Material	\$34,000.00	\$34,000.00			\$34,000.00	\$0.00	\$1,700.00
53	Deck Install Labor Area C	\$80,000.00	\$80,000.00			\$80,000.00	\$0.00	\$4,000.00
54	Deck Install Material Area C	\$20,000.00	\$20,000.00			\$20,000.00	\$0.00	\$1,000.00
55	Mechanical Plumbing Rough in Above ceiling GYM Area C Labor	\$57,120.00	\$57,120.00			\$57,120.00	\$0.00	\$2,856.00
56	Mechanical Plumbing Rough in Above ceiling GYM Area C Material	\$12,000.00	\$12,000.00			\$12,000.00	\$0.00	\$600.00
57	MechPlumb Insulation Area C Labor	\$47,000.00	\$47,000.00			\$47,000.00	\$0.00	\$2,350.00
58	MechPlumb Insulation Area C Material	\$31,000.00	\$31,000.00			\$31,000.00	\$0.00	\$1,550.00
59	Mech Equipment set/Te in Area C Labor	\$45,000.00	\$45,000.00			\$45,000.00	\$0.00	\$2,250.00
60	Mech Equipment set/Te in Area C Material	\$15,000.00	\$15,000.00			\$15,000.00	\$0.00	\$750.00
61	MechPlumb Insulation GYM Area C Labor	\$15,000.00	\$15,000.00			\$15,000.00	\$0.00	\$750.00
62	MechPlumb Insulation GYM Area C Material	\$35,000.00	\$35,000.00			\$35,000.00	\$0.00	\$1,750.00
63	Kitchen Hood Area C Labor	\$15,000.00	\$15,000.00			\$15,000.00	\$0.00	\$750.00
64	Kitchen Hood Area C Material	\$8,000.00	\$8,000.00			\$8,000.00	\$0.00	\$400.00
65	Punch List Area C Labor	\$7,485.00	\$7,485.00			\$7,485.00	\$0.00	\$374.25
66	Final Cleaning Area C	\$45,000.00	\$45,000.00			\$45,000.00	\$0.00	\$2,250.00
67	GRD's Labor Area C	\$15,000.00	\$15,000.00			\$15,000.00	\$0.00	\$750.00
68	GRD's Material Area C	\$15,000.00	\$15,000.00			\$15,000.00	\$0.00	\$750.00
69	Plumbing Fixtures Labor Area C	\$15,000.00	\$15,000.00			\$15,000.00	\$0.00	\$750.00
70	Plumbing Fixtures Material Area C	\$1,000.00	\$1,000.00			\$1,000.00	\$0.00	\$50.00
71	Kitchen Equipment Hookup Area C Labor	\$10,000.00	\$10,000.00			\$10,000.00	\$0.00	\$500.00
72	Kitchen Equipment Hookup Area C Material	\$3,000.00	\$3,000.00			\$3,000.00	\$0.00	\$150.00
73	Mechanical Room Area C Labor	\$40,000.00	\$40,000.00			\$40,000.00	\$0.00	\$2,000.00
74	Mechanical Room Area C Material	\$32,000.00	\$32,000.00			\$32,000.00	\$0.00	\$1,600.00
75	Final Clean gym Area C	\$2,000.00	\$2,000.00			\$2,000.00	\$0.00	\$100.00
76	Controls Engineering Labor All Areas	\$24,243.00	\$24,243.00			\$24,243.00	\$0.00	\$1,212.15
77	Controls Project Management Labor All Areas	\$22,534.00	\$22,534.00			\$22,534.00	\$0.00	\$1,126.70
78	Controls Programming and Startup Labor All Areas	\$11,629.00	\$11,629.00			\$11,629.00	\$0.00	\$581.45
79	Controls Installation Labor All Areas	\$134,173.00	\$134,173.00			\$134,173.00	\$0.00	\$6,708.65
80	Controls Commissioning Labor All Areas	\$9,505.00	\$9,505.00			\$9,505.00	\$0.00	\$475.25

AIA DOCUMENT G703 - CONTRACTOR'S CERTIFICATION FOR PAYMENT - 1992 EDITION - AIA® - © 1992
THE AMERICAN INSTITUTE OF ARCHITECTS, 1735 NEW YORK AVENUE, N.W., WASHINGTON, D.C. 20005-5020

CONTINUATION SHEET

AIA DOCUMENT G703

PAGE OF PAGES

AIA Document G703, APPLICATION AND CERTIFICATION FOR PAYMENT, containing

Contractor's signed certification is attached.

In tabular form below, amounts are stated in the named dollar.

Use Column I on Contracts where variable payments for line items may apply.

APPLICATION NO: 12

APPLICATION DATE: 4/1/2025

PERIOD TO: 4/1/2025

ARCHITECT'S PROJECT NO:

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (NOT IN D.O.R.E.)	G TOTAL COMPLETED AND STORED TO DATE (D+B+F)	H BALANCE TO FINISH (C - G)	I RETAINAGE (IF VARIABLE RATB)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD				
R1	Controls 3rd Party Equipment Material All Areas	\$14,175.00	\$8,504.00			\$8,504.00	\$5,670.00	\$425.25
R2	Controls DDC Controls, Actuators, Sensors Material All Areas	\$101,092.00	\$75,819.00			\$75,819.00	\$25,273.00	\$3,790.95
R3	Controls Internal Materials All Areas	\$62,321.00	\$28,667.66	\$6,212.10		\$34,879.76	\$27,421.24	\$1,744.99
R4	Tier and Balance All Areas	\$30,000.00	\$0.00			\$0.00	\$30,000.00	\$0.00
R5	Demobilization All Areas Mechanical	\$7,485.00	\$0.00			\$0.00	\$7,485.00	\$0.00
R6	Change Order #1	(\$4,065.00)	\$0.00	(\$4,065.00)		(\$4,065.00)	\$0.00	(\$201.23)
R7	Change Order #2	(\$618.00)	\$0.00	(\$618.00)		(\$618.00)	\$0.00	(\$10.90)
	GRAND TOTALS	\$1,258,894.00	\$1,948,082.11	\$105,268.60	\$0.00	\$2,053,350.71	\$1,205,513.29	\$102,667.54

Users may obtain validation of this document by requesting of the licensee a completed AIA Document D401 - Certification of Document's Authenticity

(use for all tiers)

WHEREAS, the undersigned ("Undersigned") has been employed by Powell County Board of Education ("OWNER", "CONTRACTOR", or "CONSTRUCTION MANAGER") to furnish and install Bid Package No. 18: Mechanical & Plumbing for project known as Stanton Elementary School ("PROJECT") of which Powell County Board of Education is the owner ("OWNER") and on which United Construction Company is also a ("CONTRACTOR" or "CONSTRUCTION MANAGER").

Date: 4/11/2025

Name of Company Central Kentucky Sheet Metal

(Undersigned)

Signature _____

Subscribed and sworn before me this 11th day of April, 2025.

Printed Name: Ronnie Brown

Title of Person Signing: President

Notary Signature and Seal

NOTE: "Extras include but are not limited to changes, both oral and written, to the contract, and Claims covered in the contract. This contract is made with the OWNER-CONTRACTOR, or CONSTRUCTION MANAGER. All waivers and releases must be for the full amount paid. If waiver and release is for a corporation, corporate name should be used, corporate seal affixed and title of officer signing waiver and release should be set forth. If waiver and release is for a partnership, the partnership name should be used, partner should sign and designate himself as partner.

STATE OF KANSAS

COUNTY OF Garnard

TO WHOM IT MAY CONCERN:

CONTRACTOR'S AFFIDAVIT

THE Undersigned, being duly sworn, deposes and says that (s/he) Ronnie Brown the President
of Carroll Woodbury Brass Metal ("Company name and Undersigned"), who is the contractor for the
Bid Package No. 16 Mechanical & Plumbing work on the project ("Project") located at 770 West College Ave Stanton, KY 40380
owned by Powell County Board of Education ("Owner") and on
which Carroll Construction Company is a ("Contractor" or "Construction Manager").

That it has received payment of \$ 1,753,273.89

That all waivers and releases are true, correct, and genuine and delivered unconditionally and that there is no claim either legal or equitable to defeat the validity of said waivers or releases. That the following are the names of all parties who have furnished material, equipment, services, or labor for said work and all parties having contracts or subcontracts for specific portions of said work or for material entering into the construction thereof and the amount due or to become due each and that the items mentioned include all labor, equipment, services, and material required to complete said work according to plans and specifications. The Undersigned agrees to indemnify, defend, and hold harmless the Owner, Contractor, Contractor's surety, Construction Manager, Construction Manager's surety from any and all claims for alleged payment made by the Undersigned's suppliers or subcontractors pertaining to the project whether or not listed below.

NAMES	TYPE /SCOPE WORK	CONTRACT PRICE	AMOUNT PREVIOUSLY PAID	THIS PAYMENT	BALANCE DUE
ATS Integrated Solutions	Controls	\$379,673.00	\$164,808.32	\$6,622.92	\$208,241.76
Geothermal Earthworks	Geothermal	\$608,100.00	\$547,290.00		\$60,810.00
EBCO	Test and Balance	\$28,400.00			\$28,400.00
Thoroughbred Mechanical	Insulation	\$235,000.00	\$41,625.00	\$11,875.00	\$181,500.00
TOTAL LABOR,EQUIPMENT,SERVICES, & MATERIAL TO COMPLETE					

Victoria Paige Harrell
Notary Public, ID No. KY 41234
State at Large, Kentucky
My Commission Expires on 4/1/2025



That there are no other contracts for said work outstanding, and that there is nothing due or to become due to any person for material, labor or other work of any kind done or to be done upon or in connection with said work other than above stated.

Date: 4/11/2025

Name of Company: Central Kentucky Snow Metal

(1) Intensivierung

Date: _____
Signature: _____

Deceased Name: Ernesta Ebert

Tel: 020 7463 8000

Signature: [Signature] Printed Name: _____
 Subscribed and sworn before me this 11th day of April, 2025 Notary Signature and Seal: Victoria Paige Hall

Job: 000743 - Stanton Elementary School **Codell Construction Report**
Pay Request Log
For the period from 5/5/25 through 5/12/25

<u>743-02108</u>	<u>PURCHASE ORDER #21-08</u>	<u>ATLAS ENTERPRISES</u>			
1221908	MAT 03/10/2025	Rebecca Piersall	05/12/2025	62,472.35	62,472.35
1221819	MAT 03/05/2025	Rebecca Piersall	05/12/2025	327.00	327.00
1221820	MAT 03/05/2025	Rebecca Piersall	05/12/2025	2,649.00	2,649.00
Totals:				65,448.35	65,448.35

INVOICE

Atlas Enterprises

5101 Commerce Crossings Drive
Louisville, KY 40229

Invoice Date: 3/10/2025

Invoice #: 1221908

Due Date: 3/10/2025

Purchase Order #: 21-6

Powell Co Board of Education
c/o 2555 Palumbo Drive
Suite 110
Lexington, KY 40509

DATE RECEIVED
04/02/2025

Customer #: 1000003

Contract ID: KY-23-14701
Stanley Elementary School

Billing: Varies

DESCRIPTION			LABOR	MATERIAL	TOTAL
02-08-1400	Wood Doors	STORED	0.00	62,472.35	62,472.35
Total Amount Billed			0.00	62,472.35	62,472.35
Amount due this Invoice					62,472.35

INVOICE

Atlas Enterprises

5101 Commerce Crossings Drive
Louisville, KY 40229

Invoice Date: 3/5/2025

Invoice #: 1221819

Due Date: 3/5/2025

Purchase Order #: 21-6

Powell Co Board of Education
c/o 2555 Palumbo Drive
Suite 110
Lexington, KY 40509

DATE RECEIVED
04/02/2025

Customer #: PO0003

Contract ID: KY-23-14701
Stanton Elementary School

Billing: Varies

DESCRIPTION		LABOR	MATERIAL	TOTAL
02-06-7000	Hardware	0.00	0.00	0.00
02-06-7000	Hardware	0.00	327.00	327.00
Total Amount Billed		0.00	327.00	327.00
Amount due this Invoice				327.00

INVOICE

Atlas Enterprises

5101 Commerce Crossings Drive
Louisville, KY 40228

Invoice Date: 3/5/2025

Invoice #: 1221820

Due Date: 3/5/2025

Purchase Order #: 21-6

Powell Co Board of Education
c/o 2555 Palumbo Drive
Suite 110
Lexington, KY 40509

DATE RECEIVED
04/02/2025

Customer #: PO0003

Contract ID: KY-23-14701
Stanton Elementary School

Billing: Varies

DESCRIPTION		LABOR	MATERIAL	TOTAL
02-08-1213	Hollow Metal Frames	0.00	760.00	760.00
02-08-1313	Hollow Metal Doors	0.00	1,889.00	1,889.00
Total Amount Billed		0.00	2,649.00	2,649.00
Amount due this invoice				2,649.00

ACORD™**EVIDENCE OF PROPERTY INSURANCE**DATE (MM/DD/YYYY)
03/31/2025

THIS EVIDENCE OF PROPERTY INSURANCE IS ISSUED AS A MATTER OF INFORMATION ONLY AND CONFERS NO RIGHTS UPON THE ADDITIONAL INTEREST NAMED BELOW. THIS EVIDENCE DOES NOT AFFIRMATIVELY OR NEGATIVELY AMEND, EXTEND OR ALTER THE COVERAGE AFFORDED BY THE POLICIES BELOW. THIS EVIDENCE OF INSURANCE DOES NOT CONSTITUTE A CONTRACT BETWEEN THE ISSUING INSURER(S), AUTHORIZED REPRESENTATIVE OR PRODUCER, AND THE ADDITIONAL INTEREST.

AGENCY McGriff Insurance Services LLC 2600 Eastpoint Parkway Louisville, KY 40223		PHONE (A/C No. Ext): 502 489-5900		COMPANY National Trust Insurance Company 6300 University Parkway Sarasota, FL 34240	
FAX (A/C No.): 8668812184		E-MAIL ADDRESS louisvillecl1@mcgriff.com			
CODE		SUB CODE			
AGENCY CUSTOMER ID # : 1411671					
INSURED LR Construction Inc. dba Atlas Enterprises 5101 Commerce Crossings Drive Louisville, KY 40229-2100				LOAN NUMBER	
				POLICY NUMBER CPP10004709306	
EFFECTIVE DATE 06/01/24		EXPIRATION DATE 06/01/25		☐ CONTINUED UNTIL TERMINATED IF CHECKED	
THIS REPLACES PRIOR EVIDENCE DATED:					

PROPERTY INFORMATION**LOCATION/DESCRIPTION**

Location #1 5101 Commerce Crossings Drive;
 Louisville, KY 40229

THE POLICIES OF INSURANCE LISTED BELOW HAVE BEEN ISSUED TO THE INSURED NAMED ABOVE FOR THE POLICY PERIOD INDICATED. NOTWITHSTANDING ANY REQUIREMENT, TERM OR CONDITION OF ANY CONTRACT OR OTHER DOCUMENT WITH RESPECT TO WHICH THIS EVIDENCE OF PROPERTY INSURANCE MAY BE ISSUED OR MAY PERTAIN, THE INSURANCE AFFORDED BY THE POLICIES DESCRIBED HEREIN IS SUBJECT TO ALL THE TERMS, EXCLUSIONS AND CONDITIONS OF SUCH POLICIES. LIMITS SHOWN MAY HAVE BEEN REDUCED BY PAID CLAIMS.

COVERAGE INFORMATION	PERILS INSURED	BASIC	BROAD	X SPECIAL	AMOUNT OF INSURANCE	DEDUCTIBLE
****Blanket Coverage Information**** Blanket #1 Building Cause of Loss: Special (Including Theft) Valuation: Replacement Cost Coinsurance%: 100 Agreed Amount Applies (See Attached Coverage Info.)					17,065,000	\$5,000

REMARKS (Including Special Conditions)**Miscellaneous Coverage - Computers**

Equipment (Hardware) - Blanket Limit : 300,000 Ded.#1: \$1,000.00
 Co-Ins%: 100
 Income Coverage \$10,000
 (See Attached Remarks)

CANCELLATION

SHOULD ANY OF THE ABOVE DESCRIBED POLICIES BE CANCELLED BEFORE THE EXPIRATION DATE THEREOF, NOTICE WILL BE DELIVERED IN ACCORDANCE WITH THE POLICY PROVISIONS.

ADDITIONAL INTEREST

NAME AND ADDRESS Powell County Board of Education; 40 Bruen St. Stanton, KY 40380	ADDITIONAL INSURED		LENDER'S LOSS PAYABLE		☒ LOSS PAYEE
	MORTGAGEE				
	LOAN #				
AUTHORIZED REPRESENTATIVE 					

COVERAGE INFORMATION (Continued from page 1.)

COVERAGE/PERILS/FORMS	AMOUNT OF INSURANCE	DEDUCTIBLE
Blanket #2 Blanket Contents Cause of Loss: Special (Including Theft) Valuation: Replacement Cost Coinsurance%: 100 Agreed Amount Applies	4,500,000	\$5,000
Commercial Property Policy Level Coverages Coverage: Advantage Endorsement w/business Inc w/extra exp.		
Coverage: Earthquake Sublimit on Buildings only - (policy is unable to show blk-but per FCCI -blktd	3,000,000	5%
Coverage: Accounts Receivable - On Premises	25,000	
Coverage: Accounts Receivable in transit or home	5,000	
Coverage: Back-Up Of Sewers Or Drains	10,000	
Coverage: Business Income & Extra Expense	20,000	
Coverage: Debris Removal - additional limit	25,000	
Coverage: EDP Coverage (equipment, media, extra exp) \$25,000 per occ / \$300,000 policy year agg		
Coverage: Outdoor Property - \$5,000 (\$500 per tree, shrub or plant sublimit)		
Coverage: Outdoor Signs \$2,500 per sign		
Coverage: Pollutant Cleanup and Removal	15,000	
Coverage: Property in Transit	60,000	
Coverage: Valuable Papers & Records Costs to research, replace or restore - \$30,000 on premises / \$5,000 off		
Commercial Property Location Specific Coverages Location #: 1 5101 Commerce Crossings Drive; Louisville, KY 40229		
Building #: 1 HQ / Warehouse Coverage: Building Blanket #: 1 Blanket Coverage: Building Cause: Special (Including Theft)	Blk Limit 17,065,000	\$5,000
Protective Safeguards - P-1 Coverage: Contents Blanket #: 2 Blanket Coverage: Blanket Contents Cause: Special (Including Theft)	Blk Limit 4,500,000	\$5,000
Coverage: Extra Expense Cause: Special (Including Theft)	200,000	
Time Element Coverage: Extra Expense (40%/80%/100%) Coverage: Equipment Breakdown Cause: Special (Including Theft)		\$5,000
Coverage: Utility Services - Time Element Incl Overhead Power transmission Cause: Special (Including Theft)	25,000	\$5,000

COVERAGE INFORMATION (Continued from page 1.)

COVERAGE/PERILS/FORMS	AMOUNT OF INSURANCE	DEDUCTIBLE
Coverage: Utility Services - Direct Damage incl Overhead power transmission Cause: Special (Including Theft)	25,000	\$5,000
Coverage: Earthquake - Building - Sublimit Cause: Special (Including Theft)		5%
Coverage: Personal Property Of Others Blanket #: 2 Blanket Coverage: Blanket Contents Cause: Special (Including Theft)	Incl. in Blk No. 2	\$5,000
Coverage: Wind/Hail Deductible Cause: Windstorm & Hail		1%
INSTALLATION RISK COVERAGE INFORMATION		
Open Reporting Coverage Any One Location:	500,000	
Special		1,000

REMARKS (Continued from page 1.)

Software Storage Limit1 : 50,000 Ded.#1: \$1,000.00 Co-ins%: 100

Income Coverage Limit Limit1 : 6,000 Ded.#1: \$1,000.00

Form Information


Form Description: Software-Media Limit1 : 3,000 Ded.#1: \$1,000.00

***** Description of Operations *****


Job Name: Stanton Elementary School KY-23-14701

Amount: \$62799.35

Stored Location: Atlas Metal Products Co, Inc. 5101 Commerce Crossings Dr. Louisville, KY 40229







Job: 000743 - Stanton Elementary School **Codell Construction Report**
Pay Request Log
For the period from 5/5/25 through 5/12/25

<u>743-01902</u>	<u>PURCHASE ORDER #19-02</u>	<u>ECKART, LLC</u>			
S101263555.002	MAT 03/17/2025	Rebecca Piersall	58.99	0.00	58.99
S101285277.001	MAT 03/20/2025	Rebecca Piersall	3,075.77	0.00	3,075.77
S101305184.001	MAT 03/28/2025	Rebecca Piersall	990.60	0.00	990.60
S101305873.001	MAT 03/31/2025	Rebecca Piersall	270.00	0.00	270.00
		Totals:	4,395.36	0.00	4,395.36



Eckart Lexington
1440 Sunshine Lane
LEXINGTON, KY 40505-2929
Phone 859-303-8520
Fax 859-523-3800



Invoice

INVOICE DATE	INVOICE NUMBER
03/17/2025	S101263555.002
REMIT TO: Eckart Corydon 426 Quarry Road CORYDON, IN 47112-6968	
PAGE NO. 1 of 1	

BILL TO:

SHIP TO:

POWELL CO BOARD OF EDUCATION
C/O RIMAR ELECTRIC
35 PENDLETON ST
WINCHESTER, KY 40391-1537

STANTON ELEMENTARY SCHOOL
C/O RIMAR ELECTRIC
35 PENDLETON ST
WINCHESTER, KY 40391-1537

CUSTOMER NUMBER	CUSTOMER PO NUMBER	JOB NAME / RELEASE NUMBER	SALESPERSON	
33963	19-2		Jeff Davis	
WRITER	SHIP VIA	TERMS	SHIP DATE	ORDER DATE
Brian Glover	OUR TRUCK	Net Due 25th	03/17/2025	02/14/2025
ORDER QTY	SHIP QTY	DESCRIPTION	UNIT PRICE	EXT PRICE
1ea	1ea	APFC FREIGHT ECKART WAS BILLED MIL 48-44-5178 M18 FUEL Angler 240FT x 1/8IN Steel Pulling Fish Tape Drum	0.000/ea	0.00

APPROVED

By William Perry at 6:40 pm, Apr 10, 2025

Invoice is due by 04/25/2025

Past Due invoices may be subject to 2% late charge.

Additional freight charges may apply.

Subtotal	0.00
S&H Charges	58.99
Tax	0.00
Payments	0.00
Amount Due	58.99



Eckart Lexington
1440 Sunshine Lane
LEXINGTON, KY 40505-2929
Phone 859-303-8520
Fax 859-523-3800



Invoice

INVOICE DATE	INVOICE NUMBER
03/20/2025	S101295277.001
REMIT TO: Eckart Corydon 428 Quarry Road CORYDON, IN 47112-8968	
PAGE NO. 1 of 1	

BILL TO:

SHIP TO:

POWELL CO BOARD OF EDUCATION
C/O RIMAR ELECTRIC
35 PENDLETON ST
WINCHESTER, KY 40391-1537

STANTON ELEMENTARY SCHOOL
776 WEST COLLEGE AVENUE
C/O RIMAR ELECTRIC
STANTON, KY 40380

CUSTOMER NUMBER	CUSTOMER PO NUMBER	JOB NAME / RELEASE NUMBER	SALESPERSON	
33963	19-2		Jeff Davis	
WRITER		SHIP VIA	TERMS	SHIP DATE
Brian Glover		OUR TRUCK	Net Due 25th	03/20/2025
ORDER QTY	SHIP QTY	DESCRIPTION	UNIT PRICE	EXT PRICE
5000ft	5000ft	WIC 10SOLTHHNWHS	292.070/m	1460.35
		10 SOL THHN WHITE CU WIRE 2500		
500ft	500ft	STR 5810	2.876/ft	1438.00
		STRUT 1-5/8" PREGALV SLOT 10' 12GA		
		1-5/8"H X 1-5/8"W X 10'L 12 GAUGE		
		(DEEP)		
1500ea	1500ea	CUL 40725J	6.667/c	100.01
		FENDER WASHER 1/4 X 11/4		
1500ea	1500ea	CUL 40125J	2.933/c	44.00
		HEX NUT 1/4-20 ZN		
1500ea	1500ea	CUL 40525J	2.227/c	33.41
		LOCK WASHER 1/4 ZN		
03-20-2025 08:58:47 AM S101295277.001				
Mack Fox				
APPROVED By William Perry at 6:40 pm, Apr 10, 2025				

Invoice is due by 04/25/2025

Past Due invoices may be subject to 2% late charge.

Subtotal	3075.77
S&H Charges	0.00
Tax	0.00
Payments	0.00
Amount Due	3075.77



Eckart Lexington
1440 Sunshine Lane
LEXINGTON, KY 40505-2929
Phone 859-303-8520
Fax 859-523-3800



Invoice


INVOICE DATE	INVOICE NUMBER
03/28/2025	S101305164.001
REMIT TO: Eckart Corydon 426 Quarry Road CORYDON, IN 47112-6968	
PAGE NO. 1 of 1	

BILL TO:

SHIP TO:

POWELL CO BOARD OF EDUCATION
C/O RIMAR ELECTRIC
35 PENDLETON ST
WINCHESTER, KY 40391-1537

STANTON ELEMENTARY SCHOOL
776 WEST COLLEGE AVENUE
C/O RIMAR ELECTRIC
STANTON, KY 40380

CUSTOMER NUMBER	CUSTOMER PO NUMBER	JOB NAME / RELEASE NUMBER	SALESPERSON	
33963	DPO 19-2	Stanton Elem.	Jeff Davis	
WRITER		SHIP VIA	TERMS	SHIP DATE
Jeff Davis		OUR TRUCK	Net Due 25th	03/28/2025
ORDER QTY	SHIP QTY	DESCRIPTION	UNIT PRICE	EXT PRICE
2500ea	2500ea	SCO R/Y+JUG RED/YELLOW WIRE CONNECTOR (500/JUG) 7000058824	150.000/m	375.00
2000ea	2000ea	SCO O/B+JUG ORANGE/BLUE WIRE CONN	84.000/m	168.00
500ea	500ea	CON 3/4PVCCPLG 3/4" PVC CONDUIT COUPLING	18.519/c	92.60
500ft	500ft	GRF ALFLEX.5X100 1/2"X 100' AL FLEX CONDUIT 03-28-2025 10:28:55 AM S101305164.001  Mack Fox	71.000/c	355.00
APPROVED By William Perry at 6:40 pm, Apr 10, 2025				

Invoice is due by 05/25/2025

Past Due invoices may be subject to 2% late charge.

Additional freight charges may apply.

Subtotal	990.60
S&H Charges	0.00
Tax	0.00
Payments	0.00
Amount Due	990.60



Eckart Lexington
1440 Sunshine Lane
LEXINGTON, KY 40505-2929
Phone 859-303-8520
Fax 859-523-3800



Invoice

INVOICE DATE	INVOICE NUMBER
03/31/2025	S101305873.001
REMIT TO: Eckart Corydon 426 Quarry Road CORYDON, IN 47112-6968	
PAGE NO. 1 of 1	

BILL TO:

SHIP TO:

POWELL CO BOARD OF EDUCATION
C/O RIMAR ELECTRIC
35 PENDLETON ST
WINCHESTER, KY 40391-1537

STANTON ELEMENTARY SCHOOL
C/O RIMAR ELECTRIC
35 PENDLETON ST
WINCHESTER, KY 40391-1537

CUSTOMER NUMBER	CUSTOMER PO NUMBER	JOB NAME / RELEASE NUMBER	SALESPERSON	
33963	19-2		Jeff Davis	
WRITER		SHIP VIA	TERMS	SHIP DATE
Brian Glover		OUR TRUCK	Net Due 25th	03/31/2025
ORDER QTY	SHIP QTY	DESCRIPTION	UNIT PRICE	EXT PRICE
500ft	500ft	BLI ATR-1/4X120ZN ALL THREAD ROD 1/4-20 03-31-2025 09:14:02 AM S101305873.001  William Perry APPROVED By William Perry at 6:41 pm, Apr 10, 2025	0.540/ft	270.00

Invoice is due by 05/25/2025

Past Due invoices may be subject to 2% late charge.

Subtotal	270.00
S&H Charges	0.00
Tax	0.00
Payments	0.00
Amount Due	270.00

Job: 000743 - Stanton Elementary School

Codell Construction Report

For the period from 5/5/25 through 5/12/25

Pay Request Log

743-01901	PURCHASE ORDER #19-01	ECKART, LLC			
S101289887.002	MAT 04/01/2025	Rebecca Piersall	2,111.93	0.00	2,111.93
S1012895005.002	MAT 03/28/2025	Rebecca Piersall	15,877.12	0.00	15,877.12
S1012895005.004	MAT 03/20/2025	Rebecca Piersall	633.65	0.00	633.65
S1012895005.006	MAT 03/21/2025	Rebecca Piersall	245.43	0.00	245.43
S1012895005.008	MAT 03/25/2025	Rebecca Piersall	1,739.99	0.00	1,739.99
S1012895005.010	MAT 04/01/2025	Rebecca Piersall	2,216.32	0.00	2,216.32
S101295005.12	MAT 04/03/2025	Rebecca Piersall	5,687.98	0.00	5,687.98
S101295005.014	MAT 04/04/2025	Rebecca Piersall	1,862.43	0.00	1,862.43
S1012895005.016	MAT 04/04/2025	Rebecca Piersall	134.03	0.00	134.03
S101295005.018	MAT 04/07/2025	Rebecca Piersall	3,422.34	0.00	3,422.34
S101303764.002	MAT 03/31/2025	Rebecca Piersall	8,574.99	0.00	8,574.99
S101303764.004	MAT 03/31/2025	Rebecca Piersall	2,360.84	0.00	2,360.84
S101303764.006	MAT 04/01/2025	Rebecca Piersall	45.75	0.00	45.75
S101303894.002	MAT 04/08/2025	Rebecca Piersall	393.53	0.00	393.53
Totals:			45,306.33	0.00	45,306.33



Eckart Lexington
1440 Sunshine Lane
LEXINGTON, KY 40505-2929
Phone 859-303-8520
Fax 859-523-3800



Invoice

INVOICE DATE	INVOICE NUMBER
04/01/2025	S101269887.002
REMIT TO: Eckart Corydon 426 Quarry Road CORYDON, IN 47112-6958	
PAGE NO. 1 of 1	

BILL TO:

SHIP TO:

POWELL CO BOARD OF EDUCATION
C/O RIMAR ELECTRIC
35 PENDLETON ST
WINCHESTER, KY 40391-1537

STANTON ELEMENTARY SCHOOL
35 PENDLETON STREET
C/O RIMAR ELECTRIC
WINCHESTER, KY 40391-1537

CUSTOMER NUMBER	CUSTOMER PO NUMBER	JOB NAME / RELEASE NUMBER	SALESPERSON	
33963	19-1 (LTG)		Jeff Davis	
WRITER	SHIP VIA	TERMS	SHIP DATE	ORDER DATE
Jessica Alexander	DIRECT	Net Due 25th	04/01/2025	02/21/2025
ORDER QTY	SHIP QTY	DESCRIPTION	UNIT PRICE	EXT PRICE
3ea	3ea	TYPE L5F: FSM2L-FL-350LF-40K-1C-UNV-L11-TF-WH -12FT	703.977/ea	2111.93
APPROVED By William Perry at 6:35 pm, Apr 10, 2025				

Invoice is due by 05/25/2025

Past Due Invoices may be subject to 2% late charge.

Subtotal	2111.93
S&H Charges	0.00
Tax	0.00
Payments	0.00
Amount Due	2111.93



Eckart Lexington
1440 Sunshine Lane
LEXINGTON, KY 40505-2929
Phone 859-303-8520
Fax 859-523-3800



Invoice

INVOICE DATE	INVOICE NUMBER
03/20/2025	S101295005.002
REMIT TO: Eckart Corydon 425 Quarry Road CORYDON, IN 47112-6968	
PAGE NO. 1 of 1	

BILL TO:

SHIP TO:

POWELL CO BOARD OF EDUCATION
C/O RIMAR ELECTRIC
35 PENDLETON ST
WINCHESTER, KY 40391-1537

STANTON ELEMENTARY SCHOOL
35 PENDLETON STREET
C/O RIMAR ELECTRIC
WINCHESTER, KY 40391-1537

CUSTOMER NUMBER		CUSTOMER PO NUMBER	JOB NAME / RELEASE NUMBER	SALESPERSON	
33963		19-1 (LTG)		Jeff Davis	
WRITER		SHIP VIA	TERMS	SHIP DATE	ORDER DATE
Jessica Alexander		DIRECT	Net Due 25th	03/20/2025	03/18/2025
ORDER QTY	SHIP QTY	DESCRIPTION		UNIT PRICE	EXT PRICE
1ea	1ea	LOT: CONTROLS 14 - TYPE \$D: NPODMA DX GY 15 - TYPE B: NBRG 8 KIT 22 - TYPE DS: NCM ADCX RJB 64 - TYPE OS9: NCM PDT 9 RJB 26 - TYPE P: NPP16 EFP 2 - TYPE PV: NPP16 EFP SA 11 - TYPE PZ: NPP16 D EFP 65 - TYPE PZV: NPP16 D EFP SA		15877.120/ea	15877.12

APPROVED

By William Perry at 6:35 pm, Apr 10, 2025

Invoice is due by 04/25/2025

Past Due invoices may be subject to 2% late charge.

Subtotal	15877.12
S&H Charges	0.00
Tax	0.00
Payments	0.00
Amount Due	15877.12



Eckart Lexington
1440 Sunshine Lane
LEXINGTON, KY 40505-2929
Phone 859-303-8520
Fax 859-523-3800



Invoice

INVOICE DATE	INVOICE NUMBER
03/20/2025	S101295005.004
REMIT TO: Eckart Corydon 426 Quarry Road CORYDON, IN 47112-6968	
PAGE NO. 1 of 1	

BILL TO:

SHIP TO:

POWELL CO BOARD OF EDUCATION
C/O RIMAR ELECTRIC
35 PENDLETON ST
WINCHESTER, KY 40391-1537

STANTON ELEMENTARY SCHOOL
35 PENDLETON STREET
C/O RIMAR ELECTRIC
WINCHESTER, KY 40391-1537

CUSTOMER NUMBER		CUSTOMER PO NUMBER		JOB NAME / RELEASE NUMBER		SALESPERSON	
33963		19-1 (LTG)				Jeff Davis	
WRITER		SHIP VIA		TERMS		SHIP DATE	ORDER DATE
Jessica Alexander		DIRECT		Net Due 25th		03/20/2025	03/18/2025
ORDER QTY	SHIP QTY	DESCRIPTION				UNIT PRICE	EXT PRICE
1ea	1ea	LOT: CONTROLS 6 - TYPE \$2PD: NPODMA 2P DX GY 4 - TYPE OS6: NCM 6 RJB				633.650/ea	633.65
APPROVED By William Perry at 6:35 pm, Apr 10, 2025							

Invoice is due by 04/25/2025

Past Due Invoices may be subject to 2% late charge.

Subtotal	633.65
S&H Charges	0.00
Tax	0.00
Payments	0.00
Amount Due	633.65



Eckart Lexington
1440 Sunshine Lane
LEXINGTON, KY 40505-2929
Phone 859-303-8520
Fax 859-523-3800



Invoice

INVOICE DATE	INVOICE NUMBER
03/21/2025	S101295005.006
REMIT TO: Eckart Corydon 426 Quarry Road CORYDON, IN 47112-6968	PAGE NO. 1 of 1

BILL TO:

SHIP TO:

POWELL CO BOARD OF EDUCATION
C/O RIMAR ELECTRIC
35 PENDLETON ST
WINCHESTER, KY 40391-1537

STANTON ELEMENTARY SCHOOL
35 PENDLETON STREET
C/O RIMAR ELECTRIC
WINCHESTER, KY 40391-1537

CUSTOMER NUMBER	CUSTOMER PO NUMBER	JOB NAME / RELEASE NUMBER	SALESPERSON	
33963	19-1 (LTG)		Jeff Davis	
WRITER		SHIP VIA	TERMS	SHIP DATE
Jessica Alexander		DIRECT	Net Due 25th	03/21/2025
ORDER QTY	SHIP QTY	DESCRIPTION		UNIT PRICE
1ea	1ea	LOT: CONTROLS 2 - TYPE PA: NPP PCD EFP		245.430/ea
				245.43

APPROVED

By William Perry at 6:35 pm, Apr 10, 2025

Invoice is due by 04/25/2025

Past Due invoices may be subject to 2% late charge.

Additional freight charges may apply.

Subtotal	245.43
S&H Charges	0.00
Tax	0.00
Payments	0.00
Amount Due	245.43



Eckart Lexington
1440 Sunshine Lane
LEXINGTON, KY 40505-2929
Phone 859-303-8520
Fax 859-523-3800



Invoice

INVOICE DATE	INVOICE NUMBER
03/25/2025	S101295005.008
REMIT TO: Eckart Corydon 426 Quarry Road CORYDON, IN 47112-8968	PAGE NO. 1 of 1

BILL TO:

SHIP TO:

POWELL CO BOARD OF EDUCATION
C/O RIMAR ELECTRIC
35 PENDLETON ST
WINCHESTER, KY 40391-1537

STANTON ELEMENTARY SCHOOL
35 PENDLETON STREET
C/O RIMAR ELECTRIC
WINCHESTER, KY 40391-1537

CUSTOMER NUMBER	CUSTOMER PO NUMBER	JOB NAME / RELEASE NUMBER	SALESPERSON	
33963	19-1 (LTG)		Jeff Davis	
WRITER	SHIP VIA	TERMS	SHIP DATE	ORDER DATE
Jessica Alexander	DIRECT	Net Due 25th	03/25/2025	03/18/2025
ORDER QTY	SHIP QTY	DESCRIPTION	UNIT PRICE	EXT PRICE
1ea	1ea	LOT: CONTROLS 1 - TYPE NECY: NECY MVOLT BAC SVS ENC NW GFXK	1739.990/ea	1739.99
APPROVED <i>By William Perry at 6:35 pm, Apr 10, 2025</i>				
** REPRINT ** REPRINT ** REPRINT ** Invoice is due by 04/25/2025 Past Due invoices may be subject to 2% late charge. Additional freight charges may apply.			Subtotal	1739.99
			S&H Charges	0.00
			Tax	0.00
			Payments	0.00
			Amount Due	1739.99



Eckart Lexington
1440 Sunshine Lane
LEXINGTON, KY 40505-2929
Phone 859-303-8520
Fax 859-523-3800



Invoice

INVOICE DATE	INVOICE NUMBER
04/01/2025	S101295005.010
REMIT TO: Eckart Corydon 426 Quarry Road CORYDON, IN 47112-6968	PAGE NO. 1 of 1

BILL TO:

SHIP TO:

POWELL CO BOARD OF EDUCATION
C/O RIMAR ELECTRIC
35 PENDLETON ST
WINCHESTER, KY 40391-1537

STANTON ELEMENTARY SCHOOL
35 PENDLETON STREET
C/O RIMAR ELECTRIC
WINCHESTER, KY 40391-1537

CUSTOMER NUMBER	CUSTOMER PO NUMBER	JOB NAME / RELEASE NUMBER	SALESPERSON	
33963	19-1 (LTG)		Jeff Davis	
WRITER	SHIP VIA	TERMS	SHIP DATE	ORDER DATE
Jessica Alexander	DIRECT	Net Due 25th	04/01/2025	03/18/2025
ORDER QTY	SHIP QTY	DESCRIPTION	UNIT PRICE	EXT PRICE
1ea	1ea	LOT: CONTROLS 1 - TYPE \$D3: NPODMA 4S DX GY 4 - TYPE \$D4: NPODMA 4S DX GY 17 - TYPE \$O: WSXA PDT GY 1 - TYPE \$OS: NWSXA PDT LV GY 17 - TYPE \$V: WSXA PDT SA GY	2216.320/ea	2216.32

APPROVED

By William Perry at 6:36 pm, Apr 10, 2025

Invoice is due by 05/25/2025

Past Due invoices may be subject to 2% late charge.

Subtotal	2216.32
S&H Charges	0.00
Tax	0.00
Payments	0.00
Amount Due	2216.32



Eckart Lexington
1440 Sunshine Lane
LEXINGTON, KY 40505-2929
Phone 859-303-8520
Fax 859-523-3800



Invoice

INVOICE DATE	INVOICE NUMBER
04/03/2025	S101295005.012
REMIT TO: Eckart Corydon 428 Quarry Road CORYDON, IN 47112-6968	
PAGE NO. 1 of 1	

BILL TO:

SHIP TO:

POWELL CO BOARD OF EDUCATION
C/O RIMAR ELECTRIC
35 PENDLETON ST
WINCHESTER, KY 40391-1537

STANTON ELEMENTARY SCHOOL
35 PENDLETON STREET
C/O RIMAR ELECTRIC
WINCHESTER, KY 40391-1537

CUSTOMER NUMBER		CUSTOMER PO NUMBER		JOB NAME / RELEASE NUMBER		SALESPERSON		
33963		19-1 (LTG)				Jeff Davis		
WRITER			SHIP VIA		TERMS		SHIP DATE	ORDER DATE
Jessica Alexander			DIRECT		Net Due 25th		04/03/2025	03/18/2025
ORDER QTY	SHIP QTY	DESCRIPTION					UNIT PRICE	EXT PRICE
1ea	1ea	LOT: CONTROLS 11 - TYPE \$: NPODMA GY 1 - TYPE \$DOS: NWSXA PDT LV DX GY 6 - TYPE \$DVS: NWSXA PDT LV DX GY 42 - TYPE OS16: NWV PDT 16 KIT					5687.980/ea	5687.98
APPROVED By William Perry at 6:36 pm, Apr 10, 2025								
Invoice is due by 05/25/2025							Subtotal	5687.98
Past Due invoices may be subject to 2% late charge.							S&H Charges	0.00
Additional freight charges may apply.							Tax	0.00
							Payments	0.00
							Amount Due	5687.98



Eckart Lexington
1440 Sunshine Lane
LEXINGTON, KY 40505-2929
Phone 859-303-8520
Fax 859-523-3800



Invoice

INVOICE DATE	INVOICE NUMBER
04/04/2025	S101295005.014
REMIT TO: Eckart Corydon 425 Quarry Road CORYDON, IN 47112-6968	
PAGE NO. 1 of 1	

BILL TO:

SHIP TO:

POWELL CO BOARD OF EDUCATION
C/O RIMAR ELECTRIC
35 PENDLETON ST
WINCHESTER, KY 40391-1537

STANTON ELEMENTARY SCHOOL
35 PENDLETON STREET
C/O RIMAR ELECTRIC
WINCHESTER, KY 40391-1537

CUSTOMER NUMBER		CUSTOMER PO NUMBER		JOB NAME / RELEASE NUMBER		SALESPERSON	
33963		19-1 (LTG)				Jeff Davis	
WRITER		SHIP VIA		TERMS		SHIP DATE	ORDER DATE
Jessica Alexander		DIRECT		Net Due 25th		04/04/2025	03/18/2025
ORDER QTY	SHIP QTY	DESCRIPTION				UNIT PRICE	EXT PRICE
1ea	1ea	LOT: CONTROLS 24 - TYPE \$D2: NPODMA 2S DX GY				1862.430/ea	1862.43
APPROVED By William Perry at 6:36 pm, Apr 10, 2025							

Invoice is due by 05/25/2025

Past Due invoices may be subject to 2% late charge.

Subtotal	1862.43
S&H Charges	0.00
Tax	0.00
Payments	0.00
Amount Due	1862.43



Eckart Lexington
1440 Sunshine Lane
LEXINGTON, KY 40505-2929
Phone 859-303-8520
Fax 859-523-3800



Invoice

INVOICE DATE	INVOICE NUMBER
04/04/2025	S101295005.016
REMIT TO: Eckart Corydon 426 Quarry Road CORYDON, IN 47112-6968	PAGE NO. 1 of 1

BILL TO:

SHIP TO:

POWELL CO BOARD OF EDUCATION
C/O RIMAR ELECTRIC
35 PENDLETON ST
WINCHESTER, KY 40391-1537

STANTON ELEMENTARY SCHOOL
35 PENDLETON STREET
C/O RIMAR ELECTRIC
WINCHESTER, KY 40391-1537

CUSTOMER NUMBER	CUSTOMER PO NUMBER	JOB NAME / RELEASE NUMBER		SALESPERSON	
33963	19-1 (LTG)			Jeff Davis	
WRITER		SHIP VIA	TERMS	SHIP DATE	ORDER DATE
Jessica Alexander		DIRECT	Net Due 25th	04/04/2025	03/18/2025
ORDER QTY	SHIP QTY	DESCRIPTION		UNIT PRICE	EXT PRICE
1ea	1ea	LOT: CONTROLS 1 - TYPE PC: NIO PC KIT		134.030/ea	134.03
APPROVED <i>By William Perry at 6:36 pm, Apr 10, 2025</i>					

Invoice is due by 05/25/2025

Past Due invoices may be subject to 2% late charge.

Subtotal	134.03
S&H Charges	0.00
Tax	0.00
Payments	0.00
Amount Due	134.03



Eckart Lexington
1440 Sunshine Lane
LEXINGTON, KY 40505-2929
Phone 859-303-8520
Fax 859-523-3800



Invoice

INVOICE DATE	INVOICE NUMBER
04/07/2025	S101295005.018
REMIT TO: Eckart Corydon 426 Quarry Road CORYDON, IN 47112-6968	
PAGE NO. 1 of 1	

BILL TO:

SHIP TO:

POWELL CO BOARD OF EDUCATION
C/O RIMAR ELECTRIC
35 PENDLETON ST
WINCHESTER, KY 40391-1537

STANTON ELEMENTARY SCHOOL
35 PENDLETON STREET
C/O RIMAR ELECTRIC
WINCHESTER, KY 40391-1537

CUSTOMER NUMBER		CUSTOMER PO NUMBER		JOB NAME / RELEASE NUMBER		SALESPERSON	
33963		19-1 (LTG)				Jeff Davis	
WRITER		SHIP VIA		TERMS		SHIP DATE	ORDER DATE
Jessica Alexander		DIRECT		Net Due 25th		04/07/2025	03/18/2025
ORDER QTY	SHIP QTY	DESCRIPTION				UNIT PRICE	EXT PRICE
1ea	1ea	LOT: CONTROLS 1 - TYPE LPL1: ARP INTENC32 NLT 24FCR MVOLT HLK SM 1 - TYPE LPL2: ARP INTENC16 NLT 16FCR MVOLT HLK SM				3422.340/ea	3422.34
APPROVED <i>By William Perry at 6:36 pm, Apr 10, 2025</i>							

APPROVED

By William Perry at 6:36 pm, Apr 10, 2025

Invoice is due by 05/25/2025

Past Due invoices may be subject to 2% late charge.

Additional freight charges may apply.

Subtotal	3422.34
S&H Charges	0.00
Tax	0.00
Payments	0.00
Amount Due	3422.34



Eckart Lexington
1440 Sunshine Lane
LEXINGTON, KY 40505-2929
Phone 859-303-8520
Fax 859-523-3800



Invoice

INVOICE DATE	INVOICE NUMBER
03/31/2025	S101303764.002
REMIT TO Eckart Corydon 428 Quarry Road CORYDON, IN 47112-6968	
PAGE NO. 1 of 1	

BILL TO:

SHIP TO:

POWELL CO BOARD OF EDUCATION
C/O RIMAR ELECTRIC
35 PENDLETON ST
WINCHESTER, KY 40391-1537

STANTON ELEMENTARY SCHOOL
35 PENDLETON STREET
C/O RIMAR ELECTRIC
WINCHESTER, KY 40391-1537

CUSTOMER NUMBER		CUSTOMER PO NUMBER		JOB NAME / RELEASE NUMBER		SALESPERSON	
33963		19-1 (LTG)				Jeff Davis	
WRITER		SHIP VIA		TERMS		SHIP DATE	ORDER DATE
Jessica Alexander		DIRECT		Net Due 25th		03/31/2025	03/26/2025
ORDER QTY	SHIP QTY	DESCRIPTION				UNIT PRICE	EXT PRICE
1ea	1ea	LOT: LITHONIA 6 - TYPE B1: LBR6 ALO2 SWW1 AR LSS MWD MVOLT UGZ 6 - TYPE B1: LBR6PFW 16 - TYPE B4: WF4 SWW5 90CRI MW M6 14 - TYPE B5: LBR6 ALO2 SWW1 AR LSS MWD MVOLT UGZ 14 - TYPE B5: LBR6PFW 67 - TYPE C1: ZL1N L48 7000LM FST MVOLT 40K 80CRI WH 67 - TYPE C1: HC36 M12 2 - TYPE C2: HC36 M12 97 - TYPE E1: ELM2L M12 42 - TYPE E2: ELM2L M12 APPROVED <i>By William Perry at 6:36 pm, Apr 10, 2025</i>				8574.990/ea	8574.99
Invoice is due by 05/25/2025 Past Due invoices may be subject to 2% late charge.						Subtotal	8574.99
						S&H Charges	0.00
						Tax	0.00
						Payments	0.00
						Amount Due	8574.99



Eckart Lexington
1440 Sunshine Lane
LEXINGTON, KY 40505-2929
Phone 859-303-8520
Fax 859-523-3800



Invoice

INVOICE DATE	INVOICE NUMBER
03/31/2025	S101303764.004
REMIT TO: Eckart Corydon 426 Quarry Road CORYDON, IN 47112-6968	PAGE NO. 1 of 1

BILL TO:

SHIP TO:

POWELL CO BOARD OF EDUCATION
C/O RIMAR ELECTRIC
35 PENDLETON ST
WINCHESTER, KY 40391-1537

STANTON ELEMENTARY SCHOOL
35 PENDLETON STREET
C/O RIMAR ELECTRIC
WINCHESTER, KY 40391-1537

CUSTOMER NUMBER	CUSTOMER PO NUMBER	JOB NAME / RELEASE NUMBER	SALESPERSON	
33963	19-1 (LTG)		Jeff Davis	
WRITER	SHIP VIA	TERMS	SHIP DATE	ORDER DATE
Jessica Alexander	DIRECT	Net Due 25th	03/31/2025	03/26/2025
ORDER QTY	SHIP QTY	DESCRIPTION	UNIT PRICE	EXT PRICE
1ea	1ea	LOT: LITHONIA 46 - TYPE B2: LBR4 ALO2 SWW1 AR LSS MWD MVOLT UGZ 46 - TYPE B2: LBR4PFW	2360.840/ea	2360.84
APPROVED <i>By William Perry at 6:37 pm, Apr 10, 2025</i>				

Invoice is due by 05/25/2025

Past Due invoices may be subject to 2% late charge.

Subtotal	2360.84
S&H Charges	0.00
Tax	0.00
Payments	0.00
Amount Due	2360.84



Eckart Lexington
1440 Sunshine Lane
LEXINGTON, KY 40505-2929
Phone 859-303-8520
Fax 859-523-3800



Invoice

INVOICE DATE	INVOICE NUMBER
04/01/2025	S101303764.006
REMIT TO: Eckart Corydon 426 Quarry Road CORYDON, IN 47112-6968	PAGE NO. 1 of 1

BILL TO:

SHIP TO:

POWELL CO BOARD OF EDUCATION
C/O RIMAR ELECTRIC
35 PENDLETON ST
WINCHESTER, KY 40391-1537

STANTON ELEMENTARY SCHOOL
35 PENDLETON STREET
C/O RIMAR ELECTRIC
WINCHESTER, KY 40391-1537

CUSTOMER NUMBER		CUSTOMER PO NUMBER		JOB NAME / RELEASE NUMBER		SALESPERSON		
33963		19-1 (LTG)				Jeff Davis		
WRITER			SHIP VIA		TERMS		SHIP DATE	ORDER DATE
Jessica Alexander			DIRECT		Net Due 25th		04/01/2025	03/26/2025
ORDER QTY	SHIP QTY	DESCRIPTION					UNIT PRICE	EXT PRICE
1ea	1ea	LOT: LITHONIA 3 - TYPE B3: FMMLS 7 SWW2 WL M6 APPROVED <i>By William Perry at 6:37 pm, Apr 10, 2025</i>					45.750/ea	45.75

Invoice is due by 05/25/2025

Past Due invoices may be subject to 2% late charge.

Subtotal	45.75
S&H Charges	0.00
Tax	0.00
Payments	0.00
Amount Due	45.75



Eckart Lexington
1440 Sunshine Lane
LEXINGTON, KY 40505-2929
Phone 859-303-8520
Fax 859-523-3800



Invoice

INVOICE DATE	INVOICE NUMBER
04/08/2025	S101303894.002
REMIT TO: Eckart Corydon 426 Quarry Road CORYDON, IN 47112-8968	
PAGE NO. 1 of 1	

BILL TO:

SHIP TO:

POWELL CO BOARD OF EDUCATION
C/O RIMAR ELECTRIC
35 PENDLETON ST
WINCHESTER, KY 40391-1537

STANTON ELEMENTARY SCHOOL
35 PENDLETON STREET
C/O RIMAR ELECTRIC
WINCHESTER, KY 40391-1537

CUSTOMER NUMBER		CUSTOMER PO NUMBER		JOB NAME / RELEASE NUMBER		SALESPERSON		
33963		19-1 (LTG)				Jeff Davis		
WRITER			SHIP VIA		TERMS		SHIP DATE	ORDER DATE
Jessica Alexander			DIRECT		Net Due 25th		04/08/2025	03/26/2025
ORDER QTY	SHIP QTY	DESCRIPTION					UNIT PRICE	EXT PRICE
1ea	1ea	LOT: ISOLITE 4 - TYPE X1-WG: WG-20.0LX19.0WX9.0D					393.530/ea	393.53
APPROVED By William Perry at 6:37 pm, Apr 10, 2025								

Invoice is due by 05/25/2025

Past Due invoices may be subject to 2% late charge.

Additional freight charges may apply.

Subtotal	393.53
S&H Charges	0.00
Tax	0.00
Payments	0.00
Amount Due	393.53

Job: 000743 - Stanton Elementary School **Codell Construction Report** **Pay Request Log**

For the period from 5/5/25 through 5/12/25

<u>743-01803</u>		<u>PURCHASE ORDER #18-03</u>		<u>WINNELSON COMPANY</u>				
555744 01	MAT	02/27/2025	05/08/2025	Rebecca Piersall	8,579.20	0.00	8,579.20	
557373 01	MAT	03/27/2025	05/08/2025	Rebecca Piersall	1,459.22	0.00	1,459.22	
557473 01	MAT	03/28/2025	05/08/2025	Rebecca Piersall	2,715.76	0.00	2,715.76	
Totals:					12,754.18	0.00	12,754.18	



LEXINGTON WINNELSON SUPPLY CO.
213 INDUSTRY PARKWAY
NICHOLASVILLE KY 40356

INVOICE

Page	CUSTOMER NUMBER	INVOICE NUMBER
1 of 1	00172-003278	555744 01
DB	INVOICE DATE	INVOICE TOTAL
19	02/27/2025	\$8,579.20

BILL TO:

POWELL COUNTY BD OF EDUCATION
C/O CKSM
2672 CARTERSVILLE RD
PAINT LICK, KY 40461-9026



4123

To Reorder Contact Us At
Phone No: (859) 885-7768
Fax No: (859) 887-2647

SHIP TO:

POWELL COUNTY BD OF EDUCATION
C/O CKSM
2672 CARTERSVILLE RD
PAINT LICK KY 404619026

PURCHASE ORDER NUMBER	SALESPERSON	TYPE SHIPMENT	SHIP VIA	PAYMENT TERMS	SHIP DATE
18-3	020-BARRY BOWMER	STOCK	OUR TRUCK	NET 60 DAYS	02/27/2025

PLACED BY	JOB NAME
PAUL	STANTON

UNITS ORDERED	U/M	ITEM DESCRIPTION	UNITS SHIPPED	B/C	PRICE	DISC/RSTK	EXTENDED	TAX
6	EA	PPP PTS-10 CKSM STANTON	6		\$1,178.6500		\$7,071.90	N
1	EA	PPP PTS-2130 CKSM STANTON	1		\$1,507.3012		\$1,507.30	N

TAX AREA ID: 180790000

FEDERAL TAX ID NUMBER: 823137840

TERMS AND CONDITIONS: You agree that the sale of these products/services is subject to all of our standard terms and conditions of sale located at our website: www.winsupplyinc.com/tcsale

PAY FULL INVOICE AMOUNT BY 04/28/2025

	Net Sales	\$8,579.20
	Freight	\$0.00
State Tax %0.00	State Tax	\$0.00
Local Tax %0.00	Local Tax	\$0.00
	Invoice Total	\$8,579.20

When you provide a check as payment, you authorize us either to use information from your check to make a one-time electronic fund transfer from your account or to process the payment as a check transaction. For inquiries please call (859) 885-7768.



LEXINGTON WINNELSON SUPPLY CO.
213 INDUSTRY PARKWAY
NICHOLASVILLE KY 40356

INVOICE

Page	CUSTOMER NUMBER	INVOICE NUMBER
1 of 1	00172-003278	557373 01
DB	INVOICE DATE	INVOICE TOTAL
19	03/27/2025	\$1,459.22

BILL TO :

POWELL COUNTY BD OF EDUCATION
C/O CKSM
2672 CARTERSVILLE RD
PAINT LICK, KY 40461-9026

To Reorder Contact Us At
Phone No: (859) 885-7768
Fax No: (859) 887-2647

SHIP TO:

POWELL COUNTY BD OF EDUCATION
776 W COLLEGE AVE
STANTON KY 403802224

PURCHASE ORDER NUMBER	SALESPERSON	TYPE SHIPMENT	SHIP VIA	PAYMENT TERMS	SHIP DATE
18-3	020-BARRY BOWMER	STOCK	OUR TRUCK	NET 60 DAYS	03/27/202

PLACED BY	JOB NAME
JAMIE	776 WEST COLLEGE AVE.

UNITS ORDERED	U/M	ITEM DESCRIPTION	UNITS SHIPPED	B/C	PRICE	DISC/RSTK	EXTENDED	TA
40	FT	42085 2X20' PVC S40 PRES PIPE	40		\$29.9268		\$1,197.07	N
2	EA	2 SKE PVC40 ADPT	2		\$3.1395		\$6.28	N
5	EA	2 SXS PVC40 90 ELL	5		\$4.5106		\$22.55	N
4	EA	2" SXS PVC40 45 ELL	4		\$5.2553		\$21.02	N
2	EA	2 SLIP PVC40 CAP	2		\$2.4255		\$4.85	N
2	EA	4" PVC40 2 WAY C.O. TEE	2		\$32.8857		\$65.77	N
		***** 2-WAY DIRECTIONAL TEE						
10	EA	607 1-1/2 CXE 90 ELL	10		\$14.1679		\$141.66	N

TAX AREA ID: 181972153
FEDERAL TAX ID NUMBER: 823137540
TERMS AND CONDITIONS: You agree that the sale of these products/services is subject to all of our standard terms and conditions of sale located at our website: www.winsupplyinc.com/tcsale

PAY FULL INVOICE AMOUNT BY 05/26/2025

	Net Sales	\$1,459.22
	Freight	\$0.00
State Tax %0.00	State Tax	\$0.00
Local Tax %0.00	Local Tax	\$0.00
	Invoice Total	\$1,459.22

When you provide a check as payment, you authorize us either to use information from your check to make a one-time electronic fund transfer from your account or to process the payment as a check transaction. For inquiries please call (859) 885-7768.



LEXINGTON WINNELSON SUPPLY CO.
213 INDUSTRY PARKWAY
NICHOLASVILLE KY 40356

INVOICE

PAGE	CUSTOMER NUMBER	INVOICE NUMBER
1 of 1	00172-003278	557473 01
DB	INVOICE DATE	INVOICE TOTAL
20	03/28/2025	\$2,715.76

BILL TO :

POWELL COUNTY BD OF EDUCATION
C/O CKSM
2672 CARTERSVILLE RD
PAINT LICK, KY 40461-9026

To Reorder Contact Us At
Phone No: (859) 885-7768
Fax No: (859) 887-2647

SHIP TO:

STANTON ELEMENTARY
C/O CKSM
STANTON KY 40380



3941

PURCHASE ORDER NUMBER	SALESPERSON	TYPE SHIPMENT	SHIP VIA	PAYMENT TERMS	SHIP DATE
18-3	020-BARRY BOWMER	STOCK	OUR TRUCK	NET 60 DAYS	03/28/2025

PLACED BY	JOB NAME
RANDALL	STANTON ELEMENTARY

UNITS ORDERED	U/M	ITEM DESCRIPTION	UNITS SHIPPED	B/C	PRICE	DISCRSTK	EXTENDED	TAX
2	EA	001 2X2X1 COTTEE	2		\$10.9382		\$21.8764	N
		W40105						
2	EA	EXT600A-LP 2 YR BOLD VIN	2		\$108.2451		\$216.4902	N
		ALT: T-823-70						
3	EA	604 2 COTTEE ADPT	3		\$274.4352		\$823.3056	N
		W1127						
12	EA	607 2 COTTEE 90 ELL	12		\$27.0272		\$324.3264	N
		W2086						
5	EA	606 2 COTTEE 45 ELL	5		\$24.6500		\$123.2500	N
		W3059						
4	EA	607-2 2 FTOTX 90 HT ELL	4		\$40.6387		\$162.5548	N
		W2386						
2	EA	606-2 2 FTOTX 45 HT ELL	2		\$29.3443		\$58.6886	N
4	EA	603 2 COTTEE ADPT	4		\$16.8277		\$67.3108	N
4	EA	EXT600A-LP 2 YR BOLD VIN	4		\$24.9386		\$99.7544	N
		ALT: 6550-90-LP						
2	FT	2 X 20 L HARD COPPER TUBE	2		\$131.3624		\$262.7248	N

TAX AREA ID: 181972153

FEDERAL TAX ID NUMBER: 623137840

TERMS AND CONDITIONS: You agree that the sale of these products/services is subject to all of our standard terms and conditions of sale located at our website: www.winsupplyinc.com/tcsale

PAY FULL INVOICE AMOUNT BY 05/27/2025

	Net Sales	\$2,715.76
	Freight	\$0.00
State Tax %0.00	State Tax	\$0.00
Local Tax %0.00	Local Tax	\$0.00
	Invoice Total	\$2,715.76

When you provide a check as payment, you authorize us either to use information from your check to make a one-time electronic fund transfer from your account or to process the payment as a check transaction. For inquiries please call (859) 885-7768.

Job: 000743 - Stanton Elementary School

Codell Construction Report Pay Request Log

For the period from 5/5/25 through 5/12/25

743-01801		PURCHASE ORDER #18-01		AIR MECHANICAL SALES				
180879	MAT	04/08/2025	05/09/2025	Rebecca Piersall	35,000.00	0.00	35,000.00	
180431	MAT	03/13/2025	05/09/2025	Rebecca Piersall	1,000.00	0.00	1,000.00	
180420	MAT	03/13/2025	05/09/2025	Rebecca Piersall	6,737.00	0.00	6,737.00	
108520	MAT	03/15/2025	05/09/2025	Rebecca Piersall	675.00	0.00	675.00	
180697	MAT	04/04/2025	05/09/2025	Rebecca Piersall	300.00	0.00	300.00	
180627	MAT	03/22/2025	05/09/2025	Rebecca Piersall	900.00	0.00	900.00	
180930	MAT	04/08/2025	05/09/2025	Rebecca Piersall	200.00	0.00	200.00	
180838	MAT	03/31/2025	05/09/2025	Rebecca Piersall	10,688.00	0.00	10,688.00	
180784	MAT	03/31/2025	05/09/2025	Rebecca Piersall	400.00	0.00	400.00	
Totals:					55,900.00	0.00	55,900.00	



Air Mechanical Sales

1949 Lexington Road
Georgetown, KY 40324
Phone: (859) 254-0950
Fax: (859) 254-1153
Email: AP@AirMechSales.com

Invoice
180979

Date: 04/08/2025

Page 1 of 1

Sold To:

Powell County Board of Education
c/o Central KY Sheet Metal
2672 Cartersville Road
Paint Lick, KY 40461
USA

Ship To:

Powell County Board of Education
c/o Central KY Sheet Metal
2672 Cartersville Road
Paint Lick, KY 40461
USA

Attention:

Ship Phone: (859) 925-4918



Job Code	Ship Via	Sales Order	Salesperson	Purchase Order	Job Name
14794	Best Way	194954	JWH	18-1	Stanton Elem. 18-1
Quantity	Product Code	Product Name	Size	Tag	
59	51EC	Aluminum Eggcrate Grille	24" x 24"		
5	51EC	Aluminum Eggcrate Grille	12" x 12"	E-5/T-1	
2	51EC	Aluminum Eggcrate Grille	24" x 12"	T-5	
48	51FE	Aluminum Eggcrate Filter Grille	24" x 24"		
5	51FE45	Return Air Filter Grille	20" x 20"	R-4	
3	6145V	Steel Louvered Face Return Grille	36" x 24"	R-5	
1	6145V	Steel Louvered Face Return Grille	96" x 72"	R-6	
1	6145V	Steel Louvered Face Return Grille	30" x 24"	R-7	
1	6145V	Steel Louvered Face Return Grille	72" x 30"	R-8	
4	6145H-HD	Steel HD Return Grille	36" x 18"	T-3	
1	6145H-HD	Steel HD Return Grille	48" x 20"	T-4	
14	AUN12	Aluminum Plaque Diffuser	8" Rd.	O-2/S-2	
16	AUN12	Aluminum Plaque Diffuser	6" Rd.	S-1	
79	AUN12	Aluminum Plaque Diffuser	10" Rd.	S-3	
9	71DH-O	Aluminum Airfoil Double Deflection	10" x 10"	O-4/S-5	
2	71DH-O	Aluminum Airfoil Double Deflection	48" x 6"	S-7	
2	71DH-O	Aluminum Airfoil Double Deflection	26" x 28"	S-11	
9	FLP10	1" Slot Insulated Plenum	48" x 1 Slot	S-9 Surf	
18	45DLC1	Spiral Mount Drum Louver	20" x 10" / 30" Rd.	S-10	

NOTE OUR NEW REMIT TO ADDRESS: 1949 Lexington Road, Georgetown,
KY 40324

Subtotal 35,000.00

Total \$ 35,000.00



Air Mechanical Sales

1949 Lexington Road
Georgetown, KY 40324
Phone: (859) 254-0950
Fax: (859) 254-1153
Email AP@AirMechSales.com

Invoice
180431

Date: 03/13/2025

Page 1 of 1

Sold To:

Powell County Board of Education
c/o Central KY Sheet Metal
2672 Cartersville Road
Paint Lick, KY 40461
USA

Ship To:

Powell County Board of Education
c/o Central KY Sheet Metal
2672 Cartersville Road
Paint Lick, KY 40461
USA

Attention:

Ship Phone: (859) 925-4918



Job Code	Ship Via	Sales Order	Salesperson	Purchase Order	Job Name
14794	Best Way	195421	JWH	18-1	Stanton Elem. 18-1

Quantity	Product Code	Product Name	Size	Tag
20	SR	Spiral Pipe(10 Ft. Length)	10" Rd.	
10	SR	Spiral Pipe(10 Ft. Length)	8" Rd.	
30	MFH	26 Gauge Adj. Elbow (crimped one end)	10" Rd.	
1	MFH	26 Gauge Adj. Elbow (crimped one end)	4" Rd.	
1	ERC	Non Gasketed Spiral Reducer	12/10	
1	EPS	90 Degree Saddle Tap	12/10	
1	ATCC	Air Tile Conical Take off	10" Rd.	
2	Damper/Sleeve	Round Damper (Crimped Beaded Both Ends)	10" Rd.	

NOTE OUR NEW REMIT TO ADDRESS: 1949 Lexington Road, Georgetown,
KY 40324

Subtotal 1,000.00

Total \$ 1,000.00

AMS

Air Mechanical Sales

1949 Lexington Road
Georgetown, KY 40324
Phone: (859) 254-0950
Fax: (859) 254-1153
Email: AP@AirMechSales.com

Invoice

180420

Date: 03/13/2025

Page 1 of 1

Sold To:

Powell County Board of Education
c/o Central KY Sheet Metal
2672 Cartersville Road
Paint Lick, KY 40461
USA

Ship To:

Stanton Elementary
c/o Central KY Sheet Metal
776 West college Avenue
Stanton, KY 40380
USA

Attention:

Ship Phone: (859) 925-4918



Job Code	Ship Via	Sales Order	Salesperson	Purchase Order	Job Name
14794	Best Way	193544	JWH	18-1	Stanton Elem. 18-1
Quantity	Product Code	Product Name		Size	Tag
6,737	Ductwork	Rectangular Ductwork		1 Lot	

NOTE OUR NEW REMIT TO ADDRESS: 1949 Lexington Road, Georgetown, KY 40324

Subtotal 6,737.00

Total \$ 6,737.00

AMS

Air Mechanical Sales

1949 Lexington Road
Georgetown, KY 40324
Phone: (859) 254-0950
Fax: (859) 254-1153
Email: AP@AirMechSales.com

Invoice

180520

Date: 03/15/2025

Page 1 of 1

Sold To:

Powell County Board of Education
c/o Central KY Sheet Metal
2672 Cartersville Road
Paint Lick, KY 40461
USA

Ship To:

Powell County Board of Education
c/o Central KY Sheet Metal
2672 Cartersville Road
Paint Lick, KY 40461
USA

Attention:

Ship Phone: (859) 925-4918

180520

Job Code	Ship Via	Sales Order	Salesperson	Purchase Order	Job Name
14794	Best Way	193810	JWH	18-1	Stanton Elem. 18-1
Quantity	Product Code	Product Name	Size	Tag	
3	Hood Review	Hood Review Fee	Kitchen Hood		

NOTE OUR NEW REMIT TO ADDRESS: 1949 Lexington Road, Georgetown, KY 40324

Subtotal 675.00

Total \$ 675.00



Air Mechanical Sales

1949 Lexington Road
Georgetown, KY 40324
Phone: (859) 254-0950
Fax: (859) 254-1153
Email: AP@AirMechSales.com

Invoice
180897

Date: 04/04/2025

Page 1 of 1

Sold To:

Powell County Board of Education
c/o Central KY Sheet Metal
2672 Cartersville Road
Paint Lick, KY 40461
USA

Ship To:

Powell County Board of Education
c/o Central KY Sheet Metal
2672 Cartersville Road
Paint Lick, KY 40461
USA

Attention:

Ship Phone: (859) 825-4918

NOTED

Job Code	Ship Via	Sales Order	Salesperson	Purchase Order	Job Name
14794	Best Way	195872	JWH	18-1	Stanton Elem. 18-1
Quantity	Product Code	Product Name	Size	Tag	
1	VFD-10DV	Dynamic Vertical Fire Damper	30" x 20"		
1	VFD-10DV	Dynamic Vertical Fire Damper	20" x 14"		
1	Rush Charges	Rush Charges	7 Day		

NOTE OUR NEW REMIT TO ADDRESS: 1949 Lexington Road, Georgetown,
KY 40324

Subtotal 300.00

Total \$ 300.00

AMS



Air Mechanical Sales

1949 Lexington Road
Georgetown, KY 40324
Phone: (859) 254-0950
Fax: (859) 254-1153
Email: AP@AirMechSales.com

Invoice

180627

Date: 03/22/2025

Page 1 of 1

Sold To:

Powell County Board of Education
c/o Central KY Sheet Metal
2672 Cartersville Road
Paint Lick, KY 40461
USA

Ship To:

Powell County Board of Education
c/o Central KY Sheet Metal
2672 Cartersville Road
Paint Lick, KY 40461
USA

Attention:

Ship Phone: (859) 925-4918

NSM00000000


Job Code	Ship Via	Sales Order	Salesperson	Purchase Order	Job Name
14794	Best Way	195593	JWH	18-1	Stanton Elem. 18-1
Quantity	Product Code	Product Name	Size	Tag	
4	SR	Spiral Pipe(10 Ft. Length)	6" Rd.		
10	SR	Spiral Pipe(10 Ft. Length)	8" Rd.		
10	MFH	26 Gauge Adj. Elbow (crimped one end)	10" Rd.		
10	ATCC	Air Tite Conical Take off	6" Rd.		
1	ATCC	Air Tite Conical Take off	8" Rd.		
10	ATCD	Air-Tite Conical with HD (super standoff)	10" Rd.		
6	EL-90	Non Gasketed 90 Degree Elbow	6" Rd.		
1	EL-90	Non Gasketed 90 Degree Elbow	8" Rd.		
1	EL-90	Non Gasketed 90 Degree Elbow	16" Rd.		
10	MFH	26 Gauge Adj. Elbow (crimped one end)	8" Rd.		

NOTE OUR NEW REMIT TO ADDRESS: 1949 Lexington Road, Georgetown,
KY 40324

Subtotal 900.00

Total \$ 900.00

AMS



Air Mechanical Sales

1949 Lexington Road
Georgetown, KY 40324
Phone: (859) 254-0950
Fax: (859) 254-1153
Email: AP@AirMechSales.com

Invoice
180930

Date: 04/06/2025

Page 1 of 1

Sold To:

Powell County Board of Education
c/o Central KY Sheet Metal
2672 Cartersville Road
Paint Lick, KY 40461
USA

Ship To:

Powell County Board of Education
c/o Central KY Sheet Metal
2672 Cartersville Road
Paint Lick, KY 40461
USA

Attention:

Ship Phone: (859) 825-4918



Job Code	Ship Via	Sales Order	Salesperson	Purchase Order	Job Name
14794	Best Way	195944	JWH	18-1	Stanton Elem. 18-1
Quantity	Product Code	Product Name	Size	Tag	
6	SR	Spiral Pipe(10 Ft. Length)	10" Rd.		
4	ENP	Non Gasketed Spiral Coupling	10" Rd.		

NOTE OUR NEW REMIT TO ADDRESS: 1949 Lexington Road, Georgetown,
KY 40324

Subtotal 200.00

Total \$ 200.00



Air Mechanical Sales

1949 Lexington Road
Georgetown, KY 40324
Phone: (859) 254-0950
Fax: (859) 254-1153
Email: AP@AirMechSales.com

Invoice

180838

Date: 03/31/2025

Page 1 of 1

Sold To:

Powell County Board of Education
c/o Central KY Sheet Metal
2672 Cartersville Road
Paint Lick, KY 40461
USA

Ship To:

Stanton Elementary
c/o Central KY Sheet Metal
776 West college Avenue
Stanton, KY 40380
USA

Attention:

Ship Phone: (859) 925-4918



Job Code	Ship Via	Sales Order	Salesperson	Purchase Order	Job Name
14794	Best Way	193544	JWH	18-1	Stanton Elem. 18-1
Quantity	Product Code	Product Name	Size	Tag	
10,688	Ductwork	Rectangular Ductwork	1 Lot		

NOTE OUR NEW REMIT TO ADDRESS: 1949 Lexington Road, Georgetown, KY 40324

Subtotal 10,688.00

mail: acausey@cksm.net
y Tuesday of Every Week

Total S 10,688.00



Air Mechanical Sales

1949 Lexington Road
Georgetown, KY 40324
Phone: (859) 254-0950
Fax: (859) 254-1153
Email: AP@AirMechSales.com

Invoice
180784

Date: 03/31/2025

Page 1 of 1

Sold To:

Powell County Board of Education
c/o Central KY Sheet Metal
2672 Cartersville Road
Paint Lick, KY 40461
USA

Ship To:

Powell County Board of Education
c/o Central KY Sheet Metal
2672 Cartersville Road
Paint Lick, KY 40461
USA

Attention:

Ship Phone: (859) 925-4918



Job Code	Ship Via	Sales Order	Salesperson	Purchase Order	Job Name	
14794	Best Way	195667	JWH	18-1	Stanton Elem. 18-1	
Quantity	Product Code	Product Name			Size	Tag
20	MFH	26 Gauge Adj. Elbow (crimped one end)			10" Rd.	
10	MFH	28 Gauge Adj. Elbow (crimped one end)			8" Rd.	
2	MFH	26 Gauge Adj. Elbow (crimped one end)			6" Rd.	
6	DamperSleeve	Round Damper (Crimped Beaded Both Ends)			10" Rd.	
1	DamperSleeve	Round Damper (Crimped Beaded Both Ends)			8" Rd.	
1	ERC	Non Gasketed Spiral Reducer			12/10	
1	ERC	Non Gasketed Spiral Reducer			08/06	
2	ATCD	Air-Tite Conical with HD (super standoff)			10" Rd.	
1	ATCC	Air Tite Conical Take off			8" Rd.	
1	ATCC	Air Tite Conical Take off			6" Rd.	
1	EPS	90 Degree Saddle Tap			10/08	

NOTE OUR NEW REMIT TO ADDRESS: 1949 Lexington Road, Georgetown,
KY 40324

Subtotal 400.00

mail: acausey@cksm.net
Tuesday of Every Week

Total \$ 400.00

Job: 000743 - Stanton Elementary School
For the period from 5/5/25 through 5/12/25

Code: Construction Report
Pay Request Log

<u>743-00801</u>		<u>PURCHASE ORDER # 08-01</u>		<u>ELLIOTT SUPPLY & GLASS</u>				
739981		MAT	04/08/2025	05/09/2025	Rebecca Piersall	88,443.00	0.00	88,443.00
739835		MAT	03/28/2025	05/09/2025	Rebecca Piersall	25,140.00	0.00	25,140.00
Totals:						113,583.00	0.00	113,583.00

Elliott Supply & Glass Inc.
P.O. Box 3038
Pikeville, KY 41502

ELLIOTT SUPPLY & GLASS, INC.
P.O. BOX 3038
PIKEVILLE, KY 41502
UNITED STATES
(606) 437-7368

THIS INVOICE HAS BEEN
REVIEWED AND VERIFIED BY
ELLIOTT CONTRACTING INC

SIGNED BY Chris + Kevin R. OK.

PAGE 1

INVOICE DATE 4/8/2025
INVOICE NO 739961

S
O
L
D
T
O

Powell Co Board of Education
C/O Elliott Contracting, Inc
P.O. Box 3038
Pikeville, KY 41502

S
H
I
P
T
O
POWELL CO BOARD OF ED - DPO
STANTON ELEM SCHOOL - DPO
DIRECT PURCHASE
PO #8-1

TOTAL DUE 88,443.00

SLS1	SLS2	DUE DATE	DISC DUE DATE	ORDER NO	ORDER DATE	SHIP NO
EJB		5/8/2025	4/8/2025	00052135	4/8/2025	

TERMS DESCRIPTION	CUSTOMER PO NO	SHIP VIA	SHIP DATE
NET 30 DAYS	8-1		4/8/2025

ITEM ID	TX CL	UNITS	ORDERED	SHIPPED	UNIT PRICE	EXTENSION
	0	EA	1.0000	1.0000	88,443.00000	88,443.00

DOORS & FRAMES

We appreciate your business.

RECEIVED
APR 08 2025
BY: M. Gray

TAXABLE	NONTAXABLE	FREIGHT	SALES TAX	MISC	TOTAL
0.00	88,443.00	0.00	0.00	0.00	88,443.00
TOTAL DUE					88,443.00



ELLIOTT SUPPLY & GLASS, INC.
P.O. BOX 3038
PIKEVILLE, KY 41502
UNITED STATES
(606)-437-7368

THIS INVOICE HAS BEEN
RECEIVED AND VERIFIED BY
ELLIOTT CONTRACTING INC
MAILED BY

PAGE 1

INVOICE DATE 3/28/2025
INVOICE NO 739835

S
O
L
D
T
O

Powell Co Board of Education
C/O Elliott Contracting, Inc
P.O. Box 3038
Pikeville, KY 41502

S
H
I
P
T
O

POWELL CO BOARD OF ED - DPO
STATON ELEMENTARY SCHOOL - DPO
DIRECT PURCHASE
PO #8-1

TOTAL DUE 25,140.00

SLS1	SLS2	DUE DATE	DISC DUE DATE	ORDER NO	ORDER DATE	SHIP NO
EJB		4/27/2025	3/28/2025	00051965	3/28/2025	

TERMS DESCRIPTION	CUSTOMER PO NO	SHIP VIA	SHIP DATE
NET 30 DAYS	8-1		3/28/2025

ITEM ID	TX CL	UNITS	ORDERED	SHIPPED	UNIT PRICE	EXTENSION
GLASS	0	EA	1.0000	1.0000	25,140.00000	25,140.00

We appreciate your business.

RECEIVED
MAR 28 2025
BY: Mary

TAXABLE	NONTAXABLE	FREIGHT	SALES TAX	MISC	TOTAL
0.00	25,140.00	0.00	0.00	0.00	25,140.00
TOTAL DUE					25,140.00



EVIDENCE OF PROPERTY INSURANCE

SSTALLINGS

DATE (MM/DD/YYYY)
4/8/2025

THIS EVIDENCE OF PROPERTY INSURANCE IS ISSUED AS A MATTER OF INFORMATION ONLY AND CONFERS NO RIGHTS UPON THE ADDITIONAL INTEREST NAMED BELOW. THIS EVIDENCE DOES NOT AFFIRMATIVELY OR NEGATIVELY AMEND, EXTEND OR ALTER THE COVERAGE AFFORDED BY THE POLICIES BELOW. THIS EVIDENCE OF INSURANCE DOES NOT CONSTITUTE A CONTRACT BETWEEN THE ISSUING INSURER(S), AUTHORIZED REPRESENTATIVE OR PRODUCER, AND THE ADDITIONAL INTEREST.

AGENCY Houchens Insurance Group 505 Wellington Way Lexington, KY 40503		PHONE (A/C, No, Ext): (859) 263-2771		COMPANY Amerisure Insurance Company 450 E 96th Street, Suite 320 Indianapolis, IN 46240-3797	
FAX (A/C, No): (859) 263-1999		E-MAIL ADDRESS : policy@higusa.com			
CODE AGENCY CUSTOMER ID #: THEELL-C01		SUB CODE		LOAN NUMBER	
INSURED Elliott Contracting, Inc PO Box 3038 Pikeville, KY 41502		POLICY NUMBER RM21174250302		EFFECTIVE DATE 7/1/2024	
		EXPIRATION DATE 7/1/2025		☐ CONTINUED UNTIL TERMINATED IF CHECKED	
THIS REPLACES PRIOR EVIDENCE DATED:					

PROPERTY INFORMATION

LOCATION/DESCRIPTION

THE POLICIES OF INSURANCE LISTED BELOW HAVE BEEN ISSUED TO THE INSURED NAMED ABOVE FOR THE POLICY PERIOD INDICATED. NOTWITHSTANDING ANY REQUIREMENT, TERM OR CONDITION OF ANY CONTRACT OR OTHER DOCUMENT WITH RESPECT TO WHICH THIS EVIDENCE OF PROPERTY INSURANCE MAY BE ISSUED OR MAY PERTAIN, THE INSURANCE AFFORDED BY THE POLICIES DESCRIBED HEREIN IS SUBJECT TO ALL THE TERMS, EXCLUSIONS AND CONDITIONS OF SUCH POLICIES. LIMITS SHOWN MAY HAVE BEEN REDUCED BY PAID CLAIMS.

COVERAGE INFORMATION

PERILS INSURED

BASIC

BROAD

☒ SPECIAL

COVERAGE / PERILS / FORMS	AMOUNT OF INSURANCE	DEDUCTIBLE
Limit at any one location Limit	\$500,000	1,000
Limit at temporary location Limit	\$500,000	1,000
Limit per disaster Limit	\$500,000	1,000
Transit limit Limit	\$200,000	1,000
Earthquake Limit	\$500,000	1,000
Flood Limit	\$500,000	1,000

REMARKS (Including Special Conditions)

Special Conditions:

Stored at: Elliott Contracting, Inc

Project: BG 21-072 Stanton Elementary School BP#8 Windows & Storefronts

Stored at: Elliott Contracting, Inc

Material: PO#8-1 Elliott Supply- Doors, Frames & Glass (Invoice #739961 & #739835)


Amount: \$113,683

SEE ATTACHED ACORD 101

CANCELLATION

SHOULD ANY OF THE ABOVE DESCRIBED POLICIES BE CANCELLED BEFORE THE EXPIRATION DATE THEREOF, NOTICE WILL BE DELIVERED IN ACCORDANCE WITH THE POLICY PROVISIONS.

ADDITIONAL INTEREST

NAME AND ADDRESS Powell County Board of Education 691 Breckenridge St Stanton, KY 40380	ADDITIONAL INSURED		LENDER'S LOSS PAYABLE ☒ LOSS PAYEE
	MORTGAGEE		
	LOAN #		
	AUTHORIZED REPRESENTATIVE 		



AGENCY CUSTOMER ID: THEELL-C01

SSTALLINGS

LOC #: _____

ADDITIONAL REMARKS SCHEDULEPage 1 of 1

AGENCY Houchens Insurance Group		NAMED INSURED Elliott Contracting, Inc PO Box 3038 Pikeville, KY 41502	
POLICY NUMBER IM21174250302			
CARRIER Amerisure Insurance Company	NAIC CODE 19488	EFFECTIVE DATE: 07/01/2024	

ADDITIONAL REMARKS

THIS ADDITIONAL REMARKS FORM IS A SCHEDULE TO ACORD FORM.

FORM NUMBER: ACORD 27 FORM TITLE: EVIDENCE OF PROPERTY INSURANCE**Special Conditions:****Additional Insured: Codell Construction Company, Powell County Board of Education, Sherman Carter Barnhart Architects, PLLC & CMTA**





162001-22-289
LIGHT

Part Number / Unit Mark


JOB: Stanton Elementary School
PO#: 00151583

Ship To: KY
Elliott Supply Glass
55 Industrial Blvd.
Pikeville KY 41501

VOL 289X006

KAWNEER

600 Kawneer
Springdale



DI

INDUSTRIAL
TO

AWARD

US

000

QTY

Phone/Elev

K

100

(INDUSTRIAL)

MT. 00074

Street
Bloomington PA 17815

500 East 12th Street
Bloomington PA 17815

WNEP

To:

ATTN:

1501
BLOOMINGTON PA 17815



6424
10100002

4-2011 / 10100002

Station E Elementary School
0015153

ILLI
MUST
1 SUPPLY & GLASS INC

VOL 00800800





WINNER

Bloomsbury P

VOL 008x008x00

IT SUPPLY & GLASS INC

INDUSTRIAL BLVD

MILLE KY 41501

Stanton Elementary School

00151333

Unit Mark

UCT109862

36124


1






Stanton Elen
Archs

ABF





Arch

Font on Elm.



Job: 000743 - Stanton Elementary School **Codell Construction Report**
Pay Request Log
For the period from 5/5/25 through 5/12/25

<u>743-00701</u>		<u>PURCHASE ORDER #07-01</u>		<u>VALLEY INTERIOR PRODUCTS</u>			
488371-00	MAT	03/12/2025	05/09/2025	Rebecca Piersall	5,065.80	0.00	5,065.80
481483-00	MAT	03/12/2025	05/09/2025	Rebecca Piersall	1,574.80	0.00	1,574.80
492150-00	MAT	03/17/2025	05/09/2025	Rebecca Piersall	3,708.00	0.00	3,708.00
482617-00	MAT	03/06/2025	05/09/2025	Rebecca Piersall	2,056.80	0.00	2,056.80
492119-00	MAT	03/17/2025	05/09/2025	Rebecca Piersall	2,849.25	0.00	2,849.25
499218-00	MAT	03/24/2025	05/09/2025	Rebecca Piersall	4,951.00	0.00	4,951.00
506303-00	MAT	03/31/2025	05/09/2025	Rebecca Piersall	7,035.20	0.00	7,035.20
Totals:					27,240.85	0.00	27,240.85

VALLEY INTERIOR PRODUCTS
12222 E 60TH ST
TULSA, OK 74146-6901

INVOICE



REMIT TO

CHEROKEE BUILDING MATERIALS,
INC
DBA VALLEY INTERIOR PRODUCTS
PO BOX 855500
MINNEAPOLIS, MN 55485-5500

SHIP TO

POWELL COUNTY STANTON
ELEMENTA
ANTHONY 859-404-8256
770 W COLLEGE AVE
STANTON, KY 40380-2224

Stanton Elementary School
C/O GRAYHAWK
2424 MERCHANT ST
LEXINGTON, KY 40511-2602

Customer No.	Date	Order No. [SO]
18439	03/12/25	488371-00
Customer PO No		Customer Job No
BG 21-072 / 4814-0050		
Order Date	Entered By	Sales Rep
03/10/25	SMS1	SJC
Payment Date	Date Shipped	Page No.
04/20/25	03/12/25	1 of 1



Did you know? You can now download invoices, view proof of delivery, and make payments online. Visit our website to get started. www.valley.com

Ship Via	Payment Terms	Ordered by	Special Instructions [1]
DELIVERY	1% 10TH PROXDUE 20		

Product	Ord	Ship	B.O.	Unit	Description	U/M	Est	Unit Price	Amount
58FC12	150	150	0	PCS	5/8" 4'X12' FIRE TYPE X DRYWALL [26]	MSF	7200.00	✓455.00	3,276.00
600T125-43-10	30	30	0	PCS	6"X 10' TRACK 18GA 1-1/4" LEG	MLF	300.00	✓1,670.00	501.00
600S162-43-16	40	40	0	PCS	6"X 16' STUD 18GA 1-5/8" FLANGE	MLF	640.00	✓920.00	1,228.80
					ADDON: FUEL SURCHARGE \$ 60.00				
					TOTAL= BOARD 7200.00 , METAL 940.00 , INSUL 0.00 , TILE 0.00 , GRID 0.00 Total Wallboard = 7200 Square Ft Total Stud = 940 Square Ft Deduct 50.06 If Paid By 04/10/25 Net Due by 04/20/25				

Tax Details	Received By	Checked By	Totals
Taxable: No - KENTUCKY	X	X <i>mmt</i>	SUBTOTAL 5,005.80
			TAX 0.00
			ADD'L CHARGES 60.00
			TOTAL 5,065.80
CUSTOMER ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGES CAUSED BY TRUCK DELIVERING BEYOND STREET PAVEMENT ALL TRANSACTIONS REFERENCED HEREIN ARE GOVERNED BY THE TERMS AND CONDITIONS LOCATED AT https://www.gms.com/terms-conditions			Payments
			0.00



Nashville 350 Hermitage Avenue Nashville, TN 37210 (615) 259-2900 tel (615) 242-5662 fax	Bowling Green 2730 Griffin Drive Bowling Green, KY 42101 (270) 781-7593 tel (270) 781-7595 fax	Lexington 725 Allenridge Point Lexington, KY 40510 (859) 272-8934 tel (859) 246-1197 fax	Louisville 4840 Crittenden Dr Louisville, KY 40209 (502) 364-0575 tel (502) 364-0573 fax
--	--	--	--

COMPLETE DRYWALL AND ACOUSTICAL SUPPLY CENTER

VALLEY INTERIOR PRODUCTS
12222 E 60TH ST
TULSA, OK 74146-6901

INVOICE



REMIT TO
CHEROKEE BUILDING MATERIALS,
INC.
DBA VALLEY INTERIOR PRODUCTS
PO BOX 855500
MINNEAPOLIS, MN 55485-5500

SHIP TO
POWELL COUNTY STANTON
ELEMENTA
770 W COLLEGE AVE
STANTON, KY 40380-2224

Stanton Elementary School
C/O GRAYHAWK
2424 MERCHANT ST
LEXINGTON, KY 40511-2602

Customer No.	Date	Order No [SO]
18439	03/12/25	481483-00
Customer PO No		Customer Job No
BG 21-072 / 4814-0048		
Order Date	Entered By	Sales Rep
03/04/25	sjc	SJC
Payment Date	Date Shipped	Page No.
04/20/25	03/12/25	1 of 1



Did you know? You can now download invoices, view proof of delivery, and make payments online. Visit our website to get started. www.valleys.com

Ship Via		Payment Terms			Ordered by		Special Instructions [T]		
DELIVERY		1% 10TH PROXDUE 20							
Product	Ord	Ship	B.O.	Unit	Description	U/M	Ext	Unit Price	Amount
800S162-33-19	40	40	0	PCS	8"X 19' STUD 20GA 1-5/8" FLANGE	MLF	760.00	✓1,678.00	1,275.28
800T125-33-10	16	16	0	PCS	8"X 10' TRACK 20GA 33STR 1-1/4" LEG ADDON: FUEL SURCHARGE \$ 60.00 TOTAL= BOARD 0.00 , METAL 920.00 , INSUL 0.00 , TILE 0.00 , GRID 0.00 Total Stud = 920 Square Ft Deduct 15.15 If Paid By 04/10/25 Net Due by 04/20/25	MLF	160.00	✓1,497.00	239.52
Tax Details		Received By			Checked By		Totals		
Taxable: No - KENTUCKY		X			X WMT		SUBTOTAL 1,514.80		
							TAX 0.00		
		Delivered By					ADD'L CHARGES 60.00		
		Lexington, KY					TOTAL 1,574.80		
CUSTOMER ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGES CAUSED BY TRUCK DELIVERING BEYOND STREET PAVEMENT. ALL TRANSACTIONS REFERENCED HEREIN ARE GOVERNED BY THE TERMS AND CONDITIONS LOCATED AT https://www.gms.com/terms-conditions							Payments		
							0.00		



Nashville 350 Hermitage Avenue Nashville, TN 37210 (615) 259-2900 tel (615) 242-5662 fax
Bowling Green 2730 Griffin Drive Bowling Green, KY 42101 (270) 781-7593 tel (270) 781-7595 fax
Lexington 725 Allenridge Point Lexington, KY 40510 (859) 272-8934 tel (859) 246-1197 fax
Louisville 4840 Crittenden Dr Louisville, KY 40209 (502) 364-0575 tel (502) 364-0573 fax

COMPLETE DRYWALL AND ACOUSTICAL SUPPLY CENTER

VALLEY INTERIOR PRODUCTS
12222 E 60TH ST
TULSA, OK 74146-6901

INVOICE



REMIT TO
CHEROKEE BUILDING MATERIALS, INC.
DBA VALLEY INTERIOR PRODUCTS
PO BOX 855500
MINNEAPOLIS, MN 55485-5500

SHIP TO
POWELL COUNTY STANTON ELEMENTA
ANTHONY 859-404-6256
770 W COLLEGE AVE
STANTON, KY 40380-2224

Stanton Elementary School
C/O GRAYHAWK
2424 MERCHANT ST
LEXINGTON, KY 40511-2602

Customer No.	Date	Order No [SO]
18439	03/17/25	492150-00
Customer PO No		Customer Job No
BG 21-072 / 4814-0053		
Order Date	Entered By	Sales Rep
03/13/25	SMS1	SJC
Payment Date	Date Shipped	Page No.
04/20/25	03/17/25	1 of 1



Did you know? You can now download invoices, view proof of delivery, and make payments online. Visit our website to get started. www.valley.com

Ship Via	Payment Terms	Ordered by	Special Instructions [1]
DELIVERY	1% 10TH PROXDUE 20		

Product	Ord	Ship	B.O.	Unit	Description	U/M	Est	Unit Price	Amount
58MAR12-C	100	100	0	PCS	5/8" 4'X12' M2TECH MOLD ABUSE CERT [26] ADDON: FUEL SURCHARGE \$ 60.00 TOTAL= BOARD 4800.00 , METAL 0.00 , INSUL 0.00 , TILE 0.00 , GRID 0.00 Total Wallboard = 4800 Square Ft Deduct 36.48 If Paid By 04/10/25 Net Due by 04/20/25	MSF	4800.00	✓ 760.00	3,648.00

Tax Details	Received By	Checked By	Totals
Taxable: No - KENTUCKY	X	X	SUBTOTAL 3,648.00
			TAX 0.00
			ADD'L CHARGES 60.00
			TOTAL 3,708.00
CUSTOMER ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGES CAUSED BY TRUCK DELIVERING BEYOND STREET PAVEMENT ALL TRANSACTIONS REFERENCED HEREIN ARE GOVERNED BY THE TERMS AND CONDITIONS LOCATED AT https://www.gms.com/terms-conditions			Payments
			0.00



Nashville
350 Hermitage Avenue
Nashville, TN 37210
(615) 259-2900 tel
(615) 242-5662 fax

Bowling Green
2730 Griffin Drive
Bowling Green, KY 42101
(270) 781-7593 tel
(270) 781-7595 fax

Lexington
725 Allenridge Point
Lexington, KY 40510
(859) 272-8934 tel
(859) 246-1197 fax

Louisville
4840 Crittenden Dr
Louisville, KY 40209
(502) 364-0575 tel
(502) 364-0573 fax

COMPLETE DRYWALL AND ACOUSTICAL SUPPLY CENTER

VALLEY INTERIOR PRODUCTS
12222 E 60TH ST
TULSA, OK 74146-6901

INVOICE



REMIT TO
CHEROKEE BUILDING MATERIALS,
INC.
DBA VALLEY INTERIOR PRODUCTS
PO BOX 855500
MINNEAPOLIS, MN 55485-5500

SHIP TO
POWELL COUNTY STANTON
ELEMENTA
770 W COLLEGE AVE
STANTON, KY 40380-2224

Stanton Elementary School
C/O GRAYHAWK
2424 MERCHANT ST
LEXINGTON, KY 40511-2602

Customer No.	Date	Order No [BO]
18439	03/06/25	482617-00
Customer PO No		Customer Job No
BG 21-072 / 4814-0049		
Order Date	Entered By	Sales Rep
03/04/25	SMS1	SJC
Payment Date	Date Shipped	Page No.
04/20/25	03/06/25	1 of 1



Did you know? You can now download invoices, view proof of delivery, and make payments online. Visit our website to get started. www.valley.com

Ship Via	Payment Terms	Ordered by	Special Instructions [1]
DELIVERY	1% 10TH PROXDUE 20		

Product	Ord	Ship	S.O.	Unit	Description	U/M	Ext	Unit Price	Amount
CER649795	40	40	0	BAG	CERT R19 5-1/4X16X96 UNFACED 96 SFT ADDON: FUEL SURCHARGE \$ 60.00 TOTAL= BOARD 0.00 , METAL 0.00 , INSUL 3840.00 , TILE 0.00 , GRID 0.00 Deduct 19.97 If Paid By 04/10/25 Net Due by 04/20/25	MSF	3840.00	520.00	1,996.80

Tax Details	Received By	Checked By	Totals
Taxable: No - KENTUCKY	X	X <i>WMT</i>	SUBTOTAL 1,996.80 ✓
	Delivered By Lexington, KY		TAX 0.00
			ADD'L CHARGES 60.00
			TOTAL 2,056.80
CUSTOMER ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGES CAUSED BY TRUCK DELIVERING BEYOND STREET PAVEMENT. ALL TRANSACTIONS REFERENCED HEREIN ARE GOVERNED BY THE TERMS AND CONDITIONS LOCATED AT https://www.gms.com/terms-conditions			Payments 0.00



Nashville 350 Hermitage Avenue Nashville, TN 37210 (615) 259-2900 tel (615) 242-5662 fax
Bowling Green 2730 Griffin Drive Bowling Green, KY 42101 (270) 781-7593 tel (270) 781-7595 fax
Lexington 725 Allenridge Point Lexington, KY 40510 (859) 272-8934 tel (859) 246-1197 fax
Louisville 4840 Crittenden Dr Louisville, KY 40209 (502) 364-0575 tel (502) 364-0573 fax

COMPLETE DRYWALL AND ACOUSTICAL SUPPLY CENTER

VALLEY INTERIOR PRODUCTS
12222 E 60TH ST
TULSA, OK 74146-6901

INVOICE



REMIT TO
CHEROKEE BUILDING MATERIALS,
INC.
DBA VALLEY INTERIOR PRODUCTS
PO BOX 855500
MINNEAPOLIS, MN 55485-5500

SHIP TO
POWELL COUNTY STANTON
ELEMENTA
ANTHONY 859-404-6256
770 W COLLEGE AVE
STANTON, KY 40380-2224

Stanton Elementary School
C/O GRAYHAWK
2424 MERCHANT ST
LEXINGTON, KY 40511-2602

Customer No.	Date	Order No [50]
18439	03/17/25	492119-00
Customer PO No		Customer Job No
BG 21-072 / 4814-0052		
Order Date	Entered By	Sales Rep
03/13/25	SMS1	SJC
Payment Date	Date Shipped	Page No.
04/20/25	03/17/25	1 of 1



Did you know? You can now download invoices, view proof of delivery, and make payments online. Visit our website to get started. www.valley.com

Ship Via	Payment Terms			Ordered by	Special Instructions [1]				
DELIVERY	1% 10TH PROXDUE 20								
Product	Ord	Ship	S.O.	Unit	Description	U/M	Est	Unit Price	Amount
NGC50002475	20	20	0	PAIL	NGC AP PROFORM READY MIX 62# 5GAL PAILS	PAIL	20	✓ 23.00	460.00
NGC50002486	30	30	0	BOX	PROFORM LITE BLUE PRO FORM 4.5 GALLON BOX	BOX	30	✓ 14.50	435.00
NGC50002546	40	40	0	ROLL	NGC PROFORM 2-1/16"X250' JOINT TAPE [20]	ROLL	40	✓ 5.00	200.00
CER318073	3	3	0	CTN	NO-COAT 12' OUTSIDE 90 PAPER FACE BEAD [50]	MLF	1800.00	✓ 500.00	900.00
CLDZNCJ	2	2	0	CTN	CLARK #093 10' ZINC CONTROL JOINT [25]	MLF	500.00	✓ 1,090.00	545.00
TTI885	24	24	0	EACH	DUAL ANGLE SANDING BLOCK FINE/MED (24)	EACH	24	✓ 2.97	71.28
TTI9000	1	1	0	CTN	TRIM-TEX 10' FLAT TEAR AWAY [50]	MLF	500.00	✓ 227.00	113.50
JAB0907	1	1	0	BOX	3-5/16"X12" 220 GRIT WET KUT CLOTH 25/BX JOHNSON	BOX	1	✓ 15.37	15.37
THR52937	1	1	0	BOX	8210 DRYWALL SANDING RESPIRATOR N95 [20]	BOX	1	✓ 29.90	29.90
RADRS1-10	12	12	0	EACH	RADIANCE CLEAR FRAME CLEAR AF LENS	EACH	12	✓ 1.60	19.20
ADDON: FUEL SURCHARGE \$ 60.00									
TOTAL=									
BOARD 0.00 , METAL 0.00 , INSUL 0.00 , TILE 0.00 , GRID 0.00									
Deduct 27.89 If Paid By 04/10/25									
Net Due by 04/20/25									

Tax Details	Received By	Checked By	Totals
Taxable: No - KENTUCKY X		X <i>WLT</i>	SUBTOTAL 2,789.25 TAX 0.00 ADD'L CHARGES 60.00 TOTAL 2,849.25
Delivered By Lexington, KY			Payments 0.00

CUSTOMER ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGES CAUSED BY TRUCK DELIVERING BEYOND STREET PAVEMENT. ALL TRANSACTIONS REFERENCED HEREIN ARE GOVERNED BY THE TERMS AND CONDITIONS LOCATED AT <https://www.gms.com/terms-conditions>



Nashville 350 Hermitage Avenue Nashville, TN 37210 (615) 259-2900 tel (615) 242-5662 fax
 Bowling Green 2730 Griffin Drive Bowling Green, KY 42101 (270) 781-7593 tel (270) 781-7595 fax
 Lexington 725 Alenridge Point Lexington, KY 40510 (859) 272-8934 tel (859) 246-1197 fax
 Louisville 4840 Crittenden Dr Louisville, KY 40209 (502) 364-0575 tel (502) 364-0573 fax

COMPLETE DRYWALL AND ACOUSTICAL SUPPLY CENTER

VALLEY INTERIOR PRODUCTS
12222 E 60TH ST
TULSA, OK 74146-6901



Stanton Elementary School
C/O GRAYHAWK
2424 MERCHANT ST
LEXINGTON, KY 40511-2602

INVOICE



REMIT TO
CHEROKEE BUILDING MATERIALS, INC.
DBA VALLEY INTERIOR PRODUCTS
PO BOX 855500
MINNEAPOLIS, MN 55485-5500

SHIP TO
POWELL COUNTY STANTON
ELEMENTA
ANTHONY 859-404-6256
770 W COLLEGE AVE
STANTON, KY 40380-2224

Customer No.	Date	Order No [50]
18439	03/24/25	499216-00
Customer PO No		Customer Job No
BG 21-072 / 4814-0055		
Order Date	Entered By	Sales Rep
03/20/25	SMS1	SJC
Payment Date	Date Shipped	Page No.
04/20/25	03/24/25	1 of 1



Did you know? You can now download invoices, view proof of delivery, and make payments online. Visit our website to get started: www.valley.com

Ship Via	Payment Terms	Ordered by	Special Instructions [3]
DELIVERY	1% 10TH PROXDUE 20		

Product	Ord	Ship	B.O.	Unit	Description	U/M	Est	Unit Price	Amount
58MAR12-C	120	120	0	PCS	5/8" 4'X12' M2TECH MOLD ABUSE CERT [26]	MSF	5760.00	760.00	4,377.60
200A-30-10	100	91	9	PCS	2"X 10' ANGLE 20GA 30MIL	MLF	910.00	549.00	499.59
CER318051	2	2	0	PCS	NO-COAT ARCH BEAD 10 PCS/CTN ADDON: FUEL SURCHARGE \$ 60.00	MLF	20.00	690.50	13.81
TOTAL= BOARD 5760.00 , METAL 910.00 , INSUL 0.00 , TILE 0.00 , GRID 0.00 Total Wallboard = 5760 Square Ft Deduct 48.91 If Paid By 04/10/25 Net Due by 04/20/25									

Tax Details	Received By	Checked By	Totals	
Taxable No - KENTUCKY	X	X	SUBTOTAL	4,891.00
			TAX	0.00
	Delivered By		ADD'L CHARGES	60.00
	Lexington, KY		TOTAL	4,951.00
CUSTOMER ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGES CAUSED BY TRUCK DELIVERING BEYOND STREET PAVEMENT. ALL TRANSACTIONS REFERENCED HEREIN ARE GOVERNED BY THE TERMS AND CONDITIONS LOCATED AT https://www.gms.com/terms-conditions			Payments	
			0.00	



Nashville 350 Hermitage Avenue Nashville, TN 37210 (615) 259-2900 tel (615) 242-5662 fax	Bowling Green 2730 Griffin Drive Bowling Green, KY 42101 (270) 781-7593 tel (270) 781-7595 fax	Lexington 725 Allenridge Point Lexington, KY 40510 (859) 272-8934 tel (859) 246-1197 fax	Louisville 4840 Crittenden Dr Louisville, KY 40209 (502) 364-0575 tel (502) 364-0573 fax
--	--	--	--

COMPLETE DRYWALL AND ACOUSTICAL SUPPLY CENTER

VALLEY INTERIOR PRODUCTS
12222 E 60TH ST
TULSA, OK 74146-6901

INVOICE



REMIT TO
CHEROKEE BUILDING MATERIALS,
INC.
DBA VALLEY INTERIOR PRODUCTS
PO BOX 855500
MINNEAPOLIS, MN 55485-5500

SHIP TO
POWELL COUNTY STANTON
ELEMENTA
770 W COLLEGE AVE
STANTON, KY 40380-2224

Stanton Elementary School
C/O GRAYHAWK
2424 MERCHANT ST
LEXINGTON, KY 40511-2602

Customer No.	Date	Order No [SO]
18439	03/31/25	506303-00
Customer PO No		Customer Job No
BG 21-072 / 4814-0056		
Order Date	Entered By	Sales Rep
03/27/25	SMS1	SJC
Payment Date	Date Shipped	Page No.
04/20/25	03/31/25	1 of 1



Did you know? You can now download invoices, view proof of delivery, and make payments online. Visit our website to get started. www.valleyinterior.com

Ship Via	Payment Terms	Ordered by	Special Instructions [3]
DELIVERY	1% 10TH PROXDUE 20		

Product	Ord	Ship	B.O.	Unit	Description	U/M	Ext	Unit Price	Amount
DUP13801773	1	1	0	ROLL	DUPONT 10'X125' TYVEK COMMERCIAL WRAP	ROLL	1	432.00	432.00
DUP13841443	2	2	0	ROLL	DUPONT TYVEK 2"X55 YD TAPE 36/BOX	ROLL	2	23.60	47.20
DUPTYWCS134	1	1	0	BOX	TYVEK WRAP CAP 1-3/4 W/ 2" PLASTIC CAP (1M)	BOX	1	177.60	177.60
58SHG08-C	25	25	0	PCS	5/8" 4'X8' GLASROC SHEATHING CERT [26]	MSF	800.00	825.00	660.00
58RBF08-G	25	25	0	PCS	5/8" 4'X8' DENS DECK PRIMED GP [30]	MSF	800.00	1,024.00	819.20
58MAR12-C	50	50	0	PCS	5/8" 4'X12' M2TECH MOLD ABUSE CERT [26]	MSF	2400.00	760.00	1,824.00
58M12-C	100	100	0	PCS	5/8" 4'X12' M2TECH MOLD TYPE X CERT [26]	MSF	4800.00	555.00	2,664.00
150ZF-30-10	40	40	0	PCS	1-1/2"X 10' Z-FURRING 20GA 30MIL	MLF	400.00	878.00	351.20
					ADDON: FUEL SURCHARGE \$ 60.00				
					TOTAL= BOARD 8800.00 , METAL 400.00 , INSUL 0.00 , TILE 0.00 , GRID 0.00 Total Wallboard = 8800 Square Ft				
					Deduct 69.75 If Paid By 04/10/25 Net Due by 04/20/25				

Tax Details	Received By	Checked By	Totals
Taxable: No - KENTUCKY	X	X	SUBTOTAL 6,975.20
			TAX 0.00
			ADD'L CHARGES 60.00
			TOTAL 7,035.20
CUSTOMER ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGES CAUSED BY TRUCK DELIVERING BEYOND STREET PAVEMENT ALL TRANSACTIONS REFERENCED HEREIN ARE GOVERNED BY THE TERMS AND CONDITIONS LOCATED AT https://www.gms.com/terms-conditions			Payments
			0.00



Nashville 350 Hermitage Avenue Nashville, TN 37210 (615) 259-2900 tel (615) 242-5662 fax
Bowling Green 2730 Griffin Drive Bowling Green, KY 42101 (270) 781-7593 tel (270) 781-7595 fax
Lexington 725 Allenridge Point Lexington, KY 40510 (859) 272-8934 tel (859) 246-1197 fax
Louisville 4840 Crittenden Dr Louisville, KY 40209 (502) 364-0575 tel (502) 364-0573 fax

COMPLETE DRYWALL AND ACOUSTICAL SUPPLY CENTER



APPLICATION AND CERTIFICATE FOR PAYMENT

AIA DOCUMENT G732/C/Ma

CONSTRUCTION MANAGER-ADVISER EDITION

PAGE ONE OF PAGES

TO OWNER: PROJECT: BG # 21-072 - Stanton Elementary School APPLICATION: 7
Powell County Board of Education 770 West College Ave
691 Breckenridge Street Stanton, KY 40380
FROM CONTRACTOR: PERIOD TO: 04/01/2025-04/30/2025
Grayhawk LLC PROJECT NO:
2424 Merchant Street
Lexington, KY CONTRACT DATE: January 15, 2024

CONTRACT FOR: BP #7 - Gypsum Board/Ceilings

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract. Continuation Sheet, AIA Document G703, is attached.

1. MODIFIED CONTRACT SUM \$ 502,000.00 ✓
2. Net change by Change Orders \$ 2,646.16 ✓
3. CONTRACT SUM TO DATE (Line 1 + 2) \$ 504,646.16 ✓
4. TOTAL COMPLETED & STORED TO DATE \$ 292,096.16 ✓
(Column G on G703)
5. RETAINAGE: a. 10 % of Completed Work \$ 29,209.62
b. 0 % of Stored Material \$
(Column F on G703)
Total Retainage (Lines 5a + 5b or Total in Column I of G703) \$ 29,209.62
6. TOTAL EARNED LESS RETAINAGE \$ 262,886.54
(Line 4 less Line 5 Total)
7. LESS PREVIOUS CERTIFICATES FOR PAYMENT (Line 6 from prior Certificate) \$ 199,012.50 ✓
8. CURRENT PAYMENT DUE \$ 63,874.04
9. BALANCE TO FINISH, INCLUDING RETAINAGE \$ 241,759.62
(Line 3 less Line 6)

CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Total approved in previous months by Owner	2,646.16	
Total approved this month including Construction Change Directives		
TOTALS	\$2,646.16	\$0.00
NET CHANGES by Change Order	\$2,646.16	

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

CONTRACTOR: William D. [Signature] President
By: William D. [Signature]
State of: Kentucky
County of: Fayette

Subscribed and sworn to before me this 8th April
Notary Public:
My Commission expires: 7/20/2027



Melena Tracey Mattox
Notary Public

CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on evaluations of the Work and the data comprising this application, the Construction manager and Architect certify to the Owner that to the best of their knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED \$ 63,874.04

(Attach explanation if amount certified differs from the amount applied for. Initial all figures on this application and on the Continuation Sheet that changed to conform to the CONSTRUCTION MANAGER.

By: [Signature] Date: 4-14-25
ARCHITECT: [Signature] Date: 4-14-25
By: [Signature] Date: 4-14-25
Multiple Prime Contractors are responsible for performing portions of the Project, the Architect's Certification is not required.

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

CONTINUATION SHEET

AIA DOCUMENT G703

PAGE OF PAGES

ALA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing

APPLICATION NO: 7

Contractor's signed certification is attached.

APPLICATION DATE: 4/8/2025

In tabulations below, amounts are stated to the nearest dollar.

PERIOD TO: 04/01/25-04/30/25

Use Column I on Contracts where variable retainage for line items may apply.

ARCHITECT'S PROJECT NO:

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS STORED (NOT IN D OR E)	G TOTAL COMPLETED AND STORED TO DATE (D+E+F)	H BALANCE TO FINISH (C - G)	I RETAINAGE (IF VARIABLE RATE)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD				
	AREA A METAL FRAMING LABOR	\$32,000.00	\$30,400.00	\$1,600.00		\$32,000.00	\$0.00	\$3,200.00
	AREA A GYPSUM DRYWALL LABOR	\$35,000.00		\$22,750.00		\$22,750.00	\$12,250.00	\$2,275.00
	AREA A INSULATION LABOR	\$2,000.00		\$1,000.00		\$1,000.00	\$1,000.00	\$100.00
	AREA A FINISHING LABOR	\$8,500.00				\$0.00	\$8,500.00	\$0.00
	AREA A A/C GRID LABOR	\$7,500.00				\$0.00	\$7,500.00	\$0.00
	AREA A/C TILE LABOR	\$21,000.00				\$0.00	\$21,000.00	\$0.00
	AREA B METAL FRAMING LABOR	\$32,000.00	\$30,400.00	\$1,600.00		\$32,000.00	\$0.00	\$3,200.00
	AREA B GYPSUM DRYWALL LABOR	\$30,000.00	\$19,500.00	\$10,500.00		\$30,000.00	\$0.00	\$3,000.00
	AREA B INSULATION LABOR	\$2,500.00	\$2,500.00	\$0.00		\$2,500.00	\$0.00	\$250.00
	AREA B FINISHING LABOR	\$16,500.00	\$5,775.00	\$7,425.00		\$13,200.00	\$3,300.00	\$1,320.00
	AREA B A/C GRID LABOR	\$25,000.00				\$0.00	\$25,000.00	\$0.00
	AREA B A/C TILE LABOR	\$30,000.00				\$0.00	\$30,000.00	\$0.00
	AREA C METAL FRAMING LABOR	\$30,000.00	\$28,500.00			\$28,500.00	\$1,500.00	\$2,850.00
	AREA C GYPSUM DRYWALL LABOR	\$30,000.00	\$21,000.00	\$3,000.00		\$24,000.00	\$6,000.00	\$2,400.00
	AREA C INSULATION LABOR	\$4,500.00	\$1,800.00	\$2,700.00		\$4,500.00	\$0.00	\$450.00
	AREA C FINISHING LABOR	\$25,000.00	\$17,500.00	\$5,000.00		\$22,500.00	\$2,500.00	\$2,250.00
	AREA C A/C GRID LABOR	\$21,000.00				\$0.00	\$21,000.00	\$0.00
	AREA C A/C TILE LABOR	\$30,000.00				\$0.00	\$30,000.00	\$0.00
	SUBMITALS	\$3,000.00	\$3,000.00	\$0.00		\$3,000.00	\$0.00	\$300.00
	SUPERVISION	\$25,000.00	\$11,250.00	\$3,750.00		\$15,000.00	\$10,000.00	\$1,500.00
	MOBILIZATION	\$5,000.00	\$5,000.00			\$5,000.00	\$0.00	\$500.00
	DEMOLITION	\$5,000.00				\$0.00	\$5,000.00	\$0.00
	GENERAL CONDITIONS	\$30,000.00	\$13,500.00	\$4,500.00		\$18,000.00	\$12,000.00	\$1,800.00
	EQUIPMENT	\$30,000.00	\$15,000.00	\$3,000.00		\$18,000.00	\$12,000.00	\$1,800.00
	CLEANUP	\$10,000.00	\$4,500.00	\$1,500.00		\$6,000.00	\$4,000.00	\$600.00
	P&P BOND	\$11,500.00	\$11,500.00			\$11,500.00	\$0.00	\$1,150.00
	CHANGE ORDER #1	2646.16		2646.16		2646.16	\$0.00	\$264.62
	GRAND TOTALS	\$504,646.16	\$221,125.00	\$70,971.16	\$0.00	\$292,096.16	\$212,550.00	\$29,209.62

Users may obtain validation of this document by requesting of the license a completed AIA Document D401 - Certification of Document's Authenticity

PARTIAL WAIVER AND RELEASE OF CLAIMS FOR PAYMENT

(use for all tiers)

STATE OF Kentucky
COUNTY OF Fayette
TO WHOM IT MAY CONCERN:

WHEREAS, the undersigned ("Undersigned") has been employed to furnish and install BG#21-072 for project known as STANTON ELEM SCHOOL ("PROJECT") of which Powell Co Board Of Educ is the owner ("OWNER") and on which Codell Construction Company is also a ("CONTRACTOR" or "CONSTRUCTION MANAGER").

The Undersigned, for and in consideration of Sixty three thousand eight hundred seventy four dollars 04/100 (\$63,874.04) Dollars, and in consideration of such sum and other good and valuable considerations, UPON RECEIPT, do(es) for its heirs, executors, and administrators, hereby waive and release the Owner, the Contractor, the Contractor's Surety, the Construction Manager, the Construction Manager's surety, and each of their insurers, parents, subsidiaries, related entities, affiliates, members, past and present officers, directors, heirs, and administrators, from any and all suits, debts, demands, liens, charges, causes of action and claims for payment, including claims under the laws or statutes of the municipality, state or federal government relating to payment bonds, the Miller Act, or other act or statute including prompt payment statutes, or bonds relating to the Project, and in addition all lien, or claim of, or right to, lien, under municipal, state, or federal laws or statutes, relating to mechanics' liens, with respect to and on said above-described Project, and the improvements thereon, and on the material relating to mechanics' liens, payment bonds, the Miller Act or other law, act, or statute, with respect to and on said above-described premises, and on the material, fixtures, apparatus or machinery furnished, and on the moneys, funds or other consideration due or to become due from the Owner, on account of, arising out of or relating in any way to the labor, services, material, fixtures, equipment, apparatus or machinery furnished by the Undersigned, on the above-described Project from the beginning of time through the date indicated below, including extras. The undersigned certifies, warrants, and guarantees that all work it has performed on the Project has been performed in accordance with its contract documents on the Project.

Date: 4/8/2025

Name of Company Grayhawk LLC

Signature: William D. Ford

(Undersigned)

Subscribed and sworn before me this 8TH day of April, 2025

Printed Name: William D Ford

Title of Person Signing: President

Notary Signature and Seal: Meleena J. Ragsdale

NOTE: *Extras include but are not limited to changes, both oral and written, to the contract, and claims as defined in the Undersigned's contract with the OWNER. The Undersigned, as CONSTRUCTION MANAGER. All waivers and releases must be for the full amount paid. If waiver and release is for a corporation, corporate name should be used. Corporate seal, name, and title of officer signing waiver and release should be set forth; if waiver and release is for a partnership, the partnership name should be used, partner should sign and designate himself as partner.

STATE OF Kentucky

CONTRACTOR'S AFFIDAVIT

COUNTY OF Fayette

TO WHOM IT MAY CONCERN:

THE Undersigned, being duly sworn, deposes and says that (s)he William D Ford the President of Grayhawk LLC ("Company name and Undersigned"), who is the contractor for the BG#21-072

work on the project ("Project") located at 770 West College owned by Powell Co Board Of Education which Codell Construction Company is a ("Contractor" or "Construction Manager").

That it has received payment of \$60,502.50 prior to this payment.

That all waivers and releases are true, correct, and genuine and delivered unconditionally and that there is no claim either legal or equitable to defeat the validity of said waivers or releases. That the following are the names of all parties who have furnished material, equipment, services, or labor for said work and all parties having contracts or subcontracts for specific portions of said work or for material entering into the construction thereof and the amount due or to become due each and that the items mentioned include all labor, equipment, services, and material required to complete said work according to plans and specifications. The Undersigned agrees to indemnify, defend, and hold harmless the Owner, Contractor, Contractor's surety, Construction Manager, Construction Manager's surety from any and all claims for alleged payment made by the Undersigned's suppliers or subcontractors pertaining to the project whether or not listed below.

NAMES	TYPE /SCOPE WORK	CONTRACT PRICE	AMOUNT PREVIOUSLY PAID	THIS PAYMENT	BALANCE DUE
		504,646.16	199,012.50	63,874.04	241,759.62
TOTAL LABOR,EQUIPMENT,SERVICES, & MATERIAL TO COMPLETE					

That there are no other contracts for said work outstanding, and that there is nothing due or to become due to any person for material, labor, or other work of any kind done or to be done in connection with said work other than above stated.

Date: 4/8/2025

Name of Company Grayhawk LLC

(Undersigned)

Signature: William D. Ford

Printed Name: William D Ford

Title: President

Subscribed and sworn before me this 8th day of April, 2025

Notary Signature and Seal: Meleena J. Ragsdale



Document G732™ - 2009

BP # 8

APPLICATION AND CERTIFICATE FOR PAYMENT

AIA DOCUMENT G732/CMa

CONSTRUCTION MANAGER-ADVISED EDITION

PAGE ONE OF PAGES

TO OWNER:

Powell County Board of Education

691 Breckenridge Street

Stanton, KY 40380

FROM CONTRACTOR:

Elliot Contracting

P.O. Box 3038

Pikeville KY 41502

CONTRACT FOR: BP #8 - Windows/Storefronts

PROJECT: BG #21-072 - Stanton Elementary School

770 West College Ave

Stanton, KY 40380

APPLICATION: 4

PERIOD TO: 04/08/2025

PROJECT NO:

CONTRACT DATE: January 15, 2024

Distribution to:

☐ OWNER

☒ CONSTRUCTION

MANAGER

☐ ARCHITECT

☐ CONTRACTOR

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract. Continuation Sheet, AIA Document G703, is attached.

- MODIFIED CONTRACT SUM \$ 310,750.00 ✓
- Net change by Change Orders \$ 0.00 ✓
- CONTRACT SUM TO DATE (Line 1 + 2) \$ 310,750.00 ✓
- TOTAL COMPLETED & STORED TO DATE (Column G on G703) \$ 41,569.00 ✓

- RETAINAGE:
 - % of Completed Work \$ 4,456.90
 - % of Stored Material \$

(Column F on G703)
Total Retainage (Lines 5a + 5b or
Total in Column I of G703)

- TOTAL EARNED LESS RETAINAGE \$ 4,456.90
- LESS PREVIOUS CERTIFICATES FOR PAYMENT (Line 6 from prior Certificate) \$ 40,112.10

- CURRENT PAYMENT DUE \$ 16,416.00 ✓
- BALANCE TO FINISH, INCLUDING RETAINAGE \$ 23,696.10 ✓

CHANGE ORDER SUMMARY		ADDITIONS	DEDUCTIONS
Total approved in previous months by Owner			
Total approved this month including Construction Change Directives			
NET CHANGES by Change Order		TOTALS \$0.00	\$0.00

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

CONTRACTOR:

By: Mary Cole

State of: Kentucky

County of:

Subscribed and sworn to before

me this 8th day of April 2025:

Notary Public:

My Commission Expires 07/30/2028

CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on evaluations of the Work and the data comprising this application, the Construction manager and Architect certify to the Owner that to the best of their knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED

\$ 23,696.10

(Attach explanation if amount certified differs from the amount applied for. Initial all figures on this Application and on the Continuation Sheet that changed to conform to the CONSTRUCTION MANAGER.)

By: [Signature]


ARCHITECT (Note: If Multiple Prime Contractors are responsible for performing portions of the Project, the Architect's Certification is not required.)

By: [Signature]

Date: 15 APR 25

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

Date: 04/08/2025



CONTINUATION SHEET

AIA DOCUMENT G703

PAGE OF PAGES

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing

APPLICATION NO:

Contractor's signed certification is attached.

APPLICATION DATE:

In calculations below, amounts are stated to the nearest dollar.

PERIOD TO:

Use Column I on Contracts where variable retainage for line items may apply.

ARCHITECT'S PROJECT NO:

A	B	C	D	E		F	G	H	I
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	WORK COMPLETED		MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	%	BALANCE TO FINISH (C - G)	RETAINAGE (IF VARIABLE RATE)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD					
	STANTON ELEMENTARY SCHOOL B746 SUMMARY								
1	MISC MATERIAL	\$6,050.00		\$605.00		\$605.00	10.00%	\$5,445.00	\$60.50
2	LABOR Area A	\$28,675.00		\$2,868.00		\$2,868.00	10.00%	\$25,807.00	\$286.80
3	LABOR Area B	\$64,970.00		\$3,198.00		\$3,198.00	8.00%	\$59,772.00	\$519.80
4	LABOR Area C	\$97,425.00		\$7,795.00		\$7,795.00	8.00%	\$89,630.00	\$779.50
5	MOBILIZATION	\$650.00		\$65.00		\$65.00	10.00%	\$585.00	\$6.50
6	DEMobilIZATION	\$650.00				\$0.00	0.00%	\$650.00	\$0.00
7	EQUIPMENT	\$11,600.00		\$1,160.00		\$1,160.00	10.00%	\$10,440.00	\$116.00
8	FREIGHT	\$1,160.00		\$116.00		\$116.00	10.00%	\$1,044.00	\$11.60
9	STORAGE	\$3,480.00		\$348.00		\$348.00	10.00%	\$3,132.00	\$34.80
10	FINAL CLEANING	\$8,800.00				\$0.00	0.00%	\$8,800.00	\$0.00
11	SHOP DRAWINGS	\$12,435.00	\$11,025.00	\$1,410.00		\$12,435.00	100.00%	\$0.00	\$1,243.50
12	TRUCK/FUEL	\$15,080.00		\$1,508.00		\$1,508.00	10.00%	\$13,572.00	\$150.80
13	BOND	\$7,215.00	\$7,215.00			\$7,215.00	100.00%	\$0.00	\$721.50
14	GENERAL CONDITIONS	\$52,560.00		\$5,256.00		\$5,256.00	10.00%	\$47,304.00	\$525.60
	GRAND TOTALS	\$310,750.00	\$18,240.00	\$26,329.00		\$0.00		\$266,181.00	\$4,456.90

Users may obtain validation of this document by requesting of the licensee a completed AIA Document D401 - Certification of Document's Authenticity

(use for all tiers)

WHEREAS, the undersigned ("Undersigned") has been employed to furnish and install BP#8 MATERIAL & LABOR for project known as STANTON ELEMENTARY SCHOOL BG#21-072 ("PROJECT") of which POWELL COUNTY BOARD OF EDUCATION is the owner ("OWNER") and on which Codell Construction Company is also a ("CONTRACTOR" or "CONSTRUCTION MANAGER").

ADMIN MANAGER

1 Mary Elizabeth Col.