

FACPAC BG4 Form (Ref# 31459)

Form Status: Saved

Tier 1 Project: HVAC Renovation to Paintsville Elementary and Paintsville High School
Gymnasium

BG Number: 23-402

District: Paintsville Independent (HB678) (477)

Status: Active

Phase: Project Initiation (View Checklist)

Contract: Elliott Contracting Inc, 0001, Mechanical Prime

Type: CM Bid Package

Proposed

Project Construction Cost

Original Contract Amount	\$2,240,694.00
Net Total of Change Orders to Contract	\$970,393.34
Original Purchase Order Total	\$588,656.00
Net Total of Change Orders to Purchase	\$597,485.59
Orders	
Total Cost of Construction	\$4,397,228.93

Verification of Required Approvals by Other Regulatory Agencies

Office of Housing, Buildings, and Construction

Certificate Of Occupancy Date	8/13/2024
Plumbing Certificate Date	
Electrical Certificate Date	7/30/2024
Fire Alarm Certificate Date	
Sprinkler Certificate Date	
Boiler Certificate Date	3/31/2025
Range Hood Suppression Date	
Verification of Approval - Other	
Verification of Approval - Other Date	

Natural Resources and Environmental Protection Cabinet

Sewage Disposal Certificate Date	
Natural Resources & Environmental Protection Cabinet - Other	
Natural Resources & Environmental Protection Cabinet - Other Date	


Close Out

Punch List Completed Date	2/10/2025
Record Drawings Completed Date	3/31/2025
Warranty & Guarantees Information	3/31/2025
Provided Date	
Owner Training on Systems Date	4/3/2025

Verification of Payment of Debts and	3/31/2025
Claims to Date	
Close Out - Other	3/27/25
Close Out - Other Date	
BG4 Date	6/2/2025
BG4 Board Order Date	6/11/2025

BG4 Signature Page (Online Form Ref# 31459)

The work performed under this contract has been reviewed and found to be substantially complete, according to the plans and specifications approved by the Kentucky Department of Education.



Architect

6/2/2025

Date



Date

6/2/25

Contractor / Construction Manager

Date

Local Board of Education Designee

Date