



Peck Flannery Gream Warren Architects, LLC

112 North Main St.
Phone: 270-765-2147

Elizabethtown, Kentucky 42701
Fax: 270-765-2148

May 8, 2012

Nannette Johnston
Hardin County Board of Education
65 W.A. Jenkins Rd.
Elizabethtown, KY 42701

RE: May 2012
Hardin County Schools
(Report of Projects in Progress)

Dear Nannette:

Please consider the following as a report on projects which our firm is presently providing Architecture/Engineering services. I have one action item for board review/approval this month; consideration of bids on North Hardin High School Phase 6.

1. NORTH HARDIN HIGH SCHOOL – PHASE 5
All (4) tennis courts and court lighting is complete. Remaining work consists of site grading and seeding of grass.
2. JOHN HARDIN HIGH SCHOOL - Baseball/Softball Restroom/Concession Facility
Items remaining this project consist of ...
 - 2.1 Suitable growth of grass; at this date the grass is not suitable for acceptance.
 - 2.2 Completion of closeout documents.
3. RENOVATIONS OF VINE GROVE ELEMENTARY SCHOOL
Phase 2 renovation work in classrooms is in progress and is scheduled for completion June 1 per Mark McNutt. Summer work (Phase 3) will begin shortly with remedial work of Phase one and two included. Phase 3 kitchen construction work is in progress presently.
4. CENTRAL HARDIN HIGH SCHOOL PHASE III HVAC RENOVATIONS
A pre-construction meeting is scheduled for Wednesday, May 9th at the school. Work is to be coordinated to not affect the May 17th graduation ceremony. A large portion of the shop drawings and submittals have been processed during the last week.

5. NORTH HARDIN PHASE 6

This project is to be bid May 15th @ 10:00am. I will forward recommendation on this bidding to the board in the board meeting that evening.

Please give me a call if you have questions regarding this report.

Sincerely,

A handwritten signature in black ink, appearing to read 'Larry Gream', with a stylized, flowing script.

Larry Gream

C: Gary Milby
David Wyatt