KENTUCKY DEPARTMENT OF EDUCATION **DISTRICT FACILITIES BRANCH**

BG-4, SEPTEMBER 2010 PROJECT CLOSEOUT FORM 702 KAR 4:160

District: Jefferson								102 KAK 4. 160	
Contractor: Link Electric Supplier: Bid Package: A. Project Construction Cost: Gross Square Footage: N/A Original Contract or Purchase Order Sum Net Total Change by Change Orders \$ 99,750.0 Net Total Cost of Construction (Include Change Orders) \$ 11,723.6 B. Verification of required approvals by other regulatory agencies: 1. Office of Housing, Buildings and Construction a. Certificate of Occupancy DATE: N/A b. Plumbing Certificate DATE: N/A f. Boiler Certificate DATE: N/A c. Electrical Certificate: DATE: Apr-13 g. Range Hood Suppression DATE: N/A d. Fire Alarm Certificate: DATE: N/A h. Other DATE: N/A 2. Natural Resources and Environmental Protection Cabinet a. Sewage Disposal Certificate b. Other C. Close Out: 1. Punch List Completed DATE: February 2013 DATE: DEbts and Claims to Date Information Provided DATE: August 2012 G. Other DATE: The work performed under this contract has been reviewed and found to be substantially complete, according to the plans and specifications approved by the District Facilities Branch.	Distric	t: Jefferson			Frost Mid	dle School		085	
A. Project Construction Cost: Gross Square Footage: N/A Original Contract or Purchase Order Sum Net Total Change by Change Orders \$ 99,750.0 Net Total Cost of Construction (Include Change Orders) \$ 1,723.6 Total Cost of Construction (Include Change Orders) \$ 101,473.6 B. Verification of required approvals by other regulatory agencies: 1. Office of Housing, Buildings and Construction a. Certificate of Occupancy DATE: N/A b. Plumbing Certificate DATE: N/A c. Electrical Certificate DATE: N/A d. F. Boiler Certificate DATE: N/A d. Fire Alarm Certificate: DATE: N/A d. Fire Alarm Certificate: DATE: N/A 1. Other DATE: N/A 2. Natural Resources and Environmental Protection Cabinet a. Sewage Disposal Certificate b. Other DATE: November 201 3. Warranty & Guarantees Information Provided DATE: August 2012 4. Owner Training on Syste DATE: August 201 5. Verification of Payment (DATE: November 201 Debts and Claims to Date Debts and Claims to Date Debts and Claims to Date: The work performed under this contract has been reviewed and found to be substantially complete, according to the plans and specifications approved by the District Facilities Branch.	BG#:	12-173 Project:	Emergence	y Generator Re	placement				
Gross Square Footage: N/A Original Contract or Purchase Order Sum Net Total Change by Change Orders S 1,723.6 Total Cost of Construction (Include Change Orders) B. Verification of required approvals by other regulatory agencies: 1. Office of Housing, Buildings and Construction a. Certificate of Occupancy DATE: N/A b. Plumbing Certificate DATE: N/A c. Electrical Certificate: DATE: Apr-13 d. Fire Alarm Certificate: DATE: N/A DATE: N/A 2. Natural Resources and Environmental Protection Cabinet a. Sewage Disposal Certificate b. Other DATE: DATE: DATE: DATE: DATE: DATE: DATE: DATE: DATE: N/A 1. Punch List Completed DATE: February 2013 DATE: DATE: DATE: New order of Payment (DATE: November 201) Debts and Claims to Date: DATE: November 201 The work performed under this contract has been reviewed and found to be substantially complete, according to the plans and specifications approved by the District Facilities Branch.			Supplier:						
Gross Square Footage: N/A Original Contract or Purchase Order Sum Net Total Change by Change Orders S 1,723.6 Total Cost of Construction (Include Change Orders) B. Verification of required approvals by other regulatory agencies: 1. Office of Housing, Buildings and Construction a. Certificate of Occupancy DATE: N/A b. Plumbing Certificate DATE: N/A c. Electrical Certificate: DATE: Apr-13 d. Fire Alarm Certificate: DATE: N/A DATE: N/A 2. Natural Resources and Environmental Protection Cabinet a. Sewage Disposal Certificate b. Other DATE: DATE: DATE: DATE: DATE: DATE: DATE: DATE: DATE: N/A 1. Punch List Completed DATE: February 2013 DATE: DATE: DATE: New order of Payment (DATE: November 201) Debts and Claims to Date: DATE: November 201 The work performed under this contract has been reviewed and found to be substantially complete, according to the plans and specifications approved by the District Facilities Branch.	۸ D	raiget Construction Cost							
Original Contract or Purchase Order Sum Net Total Change by Change Orders S 1,723.6 Total Cost of Construction (Include Change Orders) B. Verification of required approvals by other regulatory agencies: 1. Office of Housing, Buildings and Construction a. Certificate of Occupancy DATE: N/A b. Plumbing Certificate DATE: N/A c. Electrical Certificate: DATE: Apr-13 d. Fire Alarm Certificate: DATE: N/A d. Fire Alarm Certificate: DATE: N/A 2. Natural Resources and Environmental Protection Cabinet a. Sewage Disposal Certificate b. Other DATE: November 201 3. Warranty & Guarantees Information Provided DATE: August 2012 The work performed under this contract has been reviewed and found to be substantially complete, according to the plans and specifications approved by the District Facilities Branch.	A. PI			7/4					
Net Total Change by Change Orders Total Cost of Construction (Include Change Orders) 8		-		N/A	•			99 750 00	
B. Verification of required approvals by other regulatory agencies: 1. Office of Housing, Buildings and Construction a. Certificate of Occupancy DATE: N/A e. Sprinkler Certificate DATE: N/A b. Plumbing Certificate DATE: N/A f. Boiler Certificate DATE: N/A c. Electrical Certificate: DATE: Apr-13 g. Range Hood Suppression DATE: N/A h. Other DATE: N/A d. Fire Alarm Certificate: DATE: N/A h. Other DATE: N/A 2. Natural Resources and Environmental Protection Cabinet a. Sewage Disposal Certificate b. Other DATE: DATE: DATE: DATE: DATE: DATE: N/A 2. Record Drawings Completed DATE: February 2013 5. Verification of Payment of DATE: November 201 3. Warranty & Guarantees Information Provided DATE: August 2012 6. Other DATE: The work performed under this contract has been reviewed and found to be substantially complete, according to the plans and specifications approved by the District Facilities Branch.					\$-			1,723.67	
B. Verification of required approvals by other regulatory agencies: 1. Office of Housing, Buildings and Construction a. Certificate of Occupancy DATE: N/A e. Sprinkler Certificate DATE: N/A b. Plumbing Certificate DATE: N/A f. Boiler Certificate DATE: N/A c. Electrical Certificate: DATE: Apr-13 g. Range Hood Suppression DATE: N/A d. Fire Alarm Certificate: DATE: N/A h. Other DATE: N/A 2. Natural Resources and Environmental Protection Cabinet a. Sewage Disposal Certificate b. Other DATE: DATE: DATE: DATE: DATE: DATE: DATE: N/A 2. Record Drawings Completed DATE: March 2013 5. Verification of Payment of DATE: November 201 3. Warranty & Guarantees DATE: August 2012 6. Other DATE: The work performed under this contract has been reviewed and found to be substantially complete, according to the plans and specifications approved by the District Facilities Branch.				e Orders)	\$				
1. Office of Housing, Buildings and Construction a. Certificate of Occupancy DATE: N/A e. Sprinkler Certificate DATE: N/A b. Plumbing Certificate DATE: N/A f. Boiler Certificate DATE: N/A c. Electrical Certificate: DATE: Apr-13 g. Range Hood Suppression DATE: N/A d. Fire Alarm Certificate: DATE: N/A h. Other DATE: N/A 2. Natural Resources and Environmental Protection Cabinet a. Sewage Disposal Certificate b. Other DATE: November 201 2. Record Drawings Completed DATE: March 2013 5. Verification of Payment (DATE: November 201 3. Warranty & Guarantees DATE: August 2012 6. Other DATE: The work performed under this contract has been reviewed and found to be substantially complete, according to the plans and specifications approved by the District Facilities Branch.		(4.0		,	_				
1. Office of Housing, Buildings and Construction a. Certificate of Occupancy DATE: N/A e. Sprinkler Certificate DATE: N/A b. Plumbing Certificate DATE: N/A f. Boiler Certificate DATE: N/A c. Electrical Certificate: DATE: Apr-13 g. Range Hood Suppression DATE: N/A d. Fire Alarm Certificate: DATE: N/A h. Other DATE: N/A 2. Natural Resources and Environmental Protection Cabinet a. Sewage Disposal Certificate b. Other DATE: November 201 2. Record Drawings Completed DATE: March 2013 5. Verification of Payment (DATE: November 201 3. Warranty & Guarantees DATE: August 2012 6. Other DATE: The work performed under this contract has been reviewed and found to be substantially complete, according to the plans and specifications approved by the District Facilities Branch.	B 1/	prification of required approvals	by other r	ogulatory ago	ncios:				
a. Certificate of Occupancy b. Plumbing Certificate DATE: N/A c. Electrical Certificate: DATE: Apr-13 d. Fire Alarm Certificate: DATE: N/A DATE: N/A DATE: N/A d. Fire Alarm Certificate: DATE: N/A DATE: N/A h. Other DATE: N/A 2. Natural Resources and Environmental Protection Cabinet a. Sewage Disposal Certificate b. Other DATE: DATE: DATE: DATE: DATE: DATE: DATE: DATE: DATE: N/A 2. Record Drawings Completed DATE: February 2013 DATE: March 2013 DEbts and Claims to Date Information Provided DATE: August 2012 DATE: DATE: DATE: DATE: November 201 DATE: March 2013 Debts and Claims to Date DATE: DATE: DATE: DATE: November 201 DATE: August 2012 DATE: DATE: DATE: November 201 DEbts and Claims to Date DATE: DATE: DATE: DATE: DATE: November 201 DATE: DATE: DATE: DATE: November 201 DEbts and Claims to Date DATE: DATE: DATE: DATE: DATE: DATE: November 201 DEbts and Claims to Date DATE: D					iicies.				
b. Plumbing Certificate DATE: N/A f. Boiler Certificate DATE: N/A c. Electrical Certificate: DATE: Apr-13 g. Range Hood Suppression DATE: N/A DATE: N/A d. Fire Alarm Certificate: DATE: N/A h. Other DATE: N/A 2. Natural Resources and Environmental Protection Cabinet a. Sewage Disposal Certificate b. Other DATE: DATE: DATE: DATE: DATE: DATE: DATE: DATE: November 201 2. Record Drawings Completed DATE: February 2013 5. Verification of Payment (DATE: November 201) 3. Warranty & Guarantees DATE: August 2012 6. Other DATE: The work performed under this contract has been reviewed and found to be substantially complete, according to the plans and specifications approved by the District Facilities Branch.	1.				e Sprinkler	r Certificate	DATE:	N/A	
c. Electrical Certificate: DATE: Apr-13 g. Range Hood Suppression DATE: N/A d. Fire Alarm Certificate: DATE: N/A h. Other DATE: N/A 2. Natural Resources and Environmental Protection Cabinet a. Sewage Disposal Certificate b. Other DATE: DATE: DATE: DATE: DATE: DATE: August 201 2. Record Drawings Completed DATE: February 2013 4. Owner Training on Syste DATE: August 201 2. Record Drawings Completed DATE: March 2013 5. Verification of Payment (DATE: November 201 3. Warranty & Guarantees DATE: August 2012 6. Other DATE: The work performed under this contract has been reviewed and found to be substantially complete, according to the plans and specifications approved by the District Facilities Branch.			_						
2. Natural Resources and Environmental Protection Cabinet a. Sewage Disposal Certificate b. Other DATE: August 201 Solvenification of Payment (DATE: November 201 DATE: Debts and Claims to Date DATE: DATE: DESTINATION DATE: DATE: DATE: DESTINATION DATE: DATE: DATE: DESTINATION DATE: DATE: DATE: DATE: DESTINATION DATE: DATE: DATE: DATE: DATE: DATE: DATE: DATE: DESTINATION DATE: DATE: DATE: DATE: DATE: DATE: DATE: DATE: DATE: DESTINATION DATE: DA			_						
a. Sewage Disposal Certificate b. Other DATE: DATE: DATE: DATE: C. Close Out: 1. Punch List Completed 2. Record Drawings Completed 3. Warranty & Guarantees Information Provided DATE: August 2012 DATE: DATE: November 201 DATE:		d. Fire Alarm Certificate:	DATE:	N/A	h. Other		DATE:	N/A	
b. Other DATE:	2	. Natural Resources and Environm	ental Prote	ction Cabinet					
b. Other DATE:		a. Sewage Disposal Certificate			DATE:				
1. Punch List Completed 2. Record Drawings Completed 3. Warranty & Guarantees Information Provided DATE: February 2013 DATE: March 2013 DATE: March 2013 DATE: March 2013 Debts and Claims to Date DATE: DATE: DATE: Debts and Claims to Date DATE: DATE: The work performed under this contract has been reviewed and found to be substantially complete, according to the plans and specifications approved by the District Facilities Branch.		b. Other			DATE:				
2. Record Drawings Completed 3. Warranty & Guarantees Information Provided DATE: March 2013 Debts and Claims to Date DATE: August 2012 The work performed under this contract has been reviewed and found to be substantially complete, according to the plans and specifications approved by the District Facilities Branch.	C. C	lose Out:							
2. Record Drawings Completed 3. Warranty & Guarantees Information Provided DATE: March 2013 Debts and Claims to Date DATE: August 2012 The work performed under this contract has been reviewed and found to be substantially complete, according to the plans and specifications approved by the District Facilities Branch.	1	. Punch List Completed	DATE: 1	February 2013	4. Owner T	raining on Syste	DATE:	August 2012	
Information Provided DATE: August 2012 6. Other DATE: The work performed under this contract has been reviewed and found to be substantially complete, according to the plans and specifications approved by the District Facilities Branch.									
The work performed under this contract has been reviewed and found to be substantially complete, according to the plans and specifications approved by the District Facilities Branch.	3	-			Debt	s and Claims to	Date		
specifications approved by the District Facilities Branch.		Information Provided	DATE:	August 2012	6. Other		DATE: _		
	The work performed under this contract has been reviewed and found to be substantially complete, according to the plans and								
Architect: DATE:	sp	specifications approved by the District Facilities Branch.							
		Architect:	1				DATE:		
		Engineer & Malah	000	~				4-15-13	
			0.00	0			DATE.	7 13 13	
Contractor/ Supplier/ Construction Manager: DATE: 4-17-			1	ex			DATE:	4-17-13	
The Board of Education accepts this project as being complete	The Board of Education accepts this project as bei							complete	
subject to the approval of the District Facilities Branch.		complete							
Local Board of Education Designee: DATE:		Local Board of Education Design	gnee:				DATE:		
Ditte.			_						

LOCAL BOARD ORDER MUST BE ATTACHED Submit one complete copy to the District Facilities Branch