



HARDIN COUNTY SCHOOLS EARLY COLLEGE AND CAREER CENTER

SCB Project No. 1309

Construction Update **October 31, 2013**



Original Construction Cost:	\$15,362,000.00
Present Construction Cost:	\$15,372,988.00 (<i>Revised by Change Order No. 1</i>)

Original Completion Dates	
Substantial Completion:	July 1, 2014
Final Completion:	August 1, 2014

Anticipated Completion Dates	
Substantial Completion:	July 1, 2014
Final Completion:	August 1, 2014

Progress Report

Past Two Weeks Progress:

1. Started seed and erosion control blanket at north east side of the site.
2. Site storm no change
3. Site sanitary sewer is 90% complete
4. Water main piping has started
5. Floor slab at the lower level has been installed
6. The 8 inch ICF walls have been installed to the main entry
7. Structural steel has been delivered and erection has started
8. CMU wall have started
9. Door frame installation has started
10. Plumbing rough-in above grade is ongoing
11. Electrical rough-in above grade is ongoing
12. 63 Geothermal wells have been installed

Next Two Weeks Progress:

1. Complete the storm at the retention basin
2. Complete site sanitary sewer line
3. Continue seed and erosion control blankets
4. Continue water main
5. Continue ICF walls
6. Continue CMU walls
7. Continue structural steel
8. Continue MEP rough-in
9. Continue Geothermal drilling
10. Continue waterproofing

Lower Level

