



## HARDIN COUNTY SCHOOLS EARLY COLLEGE AND CAREER CENTER

SCB Project No. 1309

### **Construction Update** **December 3, 2013**



Original Construction Cost:	\$15,362,000.00
Present Construction Cost:	\$15,372,988.00 ( <i>Revised by Change Order No. 1</i> )

Original Completion Dates	
Substantial Completion:	July 1, 2014
Final Completion:	August 1, 2014

Anticipated Completion Dates	
Substantial Completion:	July 1, 2014
Final Completion:	August 1, 2014

## **Progress Report**

### **Past Two Weeks Progress:**

1. Waterproofing is complete at lower level
2. Backfill of 12" ICF wall is 95% completed
3. The water main is 65% completed
4. The city has completed the tap to the site gas line
5. The ICF walls on the upper level at Rooms 214 and 240 are 40% complete
6. The CMU on lower level is 90% complete
7. The bar joists at the upper level floor are 90% complete and decking is 40% complete
8. Door frames are being set
9. Plumbing rough-in to upper level has begun
10. Electrical rough-in is ongoing
11. Geothermal loop piping is complete and vault is installed

### **Next Two Weeks Progress:**

1. Continue water main
2. Continue ICF walls
3. Continue CMU walls
4. Continue structural steel, joist, and decking
5. Continue MEP rough-in
6. Start slab on deck
7. Place stone at west drive and rear parking lot
8. Complete backfill of 12" ICF wall

## Upper Level

