

Construction Update April 9, 2014

Original Construction Cost: \$1,222,000.00 Present Construction Cost: \$1,222,000.00

Original Completion Dates

Substantial Completion: July 15, 2014 Final Completion: August 1, 2014

Anticipated Completion Dates

Substantial Completion: July 15, 2014 Final Completion: August 1, 2014

Progress Report

- 1. All demolition is complete and subgrade is prepared for all vehicular paving areas within the Phase 1 construction limits
- 2. Portions of the storm sewer system have been installed
- 3. The concrete flume (drainage improvements) behind the retaining wall is 95% complete
- 4. The temporary access drive is in place and is working well
- 5. Phillps Brothers is on schedule and making good progress. Good coordination and communication is occurring between the contractor, architect, and school.

SITE OBSERVATION REPORT

 Report Number:
 57141011.0002

 Service Date:
 03/24/14

 Report Date:
 03/31/14

Terracon4545 Bishop Lane Suite 101

Louisville, KY 40218 502-456-1256

Client

Hardin County School Attn: Gary Milby 64 W A Jenkins Road Elizabethtown, KY 42701

Project

Vine Grove Elementary School - Site Improvements 309 First Street Vine Grove, KY 40175

Project Number: 57141011



The tests were performed in general accordance with applicable ASTM, AASHTO, or DOT test methods. This report is exclusively for the use of the client indicated above and shall not be reproduced except in full without the written consent of our company. Test results transmitted herein are only applicable to the actual samples tested at the location(s) referenced and are not necessarily indicative of the properties of other apparently similar or identical materials.

ES-Gen, 5/21/13, Rev.0 Page 2 of 3

SITE OBSERVATION REPORT

57141011.0002 Report Number: Service Date: 03/24/14 Report Date: 03/31/14

4545 Bishop Lane Suite 101

Louisville, KY 40218 502-456-1256

Client

Hardin County School Attn: Gary Milby 64 W A Jenkins Road Elizabethtown, KY 42701

Project

Vine Grove Elementary School - Site Improvements 309 First Street Vine Grove, KY 40175

Project Number: 57141011







Services:

Terracon Rep.: Doug Toombs

Reported To: Contractor:

Report Distribution:

(1) Hardin County School, Emailed (1) Hardin County School, Emailed

(1) Hardin County School, Emailed (1) Hardin County School, Rusty Taylor

(1) Phillips Brothers Contracting, Matthew

(1) Sherman, Carter, Barnhart, PSC, Emailed

Reviewed By:

Matthew R. Haines, El

Project Manager

The tests were performed in general accordance with applicable ASTM, AASHTO, or DOT test methods. This report is exclusively for the use of the client indicated above and shall not be reproduced except in full without the written consent of our company. Test results transmitted herein are only applicable to the actual samples tested at the location(s) referenced and are not necessarily indicative of the properties of other apparently similar or identical materials.

ES-Gen, 5/21/13, Rev.0 Page 3 of 3

(1) Sherman, Carter, Barnhart, PSC, Ben Sorrell