



VINE GROVE ELEMENTARY SITE IMPROVEMENTS

SCB Project No. 1292

Construction Update **May 8, 2014**

Original Construction Cost: \$1,222,000.00
Present Construction Cost: \$1,212,888.00

Original Completion Dates
Substantial Completion: July 15, 2014
Final Completion: August 1, 2014

Anticipated Completion Dates
Substantial Completion: July 15, 2014
Final Completion: August 1, 2014

Progress Report

1. The majority of rough grading and lime stabilization has been completed
2. Sidewalks have been poured from the west end of new parking lot past the playground to within 30' of the school
3. Currently placing rock for curbs along the west side of the site
4. Footings and stem wall for entrance sign has been poured
5. Nearing completion of storm sewer system in courtyard and north side of school and grading for walks in this area is underway
6. Concrete flume along top of retaining wall is 100% complete
7. Fence along top of retaining wall will be removed and replaced within the next two weeks
8. Downspout boots are anticipated next week
9. Canopy drawings have been released and are in production



New Parking Lot Area Looking West



Rear of school from First Street



New sidewalk between parking lot and parent loop



New storm structure near playing fields