



HARDIN COUNTY SCHOOLS EARLY COLLEGE AND CAREER CENTER

SCB Project No. 1309

Construction Update **May 8, 2014**



Original Construction Cost:	\$15,362,000.00
Present Construction Cost:	\$15,344,207.43 (<i>Revised by Change Order No. 2</i>)

Original Completion Dates	
Substantial Completion:	July 1, 2014
Final Completion:	August 1, 2014

Anticipated Completion Dates	
Substantial Completion:	July 1, 2014
Final Completion:	August 1, 2014

Progress Report

Past Two Weeks Progress:

1. Installing stone and curbs in south parking lot
2. Set the canopy steel at E225
3. The CMU on the Upper Level is ongoing
4. Roofing, working on the 3 ply installation and parapet flashing
5. Metal stud framing inside the building is completed
6. Hanging and finishing GWB on Lower and Upper levels
7. OSB behind the metal panels is complete
8. Roofing blocking is complete
9. Setting door frames as needed
10. Overhead doors have been installed
11. Ceramic tile, working on the Upper Level
12. Painting is ongoing
13. Ceiling grid on the lower level has started
14. Polishing the floors is ongoing
15. Window installation is ongoing
16. Elevator installed, elevator controls remaining
17. Upper Level piping water and hydronic is ongoing
18. Setting heat pumps on Upper Level
19. Ductwork installation on the Upper Level is ongoing
20. Electrical rough-in is ongoing, both levels, dropping lights in grid

Next Two Weeks Progress:

1. Continue brick and complete CMU walls
2. Continue roofing
3. Continue hanging and finishing GWB
4. Complete ceramic tile at restrooms and quarry tile at Culinary Arts
5. Continue ceiling grid on Upper Level
6. Continue painting, block fillers and primers
7. Continue Window Installation
8. Continue MEP rough-in

Lower Level

1



1



2



3



4

