



VINE GROVE ELEMENTARY SITE IMPROVEMENTS

SCB Project No. 1292

Construction Update **June 4, 2014**

Original Construction Cost:	\$1,222,000.00
Present Construction Cost:	\$1,212,888.00

Original Completion Dates	
Substantial Completion:	July 15, 2014
Final Completion:	August 1, 2014

Anticipated Completion Dates	
Substantial Completion:	July 15, 2014
Final Completion:	August 1, 2014

Progress Report

1. Retaining walls for bleachers near football field have been poured
2. Light pole bases are being installed currently
3. Additional sidewalks have been installed
4. Canopy column work is beginning
5. Playground is cut to subgrade and ready for school to install equipment
6. Project is on schedule and moving forward.



New retaining wall at football field



Ongoing canopy column work at parent drop-off area



Existing tree near new playground area



New sidewalk between parking lot and playground area