



VINE GROVE ELEMENTARY SITE IMPROVEMENTS

SCB Project No. 1292

Construction Update July 1, 2014

Original Construction Cost: \$1,222,000.00
Present Construction Cost: \$1,215,809.48 (*Revised by Change Order No. 2*)

Original Completion Dates
Substantial Completion: July 15, 2014
Final Completion: August 1, 2014

Anticipated Completion Dates
Substantial Completion: July 15, 2014
Final Completion: August 1, 2014

Progress Report

1. All lime stabilization is complete
2. Parking and drive areas less the bus loop are graded and stone sub-base is in place
3. Majority of concrete walks are poured and complete
4. Storm sewer is 100% complete
5. Sanitary sewer is 100% complete
6. Project is on schedule and moving forward
7. Contractor is doing an excellent job of looking ahead, coordinating, and communicating



New retaining wall at football field



Ongoing canopy column work at parent drop-off area



New sidewalk between parking lot and parent drop-off area



Storm sewer work at front of school