



HARDIN COUNTY SCHOOLS EARLY COLLEGE AND CAREER CENTER

SCB Project No. 1309

Construction Update **August 11, 2014**



Original Construction Cost:	\$15,362,000.00
Present Construction Cost:	\$15,498,679.48 (<i>Revised by Change Order Nos. 5 and 6</i>)

Original Completion Dates	
Substantial Completion:	July 1, 2014
Final Completion:	August 1, 2014

Actual Completion Dates	
Substantial Completion:	July 18, 2014
Final Completion:	August 30, 2014 (Anticipated)

Progress Report

Past Two Weeks Progress:

1. Site improvements are complete.
2. The dead trees have been replaced.
3. The new roof drain extensions are in but missing gaskets
4. Six missing visual display boards (delivery expected this week)
5. Painting is complete.
6. Vinyl base and floor covering is complete.
7. Wood plank ceiling missing trim, waiting on 4th delivery.
8. Door hardware, missing a few parts, waiting on delivery.
9. Casework is complete.
10. Room signage has been installed.
11. Metal wall panels are being installed.
12. Gas piping at Room 240 is at the point where we are waiting on Owner-furnished equipment.
13. Exhaust systems in Rooms 214 and 240 are being installed.
14. Electrical – working on Welding Change Order at Room 240 and hooking up equipment in Room 214.

Next Two Weeks Progress:

1. Complete sunshade installation.
2. Complete roofing and metal wall panels.
3. Complete wood plank ceiling.
4. Install missing marker boards and tack boards.
5. Continue MEP hook up of Owner furnished equipment.