



MEADOW VIEW ELEMENTARY HVAC RENOVATION

SCB Project No. 1322

Construction Update **August 11, 2014**

Original Construction Cost:	\$2,217,000.00
Present Construction Cost:	\$2,217,000.00

Original Completion Dates	
Substantial Completion:	September 14, 2014
Final Completion:	October 14, 2014

Anticipated Completion Dates	
Substantial Completion:	September 14, 2014
Final Completion:	October 14, 2014

Progress Report

1. 74 geothermal wells complete. 4 circuits complete and tied in.
2. Roof Top Unit startup schedule for July 31 and August 1.
3. Ductwork in kitchen and cafeteria complete
4. Sprinkler – currently cutting in heads
5. All mechanical units are currently wired.
6. Smoke detectors and exit signs being put back in place.
7. Interior side of vestibule has been framed. Doors will not be set until hardware is received.
8. Ceilings are currently going in and classroom floors are being waxed by Owner.
9. Furniture installation at east side of building will begin this afternoon (by Owner).