

Construction Update August 11, 2014

Original Construction Cost: \$1,222,000.00

Present Construction Cost: \$1,215,809.48 (Revised by Change Order No. 2)

Original Completion Dates

Substantial Completion: July 15, 2014 Final Completion: August 1, 2014

Anticipated Completion Dates

Substantial Completion: July 28, 2014 Final Completion: August 29, 2014

Progress Report

- 1. Project has achieved Substantial Completion.
- 2. Contractor's punchlist is ongoing.



New bleachers at football field



New playground area



New site entrance at parent dropoff lane and bus lane



New asphalt at main entry