



HARDIN COUNTY SCHOOLS
HELPING CHILDREN SUCCEED



August 2014 Board Update

Hardin County Board of Education

GC Burkhead Elementary School



MURPHY • GRAVES • TRIMBLE, PLLC
ARCHITECTURE | PLANNING | INTERIORS

Overview

Budget:

Original Construction Cost: \$15,817,590.00

Present Construction Cost: \$15,817,590.00

Schedule:

Original Substantial Completion: 06/30/15

Final Completion: 07/30/15

The following notes highlight the activities over the last Thirty (30) days of the project:

Meetings

Progress Meeting took place on July 31, 2014.
(See attached minutes)

Shop Drawings

Forty Six (46) Shop Drawings being received from DW Wilburn and being reviewed by the Design Team.

RFI'S

Fourteen (14) RFI's have been received and responded to by the Design Team

ASI's

One (1) ASI's have been issued to date

Schedule

Construction Last 30 Days: (see attached Field Report)

Slabs are being poured
Exterior Footings and stem walls complete
Building Pad is 65% complete
Under slab plumbing is 90% complete
Under slab electric is 95% complete
Storm Lines 20% complete
CMU bearing walls 45% complete
Doorframes set 15% complete
Light gauge roof trusses mobilized / layout and started installation
Geothermal wells started

Construction Snapshot next 30 Days:

CMU bearing walls 75% complete
Bearing plates 75% complete
Waterproofing membrane 75% complete
Slabs complete
Trusses 50 % complete
Joist and Decking 40% complete
Electrical wall rough in 35% complete

Photographs

