



HARDIN COUNTY SCHOOLS EARLY COLLEGE AND CAREER CENTER

SCB Project No. 1309

Construction Update **September 10, 2014**



Original Construction Cost:	\$15,362,000.00
Present Construction Cost:	\$15,507,675.77 (<i>Revised by Change Order No. 7</i>)

Original Completion Dates	
Substantial Completion:	July 1, 2014
Final Completion:	August 1, 2014

Actual Completion Dates	
Substantial Completion:	July 18, 2014
Final Completion:	September 30, 2014 (Anticipated)

Progress Report

Project has now reached Substantial Completion. Contractor has installed remaining metal wall panels and sunshade on the exterior. Completion of the Interior and Exterior Punchlists and MEP hook up of Owner furnished equipment is ongoing.