



MEADOW VIEW ELEMENTARY HVAC RENOVATION

SCB Project No. 1322

Construction Update **September 11, 2014**

Original Construction Cost: \$2,217,000.00
Present Construction Cost: \$2,221,940.00 (Revised by Change Order No. 1)

Original Completion Dates
Substantial Completion: September 14, 2014
Final Completion: October 14, 2014

Anticipated Completion Dates
Substantial Completion: September 14, 2014
Final Completion: October 14, 2014

Progress Report

1. Startup of last 4 units expected Thursday or Friday.
2. Sprinkler completion expected tonight/tomorrow.
3. Ceiling Tiles to completed this week.
4. Electrician is finishing disconnects and removal of smoke detectors.
5. Seeding of geothermal well field to begin tomorrow.
6. Painting of gymnasium ductwork is ongoing.
7. Punchlist will be conducted early next week.