

Construction Update September 11, 2014

Original Construction Cost: \$1,222,000.00

Present Construction Cost: \$1,191,592.87 (Revised by Change Order No. 3)

Original Completion Dates

Substantial Completion: July 15, 2014 Final Completion: August 1, 2014

Anticipated Completion Dates

Substantial Completion: July 28, 2014

Final Completion: September 30, 2014

Progress Report

1. Project has achieved Substantial Completion.

2. Contractor's punchlist is ongoing.