

KENTUCKY DEPARTMENT OF EDUCATION

702 KAR 4:160

BG-5
PROJECT CLOSEOUT FORM

District: _____ District: _____ Facility: _____ School: _____
 Name: Breathitt Code: 61 Name: Central Board Office Code: _____
 BG #: 14-125 Project Name: Breathitt County Central Office Roof Replacement

A. PROJECT COMPLETION & INVENTORY UPDATE

Project Total Gross Square Footage: 3,951

The work performed under this project has been reviewed and found to be substantially complete, according to the KDE approved Construction Documents.

Date of Project
Substantial
Completion : 8/27/2014

Upon project completion, submit a revised total building inventory file, per 702 KAR 4:180, for building(s) modified or newly constructed during the project.

Date of Inventory
Update: _____

B. RECONCILIATION OF FINAL PROJECT COST

	CURRENT BG-1 COSTS (reconciled with bid amts.)	FINAL PROJECT COSTS		CURRENT BG-1 FUNDS AVAILABLE (reconciled with bid amounts)	FINAL FUND SOURCES UTILIZED
1. Total Construction Cost	\$ 45,200.00	\$ 45,200.00	1. SFCC Cash Req.	\$ -	\$ -
2. Architect/Engineer Fee	\$ 7,578.00	\$ 7,578.00	2. SFCC Bond Req.	\$ -	\$ -
3. Construction Manager Fee	\$ -	\$ -	3. SFCC Bond Sale	\$ -	\$ -
4. Bond Discount	\$ 1,175.00	\$ -	4. Local FSPK Bond Sale	\$ -	\$ -
5. Fiscal Agent Fee	\$ 645.00	\$ -	5. Local Gen Fund Bond Sale	\$ -	\$ -
6. Construction Contingencies	\$ 2,260.00	\$ -	6. Cash - General Fund	\$ -	\$ -
7. Site Acquisition	\$ -	\$ -	7. Cash - Capital Outlay	\$ -	\$ -
8. Equipment/Furnishings	\$ -	\$ -	8. Cash - Building Fund	\$ -	\$ -
9. Equipment/Computers	\$ -	\$ -	9. Cash - Inv. Earnings	\$ -	\$ -
10. Tech. Network Sys. (KETS)	\$ -	\$ -	10. KETS	\$ -	\$ -
11. Other* Printing	\$ 1,000.00	\$ -	11. KYTC Reimbursement	\$ -	\$ -
12. Other* Advertising	\$ 250.00	\$ -	12. Other* Kista/KSBA	\$ 58,607.00	\$ -
13. Other* HBC Review Fee	\$ 250.00	\$ -	13. Other*	\$ -	\$ -
14. Other* Bank rating/rounding	\$ 252.00	\$ -	14. Other*	\$ -	\$ -
Total Costs:	\$ 13,410.00	\$ 52,778.00	Total Funds:	\$ 58,607.00	\$ -

* Define

The expense totals reflected on this form were incurred as a result of the construction for the above reference project.
 An accounting of the expenses was presented to the board for review and approval prior to payment.

The _____ Board of Education accepts this project as being complete subject to the review of KDE.

Local Board of Education Designee: _____ DATE: _____

LOCAL BOARD ORDER MUST BE ON FILE WITH DISTRICT
 Submit one complete copy to KDE for each completed project.

SUBMIT AN INVENTORY UPDATE - PER 702 KAR 4:180

BG-5 Date: _____
 Board Order Date: _____