



HARDIN COUNTY SCHOOLS  
HELPING CHILDREN SUCCEED



December 2014 Board Update  
Hardin County Board of Education

---

GC Burkhead Elementary School



MURPHY • GRAVES • TRIMBLE, PLLC  
ARCHITECTURE | PLANNING | INTERIORS

# Overview

---

## Budget:

Original Construction Cost: \$15,817,590.00

Change Orders: **Credit** - \$ 26,661.61

Present Construction Cost: \$15,790,928.39

## Schedule:

Original Substantial Completion: 06/30/15

Final Completion: 07/30/15

---

The following notes highlight the activities over the last Thirty (30) days of the project:

### Meetings

Progress Meeting took place November 20 2014.

### Shop Drawings

No Shop Drawing was submitted

### RFI'S

Three (3) RFI's have been received and Three (3) have been responded to by the Design Team

### ASI's

Four (4) ASI's have been issued to date

# Schedule

---

## Construction Last 30 Days: (see attached Field Report)

Bearing Walls 98% Complete.  
Bar Joists and Decking are continuing  
Brick Veneer is continuing  
Exterior Damp-Proofing is continuing  
Roof Trusses and Decking are continuing  
Sprinkler Piping has started in Areas Dried in  
Geothermal wells are 95% complete

## Construction Snapshot next 30 Days:

Courtyard site work will be started  
Bearing walls complete  
Waterproofing membrane complete  
Brick Veneer will be 75% complete  
Light gage Trusses 100% complete  
Wood Trusses will be set in Media Center  
Metal Roofing delivered and started  
Exterior windows continuing