



HARDIN COUNTY SCHOOLS
HELPING CHILDREN SUCCEED



February 2015 Board Update

Hardin County Board of Education

GC Burkhead Elementary School



MURPHY • GRAVES • TRIMBLE, PLLC
ARCHITECTURE | PLANNING | INTERIORS

Overview

Budget:

Original Construction Cost: \$15,817,590.00

Change Orders: Add \$ 14,752.90

Present Construction Cost: \$15,832,342.90

Schedule:

Original Substantial Completion: 06/30/15

Final Completion: 07/30/15

The following notes highlight the activities over the last Thirty (30) days of the project:

Meetings

Progress Meeting will take place on January 29, 2015.

Shop Drawings

No Shop Drawing was submitted

RFI'S

Three (3) RFI's have been received and two (2) responded to by the Design Team

ASI's

Four (4) ASI's have been issued to date

Schedule

Construction Last 30 Days:

Metal Roof Panels continue

Brick Veneer is 95% complete

Exterior Windows are being installed as window sills are set in place

Roof Joist in Cafeteria are set and Roof Decking complete.

Interior Painting continuing in conditioned areas

Acoustical Grid Edge Angle being installed along classrooms walls

Interior caulking is continuing.

Courtyard foundation for Brick Veneer

Walls in place

Construction Snapshot next 30 Days:

Roof insulation for the cafeteria is starting this week.

Electrical switchgear is being delivered by end of month and installed.

Site Concrete in Courtyard to start

Geothermal Vault will be 95% complete

Roof Panels will continue on building

Interior painting and caulking will continue in conditioned areas

MPE rough will continue in all areas of building that are dried in.

Floor preparation will begin for finish flooring