

**KENTUCKY DEPARTMENT OF EDUCATION**

702 KAR 4:160

**BG-5  
PROJECT CLOSEOUT FORM**

District: \_\_\_\_\_ District Code: 275 Facility Name: Highland Middle School School Code: 320  
 Name: Jefferson  
 BG #: 14-084 Project Name: Window Replacement Phase 1

**A. PROJECT COMPLETION & INVENTORY UPDATE**

 Project Total Gross Square Footage: zero

The work performed under this project has been reviewed and found to be substantially complete, according to the KDE approved Construction Documents.

 Date of Project Substantial Completion : 8/18/2014

Upon project completion, submit a revised total building inventory file, per 702 KAR 4:180, for building(s) modified or newly constructed during the project.

 Date of Inventory Update: N/A
**B. RECONCILIATION OF FINAL PROJECT COST**

	CURRENT BG-1 COSTS (reconciled with bid amts.)	FINAL PROJECT COSTS		CURRENT BG-1 FUNDS AVAILABLE (reconciled with bid amounts)	FINAL FUND SOURCES UTILIZED
1. Total Construction Cost	\$ 557,000.00	\$ 612,949.57	1. SFCC Cash Req.	\$ -	\$ -
2. Architect/Engineer Fee	\$ 39,534.00	\$ 36,762.00	2. SFCC Bond Req.	\$ -	\$ -
3. Construction Manager Fee	\$ -	\$ -	3. SFCC Bond Sale	\$ -	\$ -
4. Bond Discount		\$ -	4. Local FSPK Bond Sale	\$ -	\$ -
5. Fiscal Agent Fee		\$ -	5. Local Gen Fund Bond Sale	\$ -	\$ -
6. Construction Contingencies	\$ 29,950.00	\$ -	6. Cash - General Fund	\$ 675,000.00	\$ 665,572.76
7. Site Acquisition	\$ -	\$ -	7. Cash - Capital Outlay	\$ -	\$ -
8. Equipment/Furnishings		\$ -	8. Cash - Building Fund	\$ -	\$ -
9. Equipment/Computers	\$ -	\$ -	9. Cash - Inv. Earnings	\$ -	\$ -
10. Tech. Network Sys. (KETS)	\$ -	\$ -	10. KETS	\$ -	\$ -
11. Other* Lead Abatement	\$ 47,000.00	incl in line 1	11. KYTC Reimbursement	\$ -	\$ -
12. Other* Monitoring/Reimb	\$ 1,516.00	\$ 15,861.19	12. Other*	\$ -	\$ -
13. Other*		\$ -	13. Other*	\$ -	\$ -
14. Other*		\$ -	14. Other*	\$ -	\$ -
<b>Total Costs:</b>	<b>\$ 675,000.00</b>	<b>\$ 665,572.76</b>	<b>Total Funds:</b>	<b>\$ 675,000.00</b>	<b>\$ 665,572.76</b>

\* Define

The expense totals reflected on this form were incurred as a result of the construction for the above reference project.  
 An accounting of the expenses was presented to the board for review and approval prior to payment.

The <u>Jefferson County</u> Board of Education accepts this project as being complete subject to the review of KDE.	
Local Board of Education Designee: _____	DATE: _____

LOCAL BOARD ORDER MUST BE ON FILE WITH DISTRICT  
 Submit one complete copy to KDE for each completed project.

**SUBMIT AN INVENTORY UPDATE - PER 702 KAR 4:180**

 BG-5 Date: 6/22/2015

 Board Order Date: 6/22/2015