



July 3, 2015

Mr. Gary Milby
Hardin County Schools
65 W.A. Jenkins Road
Elizabethtown, Kentucky 42701

Re: July School Board Meeting

Dear Gary:

Sherman Carter Barnhart (SCB) will be present at the board meeting on Thursday, July 23, 2015, at which time we will report on the construction progress at North Hardin High School and Central Hardin HS (Softball Restrooms). We will also provide updates on projects currently in design and production and the status of Hardin County School projects that are currently nearing project closeout.

Cecilia Valley Elementary

SCB has been instructed to hold on the Cecilia Valley Elementary project pending resolution of the sewer line extension by the City of Elizabethtown.

Central Hardin HS Softball Restrooms

SCB will be reviewing the completion on Monday, July 6th.

North Hardin High School – Phase 7

The next progress meeting is scheduled for July 9, 2015. SCB will be present at the July board meeting and will provide a construction update prior to the board meeting outlining construction progress.

Exterior work at the athletic complex is currently scheduled to be completed by August per the most recent schedule provided by Morel Construction. Completion of new grandstands and press box is anticipated the week of July 6th.

Work continues at the Athletics Complex, the Main Gymnasium, Auxiliary Gymnasium, Locker Room Addition, and Freshmen Wing HVAC Renovation.

Hardin County Schools Early College and Career Center.

SCB has currently reviewed shop drawings for the monument entry sign and Morel is scheduling subcontractors to begin work on site.

SCB has directed C&T to move forward with adding the splash guard to the fryer at the Culinary Arts suite.

SCB is finalizing a drawing for the pathway between the Hardin County Early College and Career Center and ECTC and will forward the drawing to Gary Milby on July 7th for review.

SCB is currently coordinating the timeline of all corrective/warranty work and will forward a timeline for completion to Hardin County Schools.

Vine Grove Elementary School – Phase II

Drainage improvements/corrections have been completed and BG-4 (KDE project closeout documents) have been forwarded to Hardin County Schools for approval.

Meadow View Elementary HVAC Renovation

SCB has returned comments to McNutt regarding initial pricing to lower the ceilings at the east and west corridors to improve maintenance access to the ERU's. Revised pricing has been requested and will be forwarded to the board of education for consideration at the July 23rd board meeting.

North Middle School Monument Sign

The Owner/Contractor Agreement for the North Middle School entry sign has been forwarded to KDE for approval.

The contractor will have 45 days to complete the project upon execution of the Owner/Contractor Agreement.

JT Alton Security Vestibule and Exterior Façade Repair

The Construction Documents have been approved by KDE. SCB will coordinate the bid schedule with Mr. Milby.

Radcliff Elementary School

SCB has reviewed the scope of work with Morel Construction and will be finalizing the timeline for corrections prior to the July board meeting.

Respectfully submitted,

A handwritten signature in black ink, appearing to read "J. McElfresh", with a stylized flourish at the end.

Justin McElfresh AIA, CID, LEED® AP
Project Architect