



JT Alton MS Security Vestibule and Exterior Repairs

Construction Update

October 7, 2015

Original Construction Cost:	\$65,454.00
Present Construction Cost:	\$65,454.00

Original Completion Date:	October 1, 2015
Revised Completion Date:	January 15, 2015

Summary

A Pre-Construction Meeting was held today, October 7th, 2015 at 10 am to discuss project expectations, review project scope, and address any questions.

Completion dates were discussed. Due to length of time associated with the KDE review of the contracts, the contract dates will be modified and agreed to by all parties so that expectations are known and understood by everyone.

Sherman Carter Barnhart is presently reviewing submitted shop drawings. A Pre-Installation Conference will be scheduled in the near future with representatives of the paint manufacturer to review surface prep of the exterior wood and discuss the exterior paint system.