

KENTUCKY DEPARTMENT OF EDUCATION
702 KAR 4:160
BG-5
PROJECT CLOSEOUT FORM

District: _____ District: _____ Facility: _____ School: _____
 Name: Jefferson Code: 275 Name: Farnsley Middle School Code: 49
 BG #: 14-029 Project Name: Farnsley Kaufman Access Road

A. PROJECT COMPLETION & INVENTORY UPDATE

 Project Total Gross Square Footage: zero

The work performed under this project has been reviewed and found to be substantially complete, according to the KDE approved Construction Documents.

 Date of Project Substantial Completion : 1/7/2015

Upon project completion, submit a revised total building inventory file, per 702 KAR 4:180, for building(s) modified or newly constructed during the project.

 Date of Inventory Update: NA
B. RECONCILIATION OF FINAL PROJECT COST

	CURRENT BG-1 COSTS (reconciled with bid amts.)	FINAL PROJECT COSTS		CURRENT BG-1 FUNDS AVAILABLE (reconciled with bid amounts)	FINAL FUND SOURCES UTILIZED
1. Total Construction Cost	\$ 56,000.00	\$ 56,000.00	1. SFCC Cash Req.	\$ -	\$ -
2. Architect/Engineer Fee	\$ 5,320.00	\$ 9,000.00	2. SFCC Bond Req.	\$ -	\$ -
3. Construction Manager Fee	\$ -	\$ -	3. SFCC Bond Sale	\$ -	\$ -
4. Bond Discount		\$ -	4. Local FSPK Bond Sale	\$ -	\$ -
5. Fiscal Agent Fee		\$ -	5. Local Gen Fund Bond Sale	\$ -	\$ -
6. Construction Contingencies	\$ 2,800.00	\$ -	6. Cash - General Fund	\$ -	\$ -
7. Site Acquisition		\$ -	7. Cash - Capital Outlay	\$ -	\$ -
8. Equipment/Furnishings		\$ -	8. Cash - Building Fund	\$ -	\$ -
9. Equipment/Computers		\$ -	9. Cash - Inv. Earnings	\$ -	\$ -
10. Tech. Network Sys. (KETS)	\$ -	\$ -	10. KETS	\$ -	\$ -
11. Other* Surveys/Reimbursable	\$ 13,380.00	\$ 3,000.00	11. KYTC Reimbursement	\$ -	\$ -
12. Other* Testing Monitoring	\$ 1,000.00	\$ -	12. Other* KYTC FD39 Fui	\$ 80,000.00	\$ 69,455.63
13. Other* CJ Ads	\$ 1,500.00	\$ 1,455.63	13. Other*	\$ -	\$ -
14. Other*		\$ -	14. Other*	\$ -	\$ -
Total Costs:	\$ 80,000.00	\$ 69,455.63	Total Funds:	\$ 80,000.00	\$ 69,455.63

* Define

 The expense totals reflected on this form were incurred as a result of the construction for the above reference project.
 An accounting of the expenses was presented to the board for review and approval prior to payment.

The Jefferson County Board of Education accepts this project as being complete subject to the review of KDE.
 Local Board of Education Designee: _____ DATE: _____

 LOCAL BOARD ORDER MUST BE ON FILE WITH DISTRICT
 Submit one complete copy to KDE for each completed project.

SUBMIT AN INVENTORY UPDATE - PER 702 KAR 4:180

 BG-5 Date: 10/26/2015

 Board Order Date: 10/26/2015