



JT Alton MS Security Vestibule and Exterior Repairs

Construction Update

November 11, 2015

Original Construction Cost:	\$65,454.00
Present Construction Cost:	\$65,454.00

Original Completion Date:	October 1, 2015
Revised Completion Date:	January 31, 2015

Summary

Exterior painting is underway. Exterior painting is expected to be completed by the end of the week, November 13th (weather dependent).

Sherman Carter Barnhart has reviewed and returned all shop drawings submitted by McNutt Construction to date.

Most interior demolition work will be scheduled for Christmas Break.

Progress Photos



Photo 1: Exterior painting is ongoing at the fascia at the eave and at the wood trim between windows on the front classroom wing.



Photo 2: Soffit and fascia painting are underway at the front of the Media Center.



Photo 3: Exterior side of existing hollow metal doors and frames have been painted.