



LETTER OF TRANSMITTAL

CMTA Energy Solutions
10411 Meeting Street
Prospect, KY 40059

TO:	Marion Co. Board of Education 755 East Main St. Lebanon, KY 40033	DATE: Dec. 2, 2015	JOB NO. ZMC15
		ATTENTION: Supt. Taylora Schlosser	
		RE: GESC Project	

WE ARE SENDING YOU ☒ **ATTACHED** ☐ **UNDER SEPARATE COVER VIA _____ THE FOLLOWING ITEMS:**

☐ **SHOP DRAWINGS** ☐ **PRINTS** ☐ **COPY OF LETTER** ☐ **SAMPLES** ☐ **SPECIFICATIONS**

☐ **CHANGE ORDER** ☐ **PLANS** ☐ **ELECTRONIC FILES ON DISK**

COPIES	DATE	NO.	DESCRIPTION
1			Pay Application #6
1			Purchase Order Reconciliation Summary

REASON FOR TRANSMITTAL CHECKED BELOW:

- ☒ **FOR APPROVAL** ☐ **APPROVED AS SUBMITTED** ☐ **RESUBMIT _____ COPIES FOR APPROVAL**
☐ **FOR YOUR USE** ☐ **RETURNED FOR CORRECTIONS** ☐ **SUBMIT _____ COPIES FOR DISTRIBUTION**
☐ **AS REQUESTED** ☐ **FOR REVIEW AND COMMENT** ☐ **RETURN _____ CORRECTED PRINTS**
☐ **APPROVED AS NOTED** ☐ **OTHER:**
☐ **FOR BIDS** ☐ **PRINTS RETURNED AFTER LOAN TO US**

REMARKS:

COPY TO: ZMC15-Admin

SIGNED: Adam Pierce

PLEASE NOTIFY US AT ONCE IF ENCLOSURES ARE NOT AS NOTED.

Application and Certificate for Payment

TO OWNER: Marion County Public Schools
755 East Main Street
Lebanon, KY 40033

PROJECT: Marion County Public Schools
Guaranteed Energy Savings Contract
Marion County, Kentucky

APPLICATION NO: 006
PERIOD TO: November 30, 2015
CONTRACT FOR: General Construction
CONTRACT DATE: May 14, 2015
PROJECT NOS: / ZMC15 /

Distribution to:
OWNER: X
ARCHITECT:
CONTRACTOR:
FIELD:
OTHER:

FROM CMTA Energy Solutions
CONTRACTOR: 10411 Meeting Street
Prospect, KY 40059

VIA
ARCHITECT:

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract.
Continuation Sheet, AIA Document G703, is attached.

1. ORIGINAL CONTRACT SUM	\$ 2,940,415.40
2. NET CHANGE BY CHANGE ORDERS	\$ -16,861.04
3. CONTRACT SUM TO DATE (Line 1 ± 2)	\$ 2,923,554.36
4. TOTAL COMPLETED & STORED TO DATE (Column G on G703)	\$ 2,923,554.36

5. RETAINAGE:

- a. 0 % of Completed Work
(Column D + E on G703) \$ 0.00
- b. 0 % of Stored Material
(Column F on G703) \$ 0.00
- Total Retainage (Lines 5a + 5b or Total in Column I of G703) \$ 0.00

6. TOTAL EARNED LESS RETAINAGE \$ 2,923,554.36
(Line 4 Less Line 5 Total)

7. LESS PREVIOUS CERTIFICATES FOR PAYMENT \$ 2,881,177.49
(Line 6 from prior Certificate)

8. CURRENT PAYMENT DUE \$ 42,376.87

9. BALANCE TO FINISH, INCLUDING RETAINAGE

(Line 3 less Line 6) \$ 0.00

CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Total changes approved in previous months by Owner	\$ 0.00	\$ 16,861.04
Total approved this Month	\$ 0.00	\$ 0.00
TOTALS	\$ 0.00	\$ 16,861.04
NET CHANGES by Change Order		\$ -16,861.04

CONTRACTOR: Adam Puri Date: 12/2/2015

By: _____ State of: _____
County of: _____
Subscribed and sworn to before
me this _____ day of _____

Notary Public: _____
My Commission expires: _____

ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising this application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED \$ 42,376.87
(Attach explanation if amount certified differs from the amount applied. Initial all figures on this Application and on the Continuation Sheet that are changed to conform with the amount certified.)

ARCHITECT: Adam Puri Date: 12/2/2015

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

Continuation Sheet

AIA Document, G702[™]–1992, Application and Certification for Payment, or G736[™]–2009, Project Application and Project Certificate for Payment, Construction Manager as Adviser Edition, containing Contractor's signed certification is attached.

In tabulations below, amounts are in US dollars.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: 006

APPLICATION DATE: 12/02/2015

PERIOD TO: 11/30/2015

ARCHITECT'S PROJECT NO: ZMC15

A	B	C	D	E		F	G		H	I
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	WORK COMPLETED		THIS PERIOD	MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G ÷ C)	BALANCE TO FINISH (C - G)	RETAINAGE (IF VARIABLE RATE)
			FROM PREVIOUS APPLICATION (D + E)							
	Energy Audits	205,829.08	205,829.08		0.00	0.00	205,829.08	100.00 %	0.00	0.00
	A/E Design	167,603.68	167,603.68		0.00	0.00	167,603.68	100.00 %	0.00	0.00
	General Conditions	70,569.97	70,569.97		0.00	0.00	70,569.97	100.00 %	0.00	3,528.50
	LMS HVAC	1,833,643.04	1,833,643.04		0.00	0.00	1,833,643.04	100.00 %	0.00	0.00
	LMS Lighting	117,616.62	115,147.16		2,469.45	0.00	117,616.61	100.00 %	0.01	0.00
	LMS Interiors	199,948.25	199,948.25		0.00	0.00	199,948.25	100.00 %	0.00	0.00
	MCHS Lighting	29,404.15	29,404.15		0.00	0.00	29,404.15	100.00 %	0.00	1,470.21
	SCMS Lighting	58,119.55	46,700.00		11,419.55	0.00	58,119.55	100.00 %	0.00	2,335.00
	GES Lighting	64,689.14	63,591.00		1,098.14	0.00	64,689.14	100.00 %	0.00	3,179.55
	LES Lighting	14,702.08	9,500.00		5,202.08	0.00	14,702.08	100.00 %	0.00	475.00
	CES Lighting	11,761.66	8,500.00		3,261.66	0.00	11,761.66	100.00 %	0.00	425.00
	WMES Lighting	8,821.25	7,700.00		1,121.25	0.00	8,821.25	100.00 %	0.00	385.00
	CO, BG, FC Lighting	44,106.23	40,105.00		4,001.23	0.00	44,106.23	100.00 %	0.00	2,005.25
	LES, CES Envelope	17,642.49	17,642.49		0.00	0.00	17,642.49	100.00 %	0.00	0.00
	FC HVAC Controls	17,348.45	17,348.45		0.00	0.00	17,348.45	100.00 %	0.00	0.00
	CO HVAC	7,351.04	7,351.04		0.00	0.00	7,351.04	100.00 %	0.00	0.00
	BG Roofing	10,291.45	10,291.45		0.00	0.00	10,291.45	100.00 %	0.00	0.00
	MCHS Water Htrs	38,225.40	38,225.40		0.00	0.00	38,225.40	100.00 %	0.00	0.00
	Sewer Credits	5,880.83	5,880.83		0.00	0.00	5,880.83	100.00 %	0.00	0.00
	Commissioning	0.00	0.00		0.00	0.00	0.00	0.00 %	0.00	0.00
	GRAND TOTAL	\$2,923,554.36	\$2,894,981.00		\$28,573.36	\$0.00	\$2,923,554.36	100.00 %	\$0.00	\$13,803.51

**Marion County Public Schools Guaranteed Energy Savings Contract
Direct Purchase Order Tracking**

Period: 11/30/2015

PO#	Material Description	Vendor	Original PO Amount	Change Orders	Adjusted PO Amount	Previous Payment	Current Invoice(s)	Remaining Balance
10993	Geothermal Materials	Geothermal Supply Co.	\$ 63,286.60	\$ -	\$ 63,286.60	\$ 63,286.60	\$ -	\$ -
14051	Water Source Heat Pumps	The Trane Company	\$ 158,432.00	\$ (2,154.01)	\$ 156,277.99	\$ 156,277.99	\$ -	\$ -
10994	HVAC Equipment	Harshaw Trane	\$ 124,743.00	\$ -	\$ 124,743.00	\$ 101,716.00	\$ 23,027.00	\$ -
3095	Pumps	Bluegrass Hydraulics	\$ 7,177.96	\$ -	\$ 7,177.96	\$ 7,177.96	\$ -	\$ -
10992	Variable Frequency Drives	Air Equipment Co.	\$ 4,022.00	\$ -	\$ 4,022.00	\$ 4,022.00	\$ -	\$ -
10999	Lighting Materials	Richards Electric	\$ 233,060.04	\$ -	\$ 233,060.04	\$ 233,060.04	\$ -	\$ -
10991	Flooring Materials	Mannington Carpets, Inc.	\$ 14,400.00	\$ -	\$ 14,400.00	\$ 14,400.00	\$ -	\$ -

Totals \$ 605,121.60 \$ (2,154.01) \$ 602,967.59 \$ 579,940.59 \$ 23,027.00 \$ -

The undersigned Qualified Provider certifies that to the best of the Qualified Provider's knowledge, information and belief the materials listed in this Direct Purchase Order Tracking summary conform fully to the requirements of the contract documents. These materials have been delivered to the project site in good condition and have been inspected to verify product suitability, quantity and quality.

Signature: _____

Name: _____

Company: _____

Amount Certified: _____

Adam Pierce

Adam Pierce

CMTA Energy Solutions

\$ 23,027.00

Subscribed and sworn to before me this _____ day of _____, 20____.

Notary Public: _____

My Commission Expires: _____

**Invoice Number**

JC10003867 R1

Invoice Date

11/20/2015

Invoice

Bill To: MARION CO. BD. OF ED
JAN

755 E MAIN ST

LEBANON, KY 40033-1701

Job Address: 755 E MAIN ST

LEBANON, KY 40033-1701

Net Terms: Net 10**Job Description**

Job Nbr	N-P3-33864H	Purchase Order Number	10994
Job Description	Lebanon Middle School	Customer Number	MAR125

Description
Hot Water Heater
Startup
Labor Warranty

Billing Amount	23,027.00
Retention Withheld	0.00
Retention Due	0.00

Subtotal	\$23,027.00
Tax	\$0.00

TOTAL AMOUNT DUE ✓ **\$23,027.00**AMP
12/2/2015**FOR YOUR CONVENIENCE WE ACCEPT VISA, MATECARD, DISCOVER, AND AMERICAN EXPRESS**

Service Charge of 1 1/2% per month will be charged on all overdue amounts.

Special orders are non-refundable. Materials returned in good condition subject to 15% material handling charge.

Attorney fees may be collected should collection or legal proceeding necessary to secure payment.