



JT Alton MS Security Vestibule and Exterior Repairs

Construction Update

February 5, 2016

Original Construction Cost: \$65,454.00
Present Construction Cost: \$65,454.00

Original Completion Date: October 1, 2015
Revised Completion Date: January 31, 2015

Summary

Exterior painting is complete.

Interior finish work and electric is ongoing. Completion is expected within 2 weeks. Project was delayed due to finalization of security desk location (desk supplied under separate contract – by Owner).

Progress Photos



Photo 1: Storefront system and doors have been installed at the interior side of the security vestibule. SCB has requested a credit for the finish (clear anodized aluminum provide in lieu of 2 coat kynar as specified).



Photo 2: Flooring at vestibule will be patched to match the existing floor tile (from attic stock).



Photo 3: New flooring selections have been made by JT Alton principal and forwarded to McNutt Construction. Hardware installation is complete.