



JT Alton MS Security Vestibule and Exterior Repairs

Construction Update

March 4, 2016

Original Construction Cost:	\$65,454.00
Present Construction Cost:	\$65,454.00
Original Completion Date:	October 1, 2015
Revised Completion Date:	January 31, 2015
Anticipated Completion Date:	TBD - Pending Owner Schedule for Desk Install

Summary

All work is complete less the installation of the fire-rated glass between the vestibule and security office. The glass had to be reordered due to incorrect size and is anticipated next week. It will be installed upon receipt. Flooring and vinyl base is complete in the security office. Contractor to return to address vinyl base adhesion at the doors. Electronic door hardware and security access controls have been roughed in but cannot be finalized until the Owner provided desk is installed under separate contract.

Progress Photos



Photo 1: Storefront system and doors have been installed at the interior side of the security vestibule.