



JT Alton MS Security Vestibule and Exterior Repairs

Construction Update

April 11, 2016

Original Construction Cost:	\$65,454.00
Present Construction Cost:	\$65,454.00
Original Completion Date:	October 1, 2015
Revised Completion Date:	January 31, 2015
Anticipated Completion Date:	TBD - Pending Owner Schedule for Desk Install

Summary

Electronic door hardware and security access controls have been roughed in but cannot be finalized until the Owner provided desk is installed under separate contract. SCB is currently awaiting notification from McNutt Construction that the Owner provided desk has been installed and all work has been completed so that a final inspection can be completed.