



JT Alton MS Security Vestibule and Exterior Repairs

Construction Update

June 3, 2016

Original Construction Cost:	\$65,454.00
Present Construction Cost:	\$65,454.00
Original Completion Date:	October 1, 2015
Revised Completion Date:	January 31, 2016
Anticipated Completion Date:	TBD - Pending Owner Schedule for Desk Install

Summary

SCB is currently awaiting notification from McNutt Construction that all items are complete. Owner has indicated that some glass has not been installed. Operation and Maintenance Manuals have been received from McNutt Construction. Alliant Integrators is currently coordinating necessary training with Hardin County Schools.

A final credit change order (\$275.00) for a change in the storefront system finish will be presented for approval at the June board meeting.