

**SPENCER COUNTY ELEMENTARY SCHOOL
PROGRESS REPORT
June 16, 2016**

Last Month Progress:

1. Stripped topsoil and stockpiled.
2. Silt fence complete
3. Clearing and grubbing complete
4. Rock checks complete
5. Began blasting. As of meeting, we will be at 75% total. Building pad is 100% shot
6. Began mass excavation of building pad. As of meeting, we will be at 40%
7. Began clay re-fill in building pad. 25%
8. Construction entrance and 250 lineal feet of bus road rocked in
9. Temporary water hooked up
10. Hard line phone installed at Job Trailer (No. 502-902-6225)

Next Month's Activities:

1. Complete building pad excavation and infill
2. Begin concrete footings
3. Finish bus road rock
4. Finish all blasting
5. Start site utilities

Items to discuss:

1. Use hollow at back of project for waste site. Requires clearing of trees, but we need more waste area and it results in more useable area. Property line goes 200' past current silt fence.
2. Where do they want the job sign placed?
3. Single tree up by port-a-john is shown to be demoed. It is not in the way and could be saved.
4. We must get the critical submittals returned quickly

SPENCER COUNTY ELEMENTARY SCHOOL
Sequential Submittal Log

[illegible]

Outstanding Issues:

1. RFI's - None

<u>Description</u>	<u>Amount</u>
--------------------	---------------

- | | | |
|--|-------------------------------------|---------------|
| 2. RFCO's
#1 | Adjust O.V. Flooring O.P.O | (\$26,614.00) |
| 3. Submittals – See attached copy of Morel Submittal Log dated, <u>6/15/16</u> | for outstanding and HOT submittals. | |
| 4. Status of State approved plumbing drawings | | |