



JT Alton MS Security Vestibule and Exterior Repairs

Construction Update

July 14, 2016

| | |
|------------------------------|--|
| Original Construction Cost: | \$65,454.00 |
| Present Construction Cost: | \$65,179.00 |
| Original Completion Date: | October 1, 2015 |
| Revised Completion Date: | January 31, 2016 |
| Anticipated Completion Date: | TBD - Awaiting Notification from McNutt Construction |

Summary

SCB is currently awaiting notification from McNutt Construction that all items are complete. Owner has indicated that some glass has not been installed. Upon notification from McNutt Construction, SCB will forward all closeout documents to the Owner for approval.