

Date Issued: 8-03-2016

Murphy + Graves Project No. 1509

Project: North Park / New Highland Elementary

Date of Site Visit: 08-1-2016

Time of Site Visit: 10 AM

Reported By: Dirk Bertram

Date of Next Visit: 8-25-2016

Field Report: # 1

Weather Conditions: Rain

Temperature Range: 74-90

Conformance with Schedule: Yes, The progress completion was moved back one month due to contracts being signed a month late.

Est. % Completion: 50%

Present: Dirk Bertram, Tracy Helm

Observation (Photograph # 1,2, & 3):

- Architect to review ramp location and report to owner.

Action For: Design Team

Complete: No

---

Observation (Photograph # 4 & 5):

- General Contractor shall clean up concrete edges where new concrete butts existing concrete. Also remove expansion joint material and apply sealant at joints.

Action For: General Contractor

Complete: No

Date Issued: 8-03-2016

Murphy + Graves Project No. 1509

Observation (Photograph # 11):

- General Contractor shall paint all exposed conduit and piping located on the various walls that are being painted.

Action For: General Contractor

Complete: No

---

Observation (Photograph # 12 -17):

- If the work is incomplete on the VCT then MGT will review completion next time, however the General Contractor shall review the VCT floor tile at New Highland, any VCT that is damaged due to new wall or framing installation, see specifically photos 12 and 18. Contractor shall review the limits of replacing VCT per the layout plan on A 1.0.

Action For: General Contractor

Complete: No

---

End of Field Report



#1:



#2:



#3:



#4:





#5:




#6:




#7:



#8:



# 9



#10:



# 11



# 12





# 13




# 14



# 15



# 16



# 17



# 18