



Cecilia Valley Elementary



Construction Update August 5, 2016

Original Construction Cost:	\$15,510,000.00
Present Construction Cost:	\$15,510,000.00

Original Completion Dates	
Substantial Completion:	September 1, 2017
Final Completion:	October 1, 2017

Anticipated Completion Dates	
Substantial Completion:	September 1, 2017
Final Completion:	October 1, 2017



Change Order Summary

<u>Change Order</u>	<u>Amount</u>	<u>Status</u>	<u>Rvsd. Contract Amount</u>
Change Order No. 01	\$3,765.00	August Board Agenda	\$15,513,765.00

Summary

The next progress meeting is scheduled for August 11, 2016. Sherman Carter Barnhart will be present at the August board meeting to update the Hardin County Board of Education on the project progress.

Progress Photos



Photo 1: Earthwork equipment is presently on site (Photo 7/21/16).



Photo 2: Building pad is being prepped in anticipation of beginning footings. GEM Engineering has reviewed site data to date and notified the Contractor that foundation excavations may be started (Photo 7/21/16).



Photo 3: Site earthwork and grading is ongoing (Photo 7/21/16).