

JT Alton MS Security Vestibule and Exterior Repairs

Construction Update

August 5, 2016

\$65,454.00

\$65,179.00

Original Construction Cost: Present Construction Cost:

Original Completion Date: Revised Completion Date: Anticipated Completion Date: October 1, 2015 January 31, 2016 TBD - Awaiting Notification from McNutt Construction

SCB is currently awaiting notification from McNutt Construction that all items are complete. Owner has indicated that some glass has not been installed. Upon notification from McNutt Construction, SCB will forward all closeout documents to the Owner for approval.