



Cecilia Valley Elementary



Construction Update

October 10, 2016

Original Construction Cost:	\$15,510,000.00
Present Construction Cost:	\$15,513,765.00 (Revised by Change Order No. 01)

Original Completion Dates	
Substantial Completion:	September 1, 2017
Final Completion:	October 1, 2017

Anticipated Completion Dates	
Substantial Completion:	September 14, 2017 (Revised by Change Order No. 2)
Final Completion:	October 14, 2017 (Revised by Change Order No. 2)



Change Order Summary

<u>Change Order</u>	<u>Amount</u>	<u>Status</u>	<u>Rvsd. Contract Amount</u>
Change Order No. 01	\$3,765.00	BOE Approved	\$15,513,765.00
Change Order No. 02	\$0.00**	September Agenda	\$15,513,765.00

** Change Order No. 02 is to modify the project schedule for weather delays (13 days).

Summary

The next progress meeting is scheduled for Thursday, October 13, 2016. Sherman Carter Barnhart will be present at the October board meeting to update the Hardin County Board of Education on the project progress.

Progress Photos



Photo 1: View from highway. ICF (Insulated Concrete Forms) continues at first floor.



Photo 2: View of construction from the main entry.



Photo 3: ICF walls now reach the second floor height at the west classroom wing.



Photo 4: ICF continue at the gymnasium and cafeteria. Masonry (CMU) walls have been laid to service platform elevation.



Photo 5: ICF exterior walls continue at the Media Center



Photo 6: Concrete slab has been placed (foreground). Vapor barrier and slab reinforcement have been placed (beyond) at Gymnasium.



Photo 7: Below slab electrical and plumbing work is complete at the east classroom wing. Concrete slabs have been placed and hollow metal frames are being set in preparation of commencing ICF corridor walls.



Photo 8: Geothermal wells are underway. Two (2) drill rigs are presently on site.



Photo 9: Project sign has been located at the entrance to the site to identify the project.