



Cecilia Valley Elementary



Construction Update

November 4, 2016

Original Construction Cost:	\$15,510,000.00
Present Construction Cost:	\$15,513,765.00 (Revised by Change Order No. 01)

Original Completion Dates	
Substantial Completion:	September 1, 2017
Final Completion:	October 1, 2017

Anticipated Completion Dates	
Substantial Completion:	September 14, 2017 (Revised by Change Order No. 2)
Final Completion:	October 14, 2017 (Revised by Change Order No. 2)



Change Order Summary

<u>Change Order</u>	<u>Amount</u>	<u>Status</u>	<u>Rvsd. Contract Amount</u>
Change Order No. 01	\$3,765.00	BOE Approved	\$15,513,765.00
Change Order No. 02	\$0.00**	September Agenda	\$15,513,765.00

** Change Order No. 02 is to modify the project schedule for weather delays (13 days).

Summary

The next progress meeting is scheduled for Thursday, November 10, 2016. Sherman Carter Barnhart will be present at the November board meeting to update the Hardin County Board of Education on the project progress.

Progress Photos



Photo 1: View of construction from entrance.



Photo 2: ICF continues at the first floor front elevation.



Photo 3: View of Gymnasium (beyond). Excavation is complete for CMU footings at Classroom demising walls (foreground).



Photo 4: Wall footings and below slab plumbing are nearing completion at main first floor restroom bank (between Gymnasium and Cafeteria).



Photo 5: ICF exterior walls continue at the Administrative Area.



Photo 6: East gymnasium wall is nearing full height.



Photo 7: Cafeteria ICF walls are in progress. Floor slab at cafeteria has been poured.



Photo 8: Masonry is ongoing at the first floor.



Photo 9: Geothermal wells are underway. One (1) drill rig was operating at time of visit.