



## **Cecilia Valley Elementary**



### **Construction Update**

December 5, 2016

Original Construction Cost:	\$15,510,000.00
Present Construction Cost:	\$15,513,765.00 (Revised by Change Order No. 01)

Original Completion Dates	
Substantial Completion:	September 1, 2017
Final Completion:	October 1, 2017

Anticipated Completion Dates	
Substantial Completion:	September 14, 2017 (Revised by Change Order No. 2)
Final Completion:	October 14, 2017 (Revised by Change Order No. 2)



### **Change Order Summary**

<u>Change Order</u>	<u>Amount</u>	<u>Status</u>	<u>Rvsd. Contract Amount</u>
Change Order No. 01	\$3,765.00	BOE Approved	\$15,513,765.00
Change Order No. 02	\$0.00**	September Agenda	\$15,513,765.00

\*\* Change Order No. 02 is to modify the project schedule for weather delays (13 days).

### **Summary**

The next progress meeting is scheduled for Thursday, December 8, 2016. Sherman Carter Barnhart will be present at the December board meeting to update the Hardin County Board of Education on the project progress.

### **Progress Photos**

**To Be Forwarded Following the December 8, 2016 Progress Meeting.**