

APPLICATION AND CERTIFICATE FOR PAYMENT

PAGE ONE OF 7 PAGES

TO (OWNER): Spencer County Board of Education
207 West Main Street
Taylorsville, KY 40071

PROJECT: New Spencer County Elementary School
101 McCallister Lane
Taylorsville, KY 40071

APPLICATION NO: 7

PERIOD TO: 12/31/16

Distribution to:
☐ OWNER
☐ ARCHITECT
☐ CONTRACTOR

FROM (CONTRACTOR): MOREL CONSTRUCTION CO., LLC VIA (ARCHITECT):
627 West Main Street
Louisville, Kentucky 40202
General Construction

Sherman Carter Barnhart PLLC
2405 Harrodsburg Road
Lexington, KY 40504

ARCHITECT'S
PROJECT NO: 1257

CONTRACT FOR: CONTRACT DATE: 4/25/16

CONTRACTOR'S APPLICATION FOR PAYMENT

CHANGE ORDER SUMMARY			
Change Orders approved in previous months by Owner		ADDITIONS	DEDUCTIONS
TOTAL		\$38,063.00	\$0.00
Approved this Month			
Number	Date Approved		
TOTALS		\$38,063.00	\$0.00
Net change by Change Orders		\$38,063.00	\$0.00

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

CONTRACTOR: MOREL CONSTRUCTION CO., LLC

By:  Date: 12-14-16

ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising the above application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

Application is made for Payment, as shown below, in connection with the Contract. Continuation Sheet is attached.

1. ORIGINAL CONTRACT SUM \$11,525,700.00
2. Net change by Change Orders \$38,063.00
3. CONTRACT SUM TO DATE (Line 1 + 2) \$11,563,763.00
4. TOTAL COMPLETED & STORED TO DATE \$5,070,990.00
(Column G on Continuation Sheet)

5. RETAINAGE:

- a. 10 % of Adjusted Contract Amount \$507,099.00
(Column C on Continuation Sheet)
- b. - % of Stored Materials \$ --
(Column F on Continuation Sheet)

Total Retainage (Line 5a + 5b or

6. TOTAL EARNED LESS RETAINAGE \$507,099.00
(Line 4 less Line 5 Total)
7. LESS PREVIOUS CERTIFICATES FOR PAYMENT (Line 6 from prior Certificate) \$4,563,891.00
8. CURRENT PAYMENT DUE \$4,113,450.00
9. BALANCE TO FINISH, PLUS RETAINAGE \$450,441.00
(Line 3 less Line 6)

State of: Kentucky County of: Jefferson
Subscribed and sworn to before me this 14th day of December, 2016
Notary Public: 
My Commission expires: Oct 18, 2019

AMOUNT CERTIFIED \$450,441.00
(Attach explanation if amount certified differs from the amount applied for.)
ARCHITECT: 0

By:  Date: 12.15.16
This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

CONTINUATION SHEET

Page 1 of 5

APPLICATION AND CERTIFICATION FOR PAYMENT, containing
Contractor's signed Certification is attached.

Application Number: 7
Application Date: 12/14/2016
Period To: 12/31/2016
Architect's Project No: 1603
B.G. No: 1257

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED FROM PREV. APPLICATION (D+E)	E THIS PERIOD	F MATERIALS PRESENTLY STORED (Not in D or E)	G TOTAL COMPLETED AND STORED TO DATE (D+E+F)	H % G/C	I BALANCE TO FINISH (C-G)	J RETAINAGE
1	Mobilization	45,000.00	45,000.00	0.00	0.00	45,000.00	100	0.00	4,500.00
2	Bonds	110,000.00	110,000.00	0.00	0.00	110,000.00	100	0.00	11,000.00
3	Insurance	85,000.00	85,000.00	0.00	0.00	85,000.00	100	0.00	8,500.00
4	General Conditions	86,000.00	36,120.00	6,020.00	0.00	42,140.00	49	43,860.00	4,214.00
5	Supervision	285,500.00	119,910.00	19,985.00	0.00	139,895.00	49	145,605.00	13,989.50
6	Close Out Documents	1,500.00	0.00	0.00	0.00	0.00	0	1,500.00	0.00
7	<u>Sitework</u>								
8	Mobilize	33,000.00	33,000.00	0.00	0.00	33,000.00	100	0.00	3,300.00
9	Demolition	66,000.00	66,000.00	0.00	0.00	66,000.00	100	0.00	6,600.00
10	Blasting	545,000.00	545,000.00	0.00	0.00	545,000.00	100	0.00	54,500.00
11	Excavation	655,500.00	603,060.00	13,110.00	0.00	616,170.00	94	39,330.00	61,617.00
12	Erosion Control	37,000.00	31,450.00	0.00	0.00	31,450.00	85	5,550.00	3,145.00
13	Site Storm	209,000.00	198,550.00	0.00	0.00	198,550.00	95	10,450.00	19,855.00
14	Site Water	122,500.00	122,500.00	0.00	0.00	122,500.00	100	0.00	12,250.00
15	Site Sanitary	146,000.00	138,700.00	5,840.00	0.00	144,540.00	99	1,460.00	14,454.00
16	Bond	38,000.00	38,000.00	0.00	0.00	38,000.00	100	0.00	3,800.00
17	<u>Asphalt Paving</u>								
18	Paving	203,000.00	60,900.00	10,150.00	0.00	71,050.00	35	131,950.00	7,105.00
19	Line Striping	7,000.00	0.00	0.00	0.00	0.00	0	7,000.00	0.00
20	<u>Fencing</u>	9,500.00	0.00	0.00	0.00	0.00	0	9,500.00	0.00
21	<u>Lawns</u>	48,000.00	0.00	0.00	0.00	0.00	0	48,000.00	0.00
22	<u>Concrete</u>								
23	Foundations	268,000.00	254,600.00	13,400.00	0.00	268,000.00	100	0.00	26,800.00
24	SOG	246,000.00	209,100.00	36,900.00	0.00	246,000.00	100	0.00	24,600.00
25	SOD	72,000.00	36,000.00	0.00	0.00	36,000.00	50	36,000.00	3,600.00
26	Pan Steps	54,000.00	0.00	16,200.00	0.00	16,200.00	30	37,800.00	1,620.00
27	Site Work	120,000.00	0.00	0.00	0.00	0.00	0	120,000.00	0.00
28	Conc. Curb/Gutter	70,000.00	37,100.00	0.00	0.00	37,100.00	53	32,900.00	3,710.00
29	<u>ICF Concrete</u>		0.00						
30	Installation of ICF	584,000.00	362,080.00	134,320.00	0.00	496,400.00	85	87,600.00	49,640.00
31	Window and Door Bucks	29,000.00	12,980.00	6,670.00	5,000.00	24,650.00	85	4,350.00	2,465.00
32	Equipment	93,000.00	57,660.00	21,390.00	0.00	79,050.00	85	13,950.00	7,905.00
33	<u>Rough Carpentry</u>								
34	Roof Blocking								
35	Labor	70,000.00	3,500.00	3,500.00	0.00	7,000.00	10	63,000.00	700.00
36	Material	30,000.00	1,500.00	1,500.00	0.00	3,000.00	10	27,000.00	300.00
37	Interior								
38	Labor	45,000.00	2,700.00	900.00	0.00	3,600.00	8	41,400.00	360.00
39	Material	20,000.00	1,200.00	400.00	0.00	1,600.00	8	18,400.00	160.00
40	<u>Masonry</u>								
41	Mobilize	16,500.00	16,500.00	0.00	0.00	16,500.00	100	0.00	1,650.00
42	CMU	429,500.00	377,960.00	8,590.00	0.00	386,550.00	90	42,950.00	38,655.00
43	Brick	550,000.00	0.00	0.00	0.00	0.00	0	550,000.00	0.00
44	Bond	46,000.00	46,000.00	0.00	0.00	46,000.00	100	0.00	4,600.00
45	<u>Precast Conc.</u>								
46	Erection	138,000.00	138,000.00	0.00	0.00	138,000.00	100	0.00	13,800.00
47	<u>Steel Erection</u>								
48	Structural Steel	96,000.00	36,480.00	12,480.00	0.00	48,960.00	51	47,040.00	4,896.00
49	Joist	56,000.00	18,480.00	12,880.00	0.00	31,360.00	56	24,640.00	3,136.00
50	Deck	64,000.00	14,080.00	9,600.00	0.00	23,680.00	37	40,320.00	2,368.00
51	Miscellaneous	22,000.00	7,480.00	1,100.00	0.00	8,580.00	39	13,420.00	858.00

CONTINUATION SHEET

Page 2 of 5

APPLICATION AND CERTIFICATION FOR PAYMENT, containing
Contractor's signed Certification is attached.

Application Number: 7
Application Date: 12/14/2016
Period To: 12/31/2016
Architect's Project No: 1603
B.G. No: 1257

A	B	C	D	E	F	G		H	I
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	WORK COMPLETED		MATERIALS PRESENTLY STORED (Not in D or E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% G/C	BALANCE TO FINISH (C-G)	RETAINAGE
			FROM PREV. APPLICATION (D+E)	THIS PERIOD					
52	Stairs/Ladders	17,000.00	0.00	0.00	0.00	0.00	0	17,000.00	0.00
53	<u>Roof and Sheet Metal</u>								
54	TPO Roofing	282,000.00	0.00	0.00	0.00	0.00	0	282,000.00	0.00
55	Sheet Metal / Metal Panels	93,000.00	0.00	0.00	0.00	0.00	0	93,000.00	0.00
56	<u>Spray Foam</u>								
57	Labor	9,000.00	0.00	0.00	0.00	0.00	0	9,000.00	0.00
58	Material	7,000.00	0.00	0.00	0.00	0.00	0	7,000.00	0.00
59	<u>DampProofing/WaterProofing</u>								
60	Labor	2,000.00	2,000.00	0.00	0.00	2,000.00	100	0.00	200.00
61	Material	3,000.00	3,000.00	0.00	0.00	3,000.00	100	0.00	300.00
62	<u>Caulking</u>								
63	Labor	19,000.00	0.00	0.00	0.00	0.00	0	19,000.00	0.00
64	Material	6,000.00	0.00	0.00	0.00	0.00	0	6,000.00	0.00
65	<u>Doors/Frames/HDWE</u>								
66	Labor	60,000.00	10,800.00	6,000.00	0.00	16,800.00	28	43,200.00	1,680.00
67	<u>Overhead Doors</u>								
68	Labor	1,400.00	0.00	0.00	0.00	0.00	0	1,400.00	0.00
69	Material	10,600.00	0.00	0.00	0.00	0.00	0	10,600.00	0.00
70	<u>Glass and Aluminum</u>		0.00						
71	Aluminum Storefronts and Entrances	105,500.00	0.00	0.00	0.00	0.00	0	105,500.00	0.00
72	Glazing	44,000.00	0.00	0.00	0.00	0.00	0	44,000.00	0.00
73	Insul. Translucent Panels	30,500.00	0.00	0.00	0.00	0.00	0	30,500.00	0.00
74	Glazed Aluminum Curtain Wall	24,000.00	0.00	0.00	0.00	0.00	0	24,000.00	0.00
75	<u>Canopies/Walkway Covers</u>								
76	Labor	32,500.00	0.00	0.00	0.00	0.00	0	32,500.00	0.00
77	Material	57,500.00	0.00	0.00	0.00	0.00	0	57,500.00	0.00
78	<u>Operable Partition</u>								
79	Installation	15,000.00	0.00	0.00	0.00	0.00	0	15,000.00	0.00
80	<u>Drywall</u>								
81	Column Covers	3,500.00	0.00	0.00	0.00	0.00	0	3,500.00	0.00
82	D.W. Install/Finish	270,000.00	0.00	0.00	0.00	0.00	0	270,000.00	0.00
83	Framing	174,500.00	10,470.00	5,235.00	0.00	15,705.00	9	158,795.00	1,570.50
84	Insulation	17,000.00	0.00	0.00	0.00	0.00	0	17,000.00	0.00
85	<u>Acoustic Tile</u>								
86	Installation	85,000.00	0.00	0.00	0.00	0.00	0	85,000.00	0.00
87	<u>Vinyl Tile and Base</u>								
88	Installation	43,000.00	0.00	0.00	0.00	0.00	0	43,000.00	0.00
89	<u>Ceramic Tile</u>								
90	Installation	98,000.00	0.00	0.00	0.00	0.00	0	98,000.00	0.00
91	<u>Polished Concrete</u>								
92	Labor	92,000.00	0.00	0.00	0.00	0.00	0	92,000.00	0.00
93	Material	33,000.00	0.00	0.00	0.00	0.00	0	33,000.00	0.00
94	<u>Hardwood Flooring</u>								
95	Installation	68,000.00	0.00	0.00	0.00	0.00	0	68,000.00	0.00
96	<u>Paint and V.W.C</u>		0.00						
97	Paint	142,000.00	0.00	0.00	0.00	0.00	0	142,000.00	0.00
98	V.W.C	13,000.00	0.00	0.00	0.00	0.00	0	13,000.00	0.00
99	<u>Casework</u>								
100	Millwork/S.S.	12,000.00	0.00	0.00	0.00	0.00	0	12,000.00	0.00
101	Laminate Casework	56,000.00	0.00	0.00	0.00	0.00	0	56,000.00	0.00
102	Library Equipment	4,000.00	0.00	0.00	0.00	0.00	0	4,000.00	0.00

CONTINUATION SHEET

Page 3 of 5

APPLICATION AND CERTIFICATION FOR PAYMENT, containing
Contractor's signed Certification is attached.

Application Number: 7
Application Date: 12/14/2016
Period To: 12/31/2016
Architect's Project No: 1603
B.G. No: 1257

A	B	C	D	E	F	G		H	I
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	WORK COMPLETED		MATERIALS PRESENTLY STORED (Not in D or E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% G/C	BALANCE TO FINISH (C-G)	RETAINAGE
			FROM PREV. APPLICATION (D+E)	THIS PERIOD					
103	<u>Food Service Equipment</u>		0.00						
104	Installation	12,000.00	0.00	0.00	0.00	0.00	0	12,000.00	0.00
105	<u>Fold Up Desk</u>								
106	Labor	500.00	0.00	0.00	0.00	0.00	0	500.00	0.00
107	Material	1,000.00	0.00	0.00	0.00	0.00	0	1,000.00	0.00
108	<u>Bleachers</u>								
109	Installation	11,000.00	0.00	0.00	0.00	0.00	0	11,000.00	0.00
110	<u>Athletic Equipment</u>								
111	Installion	16,000.00	0.00	0.00	0.00	0.00	0	16,000.00	0.00
112	<u>Flagpole</u>								
113	Labor	500.00	0.00	0.00	0.00	0.00	0	500.00	0.00
114	Material	3,000.00	0.00	0.00	0.00	0.00	0	3,000.00	0.00
115	<u>Misc Specialties</u>								
116	Signage	17,000.00	0.00	0.00	0.00	0.00	0	17,000.00	0.00
117	TV Brackets	7,000.00	4,900.00	0.00	0.00	4,900.00	70	2,100.00	490.00
118	Expansion Joint	1,000.00	0.00	0.00	0.00	0.00	0	1,000.00	0.00
119	Toilet Accessories	6,000.00	0.00	0.00	0.00	0.00	0	6,000.00	0.00
120	Fire Extinguishers & Cabinets	3,500.00	0.00	0.00	0.00	0.00	0	3,500.00	0.00
121	Visual Display Boards	3,000.00	0.00	0.00	0.00	0.00	0	3,000.00	0.00
122	Projection Screen	500.00	0.00	0.00	0.00	0.00	0	500.00	0.00
123	<u>Lockers</u>		0.00						
124	Labor	200.00	0.00	0.00	0.00	0.00	0	200.00	0.00
125	Material	2,000.00	0.00	0.00	0.00	0.00	0	2,000.00	0.00
126	<u>Corner Guards</u>								
127	Labor	400.00	0.00	0.00	0.00	0.00	0	400.00	0.00
128	Material	600.00	0.00	0.00	0.00	0.00	0	600.00	0.00
129	<u>Elevator</u>								
130	Installation	30,000.00	0.00	0.00	0.00	0.00	0	30,000.00	0.00
131	<u>Sprinkler</u>		0.00						
132	Design Drawing	24,000.00	24,000.00	0.00	0.00	24,000.00	100	0.00	2,400.00
133	Inside Material	75,700.00	0.00	0.00	0.00	0.00	0	75,700.00	0.00
134	Inside Labor	57,300.00	0.00	0.00	0.00	0.00	0	57,300.00	0.00
135	U.G. Material / Excau.	18,000.00	18,000.00	0.00	0.00	18,000.00	100	0.00	1,800.00
136	U.G. Labor	5,000.00	5,000.00	0.00	0.00	5,000.00	100	0.00	500.00
137	<u>Mechanical</u>								
138	Permits & Field Verify	34,000.00	34,000.00	0.00	0.00	34,000.00	100	0.00	3,400.00
139	Bond	40,000.00	40,000.00	0.00	0.00	40,000.00	100	0.00	4,000.00
140	Submittals & Shop Drawings	22,000.00	22,000.00	0.00	0.00	22,000.00	100	0.00	2,200.00
141	Insulation Plumb Material	15,000.00	0.00	0.00	0.00	0.00	0	15,000.00	0.00
142	Insulation Plumb Labor	29,000.00	0.00	0.00	0.00	0.00	0	29,000.00	0.00
143	Insulation Plumb HVAC Pipe Mat	13,000.00	0.00	0.00	0.00	0.00	0	13,000.00	0.00
144	Insulation Plumb Hvac Pipe Labor	22,000.00	0.00	0.00	0.00	0.00	0	22,000.00	0.00
145	Insulation Duct Material	11,000.00	0.00	0.00	0.00	0.00	0	11,000.00	0.00
146	Insulation Duct Labor	37,000.00	0.00	0.00	0.00	0.00	0	37,000.00	0.00
147	Sanitary & Storm Pipe	57,000.00	57,000.00	0.00	0.00	57,000.00	100	0.00	5,700.00
148	Underground San/Storm Pipe Lab	114,000.00	114,000.00	0.00	0.00	114,000.00	100	0.00	11,400.00
149	Above San/Storm Pipe Labor	117,000.00	44,460.00	40,950.00	0.00	85,410.00	73	31,590.00	8,541.00
150	Plumbing Excavation	70,000.00	70,000.00	0.00	0.00	70,000.00	100	0.00	7,000.00
151	Domestic Water Material	42,000.00	17,220.00	3,780.00	0.00	21,000.00	50	21,000.00	2,100.00
152	Domestic Water Labor	98,000.00	68,600.00	6,860.00	0.00	75,460.00	77	22,540.00	7,546.00
153	Domestic Water Service	9,000.00	5,400.00	0.00	0.00	5,400.00	60	3,600.00	540.00

CONTINUATION SHEET

Page 4 of 5

APPLICATION AND CERTIFICATION FOR PAYMENT, containing
Contractor's signed Certification is attached.

Application Number: 7
Application Date: 12/14/2016
Period To: 12/31/2016
Architect's Project No: 1603
B.G. No: 1257

A	B	C	D	E	F	G		H	I
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	WORK COMPLETED		MATERIALS PRESENTLY STORED (Not in D or E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% G/C	BALANCE TO FINISH (C-G)	RETAINAGE
			FROM PREV. APPLICATION (D+E)	THIS PERIOD					
154	Plumbing Fixt & Equip Install	58,000.00	6,960.00	15,660.00	0.00	22,620.00	39	35,380.00	2,262.00
155	Hydronic Pipe Material	64,000.00	22,400.00	14,720.00	0.00	37,120.00	58	26,880.00	3,712.00
156	Hydronic Piping Install	149,000.00	26,820.00	16,390.00	0.00	43,210.00	29	105,790.00	4,321.00
157	Outdoor Air Unit Install	26,000.00	0.00	0.00	0.00	0.00	0	26,000.00	0.00
158	Heat Pump Install	21,000.00	0.00	0.00	0.00	0.00	0	21,000.00	0.00
159	Pump/Equip Install	10,500.00	0.00	0.00	0.00	0.00	0	10,500.00	0.00
160	Water Treatment	4,000.00	0.00	0.00	0.00	0.00	0	4,000.00	0.00
161	Duct Fabrication	208,000.00	24,960.00	18,720.00	0.00	43,680.00	21	164,320.00	4,368.00
162	Ductwork Install	266,000.00	31,920.00	37,240.00	0.00	69,160.00	26	196,840.00	6,916.00
163	Control Submittals	22,000.00	22,000.00	0.00	0.00	22,000.00	100	0.00	2,200.00
164	Control Engineering	13,000.00	13,000.00	0.00	0.00	13,000.00	100	0.00	1,300.00
165	Conduit, Boxes, & Support	26,500.00	0.00	0.00	0.00	0.00	0	26,500.00	0.00
166	DDC Control & Devices	61,000.00	0.00	0.00	0.00	0.00	0	61,000.00	0.00
167	Control Install	48,000.00	0.00	0.00	0.00	0.00	0	48,000.00	0.00
168	Control Graphics	5,000.00	0.00	0.00	0.00	0.00	0	5,000.00	0.00
169	Control Commissioning	2,000.00	0.00	0.00	0.00	0.00	0	2,000.00	0.00
170	Control Train & Close	2,000.00	0.00	0.00	0.00	0.00	0	2,000.00	0.00
171	Test & Balance	9,000.00	0.00	0.00	0.00	0.00	0	9,000.00	0.00
172	Test & Balance Reports	1,000.00	0.00	0.00	0.00	0.00	0	1,000.00	0.00
173	<u>Geothermal System</u>								
174	Submittals	2,000.00	2,000.00	0.00	0.00	2,000.00	100	0.00	200.00
175	Mobilize	3,000.00	3,000.00	0.00	0.00	3,000.00	100	0.00	300.00
176	Well System	330,000.00	313,500.00	0.00	0.00	313,500.00	95	16,500.00	31,350.00
177	<u>Electrical</u>								
178	Mobilization	2,850.00	2,850.00	0.00	0.00	2,850.00	100	0.00	285.00
179	Performance Bond	42,000.00	42,000.00	0.00	0.00	42,000.00	100	0.00	4,200.00
180	Electrical Permit	15,000.00	15,000.00	0.00	0.00	15,000.00	100	0.00	1,500.00
181	Electrical Rough-In-Materials Area A	73,000.00	18,250.00	3,650.00	0.00	21,900.00	30	51,100.00	2,190.00
182	Electrical Rough-In-Labor Area A	113,000.00	28,250.00	5,650.00	0.00	33,900.00	30	79,100.00	3,390.00
183	Electrical Rough-In-Materials Area B	56,000.00	28,000.00	5,600.00	0.00	33,600.00	60	22,400.00	3,360.00
184	Electrical Rough-In-Labor Area B	113,000.00	56,500.00	11,300.00	0.00	67,800.00	60	45,200.00	6,780.00
185	Electrical Rough-In-Materials Area C	52,000.00	13,000.00	2,600.00	0.00	15,600.00	30	36,400.00	1,560.00
186	Electrical Rough-In-Labor Area C	98,500.00	24,625.00	4,925.00	0.00	29,550.00	30	68,950.00	2,955.00
187	Installation of Lighting-Area A	101,000.00	0.00	0.00	0.00	0.00	0	101,000.00	0.00
188	Installation of Lighting-Area B	99,000.00	4,950.00	4,950.00	0.00	9,900.00	10	89,100.00	990.00
189	Installation of Lighting-Area C	100,000.00	0.00	0.00	0.00	0.00	0	100,000.00	0.00
190	Electrical Devices & Trim-Materials Area A	15,000.00	0.00	0.00	0.00	0.00	0	15,000.00	0.00
191	Electrical Devices & Trim-Labor Area A	20,500.00	0.00	0.00	0.00	0.00	0	20,500.00	0.00
192	Electrical Devices & Trim-Materials Area B	10,000.00	0.00	0.00	0.00	0.00	0	10,000.00	0.00
193	Electrical Devices & Trim-Labor Area B	15,000.00	0.00	0.00	0.00	0.00	0	15,000.00	0.00
194	Electrical Devices & Trim-Materials Area C	10,500.00	0.00	0.00	0.00	0.00	0	10,500.00	0.00
195	Electrical Devices & Trim-Labor Area C	15,500.00	0.00	0.00	0.00	0.00	0	15,500.00	0.00
196	Site Electrical-Material DRWG. SU2.1	39,500.00	31,600.00	1,975.00	0.00	33,575.00	85	5,925.00	3,357.50
197	Site Electrical-Labor/Equipment DRWG. SU2.1	27,000.00	21,600.00	1,350.00	0.00	22,950.00	85	4,050.00	2,295.00
198	Electrical Distribution Equipment Labor	54,000.00	8,100.00	0.00	0.00	8,100.00	15	45,900.00	810.00
199	Fire Alarm Package Material	17,000.00	0.00	0.00	0.00	0.00	0	17,000.00	0.00
200	Fire Alarm Package Labor	18,000.00	0.00	0.00	0.00	0.00	0	18,000.00	0.00
201	Security Package Material	28,500.00	0.00	0.00	0.00	0.00	0	28,500.00	0.00
202	Security Package Labor	24,000.00	0.00	0.00	0.00	0.00	0	24,000.00	0.00
203	Intercom Package Labor	25,500.00	0.00	0.00	0.00	0.00	0	25,500.00	0.00
204	Cafeteria Sound System Package Material	46,000.00	0.00	0.00	0.00	0.00	0	46,000.00	0.00
205	Cafeteria Sound System Package Labor	38,000.00	0.00	0.00	0.00	0.00	0	38,000.00	0.00

CONTINUATION SHEET

Page 5 of 5

APPLICATION AND CERTIFICATION FOR PAYMENT, containing
Contractor's signed Certification is attached.

Application Number: 7
Application Date: 12/14/2016
Period To: 12/31/2016
Architect's Project No: 1603
B.G. No: 1257

A	B	C	D	E	F	G		H	I
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	WORK COMPLETED		MATERIALS PRESENTLY STORED (Not in D or E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% G/C	BALANCE TO FINISH (C-G)	RETAINAGE
			FROM PREV. APPLICATION (D+E)	THIS PERIOD					
206	Electrical Identification	1,250.00	0.00	0.00	0.00	0.00	0	1,250.00	0.00
207	Alternate #5 Material	57,500.00	0.00	0.00	0.00	0.00	0	57,500.00	0.00
208	Alternate #5 Labor	42,500.00	0.00	0.00	0.00	0.00	0	42,500.00	0.00
209	Record Drawings & Acceptance	4,200.00	0.00	0.00	0.00	0.00	0	4,200.00	0.00
210	O&M Manuals	2,200.00	0.00	0.00	0.00	0.00	0	2,200.00	0.00
211	Owner Training	3,000.00	0.00	0.00	0.00	0.00	0	3,000.00	0.00
212	Electrical Startup & Testing	3,500.00	0.00	0.00	0.00	0.00	0	3,500.00	0.00
213	Fire Alarm Startup & Certification	1,825.00	0.00	0.00	0.00	0.00	0	1,825.00	0.00
214	Electrical Distribution Equipment Startup	1,250.00	0.00	0.00	0.00	0.00	0	1,250.00	0.00
215	Lighting & Lighting Controls Startup	1,425.00	0.00	0.00	0.00	0.00	0	1,425.00	0.00
216	Change Order #1	26,614.00	0.00	0.00	0.00	0.00	0	26,614.00	0.00
217	Change Order #2	4,191.00	4,191.00	0.00	0.00	4,191.00	100	0.00	419.10
218	Change Order #3	7,258.00	7,258.00	0.00	0.00	7,258.00	100	0.00	725.80
Totals		\$ 11,563,763.00	\$ 4,565,500.00	\$ 500,490.00	\$ 5,000.00	\$ 5,070,990.00	43.9	\$ 6,492,773.00	\$ 507,099.00

RE: Kentucky Concrete
(Supplier Name)

Morel Construction (Sub-Contractor) has received materials in substantial compliance with the contract

12-13-16 Date

		MOREL CONSTRUCTION CO				
		Owner Purchased Materials				
		Detail Invoice Listing			Run Date: 12-08-2016	
		Morel Job Number: 1603			Report Selection: 1	
DPO	Supplier	Invoice Number	Invoice Date	Amount	To Architect	Voucher
2001	Kentucky Concrete	639982	11-04-2016	-14,050.50	Not Submitted	270
2001	Kentucky Concrete	644717	11-11-2016	-6,475.50	Not Submitted	271
2001	Kentucky Concrete	646710	11-15-2016	-2,479.50	Not Submitted	272
2001	Kentucky Concrete	647367	09-19-2016	-2,368.50	Not Submitted	273
		2001 Total		-25,374.00		
		Grand Total:		-25,374.00		



REMIT TO:
1136 2nd Ave. North
Nashville, TN 37208

INVOICE

639982

RECEIVED
NOV 14 2016

SOLD TO:

SPENCER CTY BD OF ED C/O MOREL CON
627 WEST MAIN STREET
LOUISVILLE, KY 40202

SHIP TO:

SPENCER CO ELEM SCHOOL
TAYLORSVILLE

ORDERED BY:

6085531951

2001

Morel Const. Co.

CUSTOMER	DATE	ORDER #	TERMS	PO #	LOT
13857	11/04/2016	131	NET 30	GENE	
DESCRIPTION	QUANTITY	Ticket #	Price	Amount	
WAL-CRETE	9.00	1171	91.00	819.00	
ENVIRONMENTAL\FUEL SUR	1.00		7.50	7.50	
WAL-CRETE	9.00	1172	91.00	819.00	
ENVIRONMENTAL\FUEL SUR	1.00		7.50	7.50	
WAL-CRETE	9.00	1173	91.00	819.00	
ENVIRONMENTAL\FUEL SUR	1.00		7.50	7.50	
WAL-CRETE	9.00	1174	91.00	819.00	
ENVIRONMENTAL\FUEL SUR	1.00		7.50	7.50	
WAL-CRETE	9.00	1175	91.00	819.00	
ENVIRONMENTAL\FUEL SUR	1.00		7.50	7.50	
WAL-CRETE	9.00	1176	91.00	819.00	
ENVIRONMENTAL\FUEL SUR	1.00		7.50	7.50	
WAL-CRETE	9.00	1178	91.00	819.00	
ENVIRONMENTAL\FUEL SUR	1.00		7.50	7.50	
WAL-CRETE	9.00	1179	91.00	819.00	
ENVIRONMENTAL\FUEL SUR	1.00		7.50	7.50	
WAL-CRETE	9.00	1181	91.00	819.00	
ENVIRONMENTAL\FUEL SUR	1.00		7.50	7.50	
WAL-CRETE	9.00	1182	91.00	819.00	
ENVIRONMENTAL\FUEL SUR	1.00		7.50	7.50	
WAL-CRETE	9.00	1183	91.00	819.00	

CONTINUED...

**INVOICE****639982****REMIT TO:**
1136 2nd Ave. North
Nashville, TN 37208**SOLD TO:**SPENCER CTY BD OF ED C/O MOREL CON
627 WEST MAIN STREET
LOUISVILLE, KY 40202**SHIP TO:**SPENCER CO ELEM SCHOOL
TAYLORSVILLE**ORDERED BY:**

6085531951

CUSTOMER	DATE	ORDER #	TERMS	PO #	LOT
13857	11/04/2016	131	NET 30	GENE	
DESCRIPTION	QUANTITY	Ticket #	Price	Amount	
ENVIRONMENTAL\FUEL SUR	1.00		7.50	7.50	
WAL-CRETE	9.00	1184	91.00	819.00	
ENVIRONMENTAL\FUEL SUR	1.00		7.50	7.50	
WAL-CRETE	9.00	1185	91.00	819.00	
ENVIRONMENTAL\FUEL SUR	1.00		7.50	7.50	
WAL-CRETE	9.00	1186	91.00	819.00	
ENVIRONMENTAL\FUEL SUR	1.00		7.50	7.50	
WAL-CRETE	9.00	1187	91.00	819.00	
ENVIRONMENTAL\FUEL SUR	1.00		7.50	7.50	
WAL-CRETE	9.00	1188	91.00	819.00	
ENVIRONMENTAL\FUEL SUR	1.00		7.50	7.50	
WAL-CRETE	9.00	1189	91.00	819.00	
ENVIRONMENTAL\FUEL SUR	1.00		7.50	7.50	

PRODUCT RECAP17.00 1015
153.00 40101ENVIRONMENTAL\FUEL SURCHARGE - READY MIX
WAL-CRETE

IF PAYMENT IS MADE BY 12/10/2016, DISCOUNT FOR INVOICE IS 459.00

TOTAL QUANTITY:	153.00	SUB TOTAL	14,050.50
		SALES TAX	0.00
		AMOUNT DUE	14,050.50

RM



REMIT TO:
1136 2nd Ave. North
Nashville, TN 37208

INVOICE

644717
RECEIVED
NOV 23 2016
Morel Const. Co.

SOLD TO:

SPENCER CTY BD OF ED C/O MOREL CON
627 WEST MAIN STREET
LOUISVILLE, KY 40202

SHIP TO:

SPENCER CO ELEM SCHOOL
TAYLORSVILLE

ORDERED BY:
GENE
6085531951

CUSTOMER	DATE	ORDER #	TERMS	PO #	LOT
13857	11/11/2016	79	NET 30	GENE	
DESCRIPTION	QUANTITY	Ticket #	Price	Amount	
WAL-CRETE	9.00	1259	91.00	819.00	
ENVIRONMENTAL\FUEL SUR	1.00		7.50	7.50	
WAL-CRETE	9.00	1260	91.00	819.00	
ENVIRONMENTAL\FUEL SUR	1.00		7.50	7.50	
WAL-CRETE	9.00	1262	91.00	819.00	
ENVIRONMENTAL\FUEL SUR	1.00		7.50	7.50	
WAL-CRETE	9.00	1263	91.00	819.00	
ENVIRONMENTAL\FUEL SUR	1.00		7.50	7.50	
WAL-CRETE	9.00	1264	91.00	819.00	
ENVIRONMENTAL\FUEL SUR	1.00		7.50	7.50	
WAL-CRETE	9.00	1265	91.00	819.00	
ENVIRONMENTAL\FUEL SUR	1.00		7.50	7.50	
WAL-CRETE	9.00	1267	91.00	819.00	
ENVIRONMENTAL\FUEL SUR	1.00		7.50	7.50	
WAL-CRETE	7.50	1268	91.00	682.50	
ENVIRONMENTAL\FUEL SUR	1.00		7.50	7.50	

PRODUCT RECAP

8.00 1015
70.50 40101

ENVIRONMENTAL\FUEL SURCHARGE - READY MIX
WAL-CRETE

**INVOICE**

644717

REMIT TO:
1136 2nd Ave. North
Nashville, TN 37208

SOLD TO:

SPENCER CTY BD OF ED C/O MOREL CON
627 WEST MAIN STREET
LOUISVILLE, KY 40202

SHIP TO:

SPENCER CO ELEM SCHOOL
TAYLORSVILLE

ORDERED BY:
GENE
6085531951

CUSTOMER	DATE	ORDER #	TERMS	PO #	LOT
13857	11/11/2016	79	NET 30	GENE	
DESCRIPTION	QUANTITY	Ticket #	Price	Amount	

DATE	AMOUNT	APPROVED
11/30/16	6475.50	
CODE 1603		

IF PAYMENT IS MADE BY 12/10/2016, DISCOUNT FOR INVOICE IS 211.50

TOTAL QUANTITY:	70.50	SUB TOTAL	6,475.50
		SALES TAX	0.00
		AMOUNT DUE	6,475.50

RM



REMIT TO:
1136 2nd Ave. North
Nashville, TN 37208

INVOICE

646710

SOLD TO:

SPENCER CTY BD OF ED C/O MOREL CON
627 WEST MAIN STREET
LOUISVILLE, KY 40202

SHIP TO:

SPENCER CO ELEM SCHOOL
TAYLORSVILLE

ORDERED BY:
GENE
6085531951

CUSTOMER	DATE	ORDER #	TERMS	PO #	LOT
13857	11/15/2016	193	NET 30	GENE	
DESCRIPTION	QUANTITY	Ticket #	Price	Amount	
WAL-CRETE	9.00	1294	91.00	819.00	
ENVIRONMENTAL\FUEL SUR	1.00		7.50	7.50	
WAL-CRETE	9.00	1295	91.00	819.00	
ENVIRONMENTAL\FUEL SUR	1.00		7.50	7.50	
WAL-CRETE	9.00	1297	91.00	819.00	
ENVIRONMENTAL\FUEL SUR	1.00		7.50	7.50	

PRODUCT RECAP

3.00 1015
27.00 40101

ENVIRONMENTAL\FUEL SURCHARGE - READY MIX
WAL-CRETE

IF PAYMENT IS MADE BY 12/10/2016, DISCOUNT FOR INVOICE IS 81.00

TOTAL QUANTITY:	27.00	SUB TOTAL	2,479.50
		SALES TAX	0.00
		AMOUNT DUE	2,479.50

AM

**INVOICE****647367****REMIT TO:**
1136 2nd Ave. North
Nashville, TN 37208**SOLD TO:**SPENCER CTY BD OF ED C/O MOREL CON
627 WEST MAIN STREET
LOUISVILLE, KY 40202**SHIP TO:**SPENCER COUNTY ELEMENTARY SCHOO
TAYLORSVILLE**ORDERED BY:**
GENE
6085531951

CUSTOMER	DATE	ORDER #	TERMS	PO #	LOT
13857	9/19/2016	314	NET 30	16362001	

DESCRIPTION	QUANTITY	Ticket #	Price	Amount
WAL-CRETE	11.00	9759	102.00	1,122.00
ENVIRONMENTAL\FUEL SUR	1.00		7.50	7.50
WAL-CRETE	11.00	9761	102.00	1,122.00
ENVIRONMENTAL\FUEL SUR	1.00		7.50	7.50
WAL-CRETE	1.00	9768	102.00	102.00
ENVIRONMENTAL\FUEL SUR	1.00		7.50	7.50

DATE	AMOUNT	APPROVED
11/22/16	2368.50	
CODE		

PRODUCT RECAP3.00 1015
23.00 40101ENVIRONMENTAL\FUEL SURCHARGE - READY MIX
WAL-CRETE

IF PAYMENT IS MADE BY 10/10/2016, DISCOUNT FOR INVOICE IS 69.00

OTAL QUANTITY:	23.00	SUB TOTAL	2,368.50
		SALES TAX	0.00
		AMOUNT DUE	2,368.50

SPENCER CO ELEMENTARY SCHOOL
SUB-CONTRACTOR'S PURCHASE ORDER PAYMENT AUTHORIZATION

RE: Cellog, Inc.
(Supplier Name)

Purchase Order No. 2002

(Each sub-contractor shall review invoices to insure items such as tools, finance charges, and sales tax are not included in the invoice amount. The original invoices are to be assembled and attached to this authorization form and submitted to Morel Construction Co LLC.)

Morel Construction
(Sub-Contractor) has received materials in substantial compliance with the contract

documents for the above referenced project and hereby authorizes Morel Construction to submit for payment the amounts shown as Due for the following invoices attached hereto:

INVOICE NUMBER	DUE DATE	INVOICE AMOUNT
116112	12-6-16	11,832.50
Total Submitted:		\$11,832.50

Timothy L. Metts Project Manager
Printed Name & Title

[Signature]
Signature

12-13-16
Date

		MOREL CONSTRUCTION CO				
		Owner Purchased Materials				
		Detail Invoice Listing			Run Date: 12-08-2016	
		Morel Job Number: 1603			Report Selection: 1	
DPO	Supplier	Invoice Number	Invoice Date	Amount	To Architect	Voucher
2002	Cellox	116112	12-06-2016	-11,832.50	Not Submitted	283
		2002 Total		-11,832.50		
		Grand Total:		-11,832.50		



1200 Industrial St. - Reedsburg, WI 53959
Phone: 608.524.2316 - Fax: 608.524.2362
www.Cellox.com - www.CELBLOX.com

INVOICE

Invoice Number: 116112

Invoice Date: 12/06/16

Page: 1

Customer Phone:

Customer Fax: 502-477-3259

B SPENCER COUNTY BOARD OF EDUCAT
I 207 W. MAIN ST
L TAYLORSVILLE, KY 40071
L USA
ATTN: 608-553-1951

S SPENCER COUNTY BOARD OF EDUCAT
H 101 MCCALISTER LANE
I TAYLORSVILLE, KY 40071
P USA
ATTN: 608-553-1951

Sales Ord No: 60716
Order Date: 06/07/16
Account Cd: CICF060716
Salesperson: 0

Taxable: N
Pmt Terms: NET 30
Shipper No: 0
Ship Date: 12/06/16

Purchase Order: 16362002/BG# 15-310
Ship Via: SKINNER
FOB: PLANT
Job Number:

Line	Qty Shipped	Backordered	Part Number/Description	Price	UM	Extended Price
	540.00	0.00	CELBLOX-6"-B ICF 6" STANDARD BLOX	\$13.2500	EA	\$7,155.00
	60.00	0.00	CELBLOX-8"-C ICF 8" CORNER BLOX	\$13.2500	EA	\$795.00
	210.00	1,018.00	CELBLOX-12"-B ICF 12" STANDARD BLOX	\$13.2500	EA	\$2,782.50
	1.00	1.00	FREIGHT-ICF BILLED TO ICF CUSTOMERS	\$1,100.0000	EA	\$1,100.00
FREIGHT IS \$1,100.00 PER LOAD						

Tracking # 120616

SKINNER TRANSFER



1200 Industrial St. - Reedsburg, WI 53959
Phone: 608.524.2316 - Fax: 608.524.2362
www.Cellox.com - www.CELBLOX.com

INVOICE

Invoice Number: 116112

Invoice Date: 12/06/16

Page: 2

Customer Phone:

Customer Fax: 502-477-3259

B SPENCER COUNTY BOARD OF EDUCAT
I 207 W. MAIN ST
L TAYLORSVILLE, KY 40071
L USA
ATTN: 608-553-1951

S SPENCER COUNTY BOARD OF EDUCAT
H 101 MCCALISTER LANE
I TAYLORSVILLE, KY 40071
P USA
ATTN: 608-553-1951

Sales Ord No: 60716
Order Date: 06/07/16
Account Cd: C1CF060716
Salesperson: 0

Taxable: N
Pmt Terms: NET 30
Shipper No: 0
Ship Date: 12/06/16

Purchase Order: 16362002/BG# 15-310
Ship Via: SKINNER
FOB: PLANT
Job Number:

Line	Qty Shipped	Backordered	Part Number/Description	Price UM	Extended Price
------	-------------	-------------	-------------------------	----------	----------------

ANY DISCREPANCIES MUST BE
REPORTED WITHIN 10 DAYS
RETURNS MUST BE AUTHORIZED
BY OUR CUSTOMER SERVICE STAFF
CELLOX/CELBLOX ARE TRADEMARKS

A 1.5% interest per month from due date will be charged
on past due accounts. Annual Rate 18%.

Subtotal:	\$11,832.50
Freight:	\$0.00
Total:	\$11,832.50

PM

RE: Mid South Prestress, LLC
(Supplier Name)

(Each sub-contractor shall review invoices to insure items such as tools, finance charges, and sales tax are not included in the invoice amount. The original invoices are to be assembled and attached to this authorization form and submitted to Morel Construction Co LLC.)

documents for the above referenced project and hereby authorizes More! Construction Co LLC to submit for payment the amounts shown as Due for the following invoices attached hereto:

John Towell Chief Manager
Printed Name & Title
Signature

11/16/2016
Date

RM
complete

Mid South Prestress, LLC

Pleasantview, Tn 37146
2949 Joe Dowlen Rd.
Pleasant View, TN 37146

Invoice

Date	Invoice #
11/16/2016	4496

Bill To
Spencer County c/o Morel Construction Company 627 West Main Street Louisville, KY 40202

Ship To
207 West Main Street Taylorsville, KY 40071 Spencer County

P.O. Number	Terms	Rep	Ship	Via	F.O.B.	Project
	Net 30		11/16/2016			16058 - Spencer Co ES
Quantity	Item Code	Description			Price Each	Amount
9,603	10" HC	Raw Materials 34% (100% Completed TD) Sales Tax			1.50984 0.00%	14,499.00 0.00
						</



SUB-CONTRACTOR'S PURCHASE ORDER PAYMENT AUTHORIZATION

RE: ALPS
(Supplier Name)

Purchase Order No. 2005

(Each sub-contractor shall review invoices to insure items such as tools, finance charges, and sales tax are not included in the invoice amount. The original invoices are to be assembled and attached to this authorization form and submitted to Morel Construction Co LLC.)

Maced Construction has received materials in substantial compliance with the contract
(Sub-Contractor)

documents for the above referenced project and hereby authorizes Marcus C. Ford to submit for payment the amounts shown as Due for the following invoices attached hereto:

INVOICE NUMBER	DUE DATE	INVOICE AMOUNT
174008	12-5-16	33,347.58
174069	12-7-16	2,106.37
Total Submitted:		\$ 35,453.95

Timothy L. Watts PROJECT Manager
Printed Name & Title

Signature _____

12-14-16 Date

RM

INVOICE

Atlas Metal Products Co., Inc
PO Box 19139
Louisville, KY 40259
502-779-2100

INVOICE NO: 174008
INVOICE DATE: 12/05/2016
PAGE: 1

BILL TO:

Spencer County Board of Education
(Spencer County Elementary School)
%Morel Construction
627 West Main Street
Louisville, KY 40202
US

SHIP TO:

Spencer County Elementary School
%Morel Construction
101 Mc Allister Lane
Taylorsville, KY 40071
US

ORDER NO.	ORDER DATE	CUSTOMER NO.	LOC	SALES REP.
65259	04/30/2016	AT0346	LO	149
CUSTOMER P.O. NUMBER	JOB NUMBER	SHIP VIA	PPD/COL	
16362005 / HDW	65259	STORED MATERIAL		
QTY SHIPPED	UOM	ITEM/DESCRIPTION	Backordered	
38.00	EA	BE001 CYLINDER COREBEST CONSTRUCTION CORE ORANGE		
51.00	EA	BE002 RIM CYLINDER12E-7-2-S2-RP X L/ C626		
4.00	EA	BE003 MORTISE CYLINDER1E-7-4-C210-RP 3 X L/C626		
27.00	EA	BE004 MORTISE CYLINDER1E-7-4-C4-RP3 X L/C626		
3.00	EA	BE005 MORTISE CYLINDER1EG-7-G4-C265- RP3 X L/C626		
4.00	EA	BE006 MORTISE PRIVACY45H-0-L-14-H X VIN626		
27.00	EA	BE007 MORTISE LOCK45H-7-XR-14-H X L/ C X [LESS OS TRIM] 626		
1.00	EA	BE008 MORTISE LOCK45H-7-XR-14-H X L/ C-7/8 LTC X [LESS OS TRIM] 626		
1.00	EA	BE009 MORTISE LOCK45H-7-ZD-14-H X L/ C-7/8 LTC X [LESS IS TRIM] 626		
1.00	EA	BE010 MORTISE DEAD LOCK48H-7-M X L/C X 48HS1626		
21.00	EA	BE011 PRIVACY SET, WITH THRU BOLTS9K 3-0-L-14-C-S3626		
9.00	EA	BE012 PASSAGE SET, WITH THRU BOLTS9K 3-0-N-14-C-S3626		
74.00	EA	BE013 CYLINDRICAL LOCK WITH THRU BOL TS9K3-7-D-14-C-S3 X L/C626		
1.00	EA	BE014		

INVOICE

\Atlas Metal Products Co., Inc
PO Box 19139
Louisville, KY 40259
502-779-2100

INVOICE NO: 174008
INVOICE DATE: 12/05/2016
PAGE: 2

BILL TO:
Spencer County Board of Education
(Spencer County Elementary School)
%Morel Construction
627 West Main Street
Louisville, KY 40202
US

SHIP TO:
Spencer County Elementary School
%Morel Construction
101 Mc Allister Lane
Taylorsville, KY 40071
US

ORDER NO.	ORDER DATE	CUSTOMER NO.	LOC	SALES REP.
65259	04/30/2016	AT0346	LO	149
=====				
CUSTOMER P.O. NUMBER		JOB NUMBER	SHIP VIA	PPD/COL
16362005 / HDW		65259	STORED MATERIAL	
=====				
QTY SHIPPED	UOM	ITEM/DESCRIPTION	Backordered	
=====				
		CYLINDRICAL LOCK WITH THRU BOL TS9K3-7-D-14-C-STK-7/8 X L/C62		
1.00	EA	BE015		
		CYLINDRICAL LOCK WITH THRU BOL TS9K3-7-IN-14-C-S3 X L/C626		
1.00	EA	BE016		
		CYLINDRICAL LOCK WITH THRU BOL TS9K3-7-R-14-C-S3 X L/C626		
1.00	EA	BE017		
		CYLINDRICAL LOCK WITH THRU BOL TS9K3-7-T-14-C-S3 X L/C626		
14.00	EA	ST001		
		CLOSER, PARALLEL ARMCLD-4550CS X SN X P45HD-110 X P45HD-112		
17.00	EA	ST002		
		CLOSER, PARALLEL ARMCLD-4550CS X SN689		
5.00	EA	ST003		
		CLOSER, PARALLEL ARMCLD-4550ED A X SN X P45HD-110 X P45HD-112		
41.00	EA	ST004		
		CLOSER, PARALLEL ARMCLD-4550ED A X SN689		
7.00	EA	ST005		
		CLOSER, PARALLEL ARMCLD-4550HC S X SN689		
1.00	EA	ST006		
		CLOSER, PARALLEL ARMCLD-4550S X SN689		
9.00	EA	ST007		
		CLOSER, REGULAR ARMCLD-4550STD . W/PA BRKT X SN689		
1.00	EA	HDW001		
		KEY CABINETAWC-350-S		
451.00	EA	TR004		
		SILENCER1229A		
21.00	EA	TR005		
		WALL STOP1270CV626		
89.00	EA	TR006		
		WALL STOP1270CX626		

INVOICE

\Atlas Metal Products Co., Inc
PO Box 19139
Louisville, KY 40259
502-779-2100

INVOICE NO: 174008
INVOICE DATE: 12/05/2016
PAGE: 3

BILL TO:
Spencer County Board of Education
(Spencer County Elementary School)
%Morel Construction
627 West Main Street
Louisville, KY 40202
US

SHIP TO:
Spencer County Elementary School
%Morel Construction
101 Mc Allister Lane
Taylorsville, KY 40071
US

ORDER NO.	ORDER DATE	CUSTOMER NO.	LOC	SALES REP.
65259	04/30/2016	AT0346	LO	149
=====				
CUSTOMER P.O. NUMBER		JOB NUMBER	SHIP VIA	PPD/COL
16362005 / HDW		65259	STORED MATERIAL	
=====				
QTY SHIPPED	UOM	ITEM/DESCRIPTION	Backordered	

25.00	EA	TR007		
		WALL STOP AND HOLDER1283-6S626		
1.00	EA	TR012		
		FINGER PULL1822-1630		
2.00	EA	TR014		
		LATCH GUARD5000-T626		
6.00	EA	TR016		
		FLOOR STOP7281630		
125.00	EA	TR020		
		KICK PLATEK0050 X CSK X 8 X 34		
		630		
2.00	EA	YA001		
		MORTISE DEAD LOCK356 X LC626		
1.00	EA	PB		
		Partial Billing		

COMMENTS: Remit to:
P.O. Box 896003
Charlotte, NC 28289

TERMS: NET 30

SALE AMOUNT: 33,347.58
MISC/HANDLING: .00
SHIPPING/FREIGHT: .00
SALES TAX: .00
TOTAL: 33,347.58
AMOUNT RECEIVED: .00
BALANCE DUE: 33,347.58

Client#: 1411671

64ATLASMET

ACORDTM**CERTIFICATE OF LIABILITY INSURANCE**

DATE (MM/DD/YYYY)

12/06/2016

THIS CERTIFICATE IS ISSUED AS A MATTER OF INFORMATION ONLY AND CONFERS NO RIGHTS UPON THE CERTIFICATE HOLDER. THIS CERTIFICATE DOES NOT AFFIRMATIVELY OR NEGATIVELY AMEND, EXTEND OR ALTER THE COVERAGE AFFORDED BY THE POLICIES BELOW. THIS CERTIFICATE OF INSURANCE DOES NOT CONSTITUTE A CONTRACT BETWEEN THE ISSUING INSURER(S), AUTHORIZED REPRESENTATIVE OR PRODUCER, AND THE CERTIFICATE HOLDER.

IMPORTANT: If the certificate holder is an **ADDITIONAL INSURED**, the policy(ies) must be endorsed. If **SUBROGATION IS WAIVED**, subject to the terms and conditions of the policy, certain policies may require an endorsement. A statement on this certificate does not confer rights to the certificate holder in lieu of such endorsement(s).

PRODUCER BB&T Insurance Services, Inc. 2600 Eastpoint Parkway (40223) P O Box 436869 Louisville, KY 40253	CONTACT NAME: PHONE (A/C, No, Ext): 502 489-5900 FAX (A/C, No): 8668812184 E-MAIL ADDRESS:														
INSURED Atlas Metal Products Co Inc The Atlas Companies 5101 Commerce Crossings Drive Louisville, KY 40229	<table border="1"> <thead> <tr> <th>INSURER(S) AFFORDING COVERAGE</th> <th>NAIC #</th> </tr> </thead> <tbody> <tr> <td>INSURER A : National Trust Insurance Compan</td> <td>20141</td> </tr> <tr> <td>INSURER B : Continental Casualty Company</td> <td>20443</td> </tr> <tr> <td>INSURER C : Kentucky Employers Safety Assoc</td> <td>WCSIF</td> </tr> <tr> <td>INSURER D : Monroe Guaranty Insurance Compa</td> <td>32506</td> </tr> <tr> <td>INSURER E : FCCI Insurance Company</td> <td>10178</td> </tr> <tr> <td>INSURER F :</td> <td></td> </tr> </tbody> </table>	INSURER(S) AFFORDING COVERAGE	NAIC #	INSURER A : National Trust Insurance Compan	20141	INSURER B : Continental Casualty Company	20443	INSURER C : Kentucky Employers Safety Assoc	WCSIF	INSURER D : Monroe Guaranty Insurance Compa	32506	INSURER E : FCCI Insurance Company	10178	INSURER F :	
INSURER(S) AFFORDING COVERAGE	NAIC #														
INSURER A : National Trust Insurance Compan	20141														
INSURER B : Continental Casualty Company	20443														
INSURER C : Kentucky Employers Safety Assoc	WCSIF														
INSURER D : Monroe Guaranty Insurance Compa	32506														
INSURER E : FCCI Insurance Company	10178														
INSURER F :															

COVERAGES**CERTIFICATE NUMBER:****REVISION NUMBER:**

THIS IS TO CERTIFY THAT THE POLICIES OF INSURANCE LISTED BELOW HAVE BEEN ISSUED TO THE INSURED NAMED ABOVE FOR THE POLICY PERIOD INDICATED. NOTWITHSTANDING ANY REQUIREMENT, TERM OR CONDITION OF ANY CONTRACT OR OTHER DOCUMENT WITH RESPECT TO WHICH THIS CERTIFICATE MAY BE ISSUED OR MAY PERTAIN, THE INSURANCE AFFORDED BY THE POLICIES DESCRIBED HEREIN IS SUBJECT TO ALL THE TERMS, EXCLUSIONS AND CONDITIONS OF SUCH POLICIES. LIMITS SHOWN MAY HAVE BEEN REDUCED BY PAID CLAIMS.

INSR LTR	TYPE OF INSURANCE	ADDL SUBR INSR WVD	POLICY NUMBER	POLICY EFF (MM/DD/YYYY)	POLICY EXP (MM/DD/YYYY)	LIMITS
A	☒ COMMERCIAL GENERAL LIABILITY ☐ CLAIMS-MADE ☒ OCCUR GEN'L AGGREGATE LIMIT APPLIES PER: ☐ POLICY ☐ PROJECT ☐ LOC OTHER:		CPP0011253	06/01/2016	06/01/2017	EACH OCCURRENCE \$1,000,000 DAMAGE TO RENTED PREMISES (Ea occurrence) \$100,000 MED EXP (Any one person) \$10,000 PERSONAL & ADV INJURY \$1,000,000 GENERAL AGGREGATE \$2,000,000 PRODUCTS - COMP/OP AGG \$2,000,000 \$
E	AUTOMOBILE LIABILITY ☒ ANY AUTO ☐ ALL OWNED AUTOS ☐ SCHEDULED AUTOS ☒ HIRED AUTOS ☒ NON-OWNED AUTOS		CA0016104	06/01/2016	06/01/2017	COMBINED SINGLE LIMIT (Ea accident) \$1,000,000 BODILY INJURY (Per person) \$ BODILY INJURY (Per accident) \$ PROPERTY DAMAGE (Per accident) \$ \$
B	☒ UMBRELLA LIAB ☒ OCCUR ☐ EXCESS LIAB ☐ CLAIMS-MADE DED ☒ RETENTION \$10000		L6011491667	06/01/2016	06/01/2017	EACH OCCURRENCE \$9,000,000 AGGREGATE \$9,000,000 \$
C	WORKERS COMPENSATION AND EMPLOYERS' LIABILITY ANY PROPRIETOR/PARTNER/EXECUTIVE OFFICER/MEMBER EXCLUDED? ☒ N (Mandatory in NH) If yes, describe under DESCRIPTION OF OPERATIONS below	N/A	WC1000005859	06/01/2016	06/01/2017	☒ PER STATUTE ☐ OTHER E.L. EACH ACCIDENT \$2,000,000 E.L. DISEASE - EA EMPLOYEE \$2,000,000 E.L. DISEASE - POLICY LIMIT \$2,000,000
A	Installation Fltr		CPP0011253	06/01/2016	06/01/2017	\$500,000 Lim; \$1,000 Ded
A	Leased/Rent Equip		CPP0011253	06/01/2016	06/01/2017	\$35,000 Lim; \$1,000 Ded

DESCRIPTION OF OPERATIONS / LOCATIONS / VEHICLES (ACORD 101, Additional Remarks Schedule, may be attached if more space is required)

D:Worker's Compensation (IN and LA)- Pol.# WC00001435 Eff Date: 6-1-16/17

WC Each Accident Limit: \$1,000,000

WC Policy Limit: \$1,000,000

WC Each Employee Limit: \$1,000,000

(See Attached Descriptions)

CERTIFICATE HOLDER**CANCELLATION**

Spencer County Board of Education
627 West Main Street
Louisville, KY 40202

SHOULD ANY OF THE ABOVE DESCRIBED POLICIES BE CANCELLED BEFORE THE EXPIRATION DATE THEREOF, NOTICE WILL BE DELIVERED IN ACCORDANCE WITH THE POLICY PROVISIONS.

AUTHORIZED REPRESENTATIVE

[Signature]

© 1988-2014 ACORD CORPORATION. All rights reserved.

DESCRIPTIONS (Continued from Page 1)

Stored material valued at \$33347.58. Stored Location: Atlas Metal Products Co, Inc. 5101 Commerce Crossings Dr. Louisville, KY 40229

Job: Spencer County Elementary School - 65259

Morel Construction is recognized as Additional Insured under General Liability coverage as respects operations of insured to which this insurance applies. Coverage will not extend to any additional insured that is not provided by the insurance policy nor that is any broader coverage than the requirement of the written contract or agreement.

INVOICE

RECEIVED

DEC 13 2016

Atlas Metal Products Co., Inc
PO Box 19139
Louisville, KY 40259
502-779-2100

Morel Const. Co., LLC

INVOICE NO: 174069
INVOICE DATE: 12/07/2016
PAGE: 1

BILL TO:
Spencer County Board of Education
(Spencer County Elementary School)
%Morel Construction
627 West Main Street
Louisville, KY 40202
US

SHIP TO:
Spencer County Elementary School
%Morel Construction
101 Mc Allister Lane
Taylorsville, KY 40071
US

ORDER NO.	ORDER DATE	CUSTOMER NO.	LOC	SALES REP.
65259	04/30/2016	AT0346	LO	149
=====				
CUSTOMER P.O. NUMBER		JOB NUMBER	SHIP VIA	PPD/COL
16362005 / HDW		65259	STORED MATERIAL	
=====				
QTY SHIPPED	UOM	ITEM/DESCRIPTION	Backordered	

4.00	EA	HDW001		
		GATE HARDWARE6015-BBLACK		
4.00	EA	HDW001		
		GATE HARDWARE6045-B36BLACK		
4.00	EA	TR017		
		KICK PLATEK0050 X CSK X 10 X 4		
		2630		
4.00	EA	TR018		
		KICK PLATEK0050 X CSK X 10 X 4		
		3630		
4.00	EA	TR019		
		KICK PLATEK0050 X CSK X 16 X 3		
		4630		
1.00	EA	TR022		
		KICK PLATEK0050 X CSK X 8 X 46		
		630		
3.00	EA	TR025		
		MOP PLATEKM050 X CSK X 4 X 276		
		30		
13.00	EA	TR026		
		MOP PLATEKM050 X CSK X 4 X 356		
		30		
1.00	EA	HDWACC		
1.00	EA	PB		
		Partial Billing		

COMMENTS: Remit to:
P.O. Box 896003
Charlotte, NC 28289

TERMS: NET 30

SALE AMOUNT:	2,106.37
MISC/HANDLING:	.00
SHIPPING/FREIGHT:	.00
SALES TAX:	.00
TOTAL:	2,106.37
AMOUNT RECEIVED:	.00
BALANCE DUE:	2,106.37

BM

ACORDTM**CERTIFICATE OF LIABILITY INSURANCE**

DATE (MM/DD/YYYY)

12/08/2016

THIS CERTIFICATE IS ISSUED AS A MATTER OF INFORMATION ONLY AND CONFERS NO RIGHTS UPON THE CERTIFICATE HOLDER. THIS CERTIFICATE DOES NOT AFFIRMATIVELY OR NEGATIVELY AMEND, EXTEND OR ALTER THE COVERAGE AFFORDED BY THE POLICIES BELOW. THIS CERTIFICATE OF INSURANCE DOES NOT CONSTITUTE A CONTRACT BETWEEN THE ISSUING INSURER(S), AUTHORIZED REPRESENTATIVE OR PRODUCER, AND THE CERTIFICATE HOLDER.

IMPORTANT: If the certificate holder is an ADDITIONAL INSURED, the policy(ies) must be endorsed. If SUBROGATION IS WAIVED, subject to the terms and conditions of the policy, certain policies may require an endorsement. A statement on this certificate does not confer rights to the certificate holder in lieu of such endorsement(s).

PRODUCER BB&T Insurance Services, Inc. 2600 Eastpoint Parkway (40223) P O Box 436869 Louisville, KY 40253	CONTACT NAME: PHONE (A/C, No, Ext): 502 489-5900		FAX (A/C, No): 8668812184
	E-MAIL ADDRESS:		
INSURED Atlas Metal Products Co Inc The Atlas Companies 5101 Commerce Crossings Drive Louisville, KY 40229	INSURER(S) AFFORDING COVERAGE		NAIC #
	INSURER A : National Trust Insurance Compan		20141
	INSURER B : Continental Casualty Company		20443
	INSURER C : Kentucky Employers Safety Assoc		WCSIF
	INSURER D : Monroe Guaranty Insurance Compa		32506
	INSURER E : FCCI Insurance Company		10178
INSURER F :			

COVERAGES**CERTIFICATE NUMBER:****REVISION NUMBER:**

THIS IS TO CERTIFY THAT THE POLICIES OF INSURANCE LISTED BELOW HAVE BEEN ISSUED TO THE INSURED NAMED ABOVE FOR THE POLICY PERIOD INDICATED. NOTWITHSTANDING ANY REQUIREMENT, TERM OR CONDITION OF ANY CONTRACT OR OTHER DOCUMENT WITH RESPECT TO WHICH THIS CERTIFICATE MAY BE ISSUED OR MAY PERTAIN, THE INSURANCE AFFORDED BY THE POLICIES DESCRIBED HEREIN IS SUBJECT TO ALL THE TERMS, EXCLUSIONS AND CONDITIONS OF SUCH POLICIES. LIMITS SHOWN MAY HAVE BEEN REDUCED BY PAID CLAIMS.

INSR LTR	TYPE OF INSURANCE	ADDL SUBR INSR WVD	POLICY NUMBER	POLICY EFF (MM/DD/YYYY)	POLICY EXP (MM/DD/YYYY)	LIMITS
A	☒ COMMERCIAL GENERAL LIABILITY ☐ CLAIMS-MADE ☒ OCCUR GEN'L AGGREGATE LIMIT APPLIES PER: ☐ POLICY ☐ PRO-JECT ☐ LOC OTHER:		CPP0011253	06/01/2016	06/01/2017	EACH OCCURRENCE \$1,000,000 DAMAGE TO RENTED PREMISES (Ea occurrence) \$100,000 MED EXP (Any one person) \$10,000 PERSONAL & ADV INJURY \$1,000,000 GENERAL AGGREGATE \$2,000,000 PRODUCTS - COMP/OP AGG \$2,000,000 \$
E	AUTOMOBILE LIABILITY ☒ ANY AUTO ☐ ALL OWNED AUTOS ☒ HIRED AUTOS ☒ SCHEDULED AUTOS NON-OWNED AUTOS		CA0016104	06/01/2016	06/01/2017	COMBINED SINGLE LIMIT (Ea accident) \$1,000,000 BODILY INJURY (Per person) \$ BODILY INJURY (Per accident) \$ PROPERTY DAMAGE (Per accident) \$ \$
B	☒ UMBRELLA LIAB ☒ OCCUR ☐ EXCESS LIAB ☐ CLAIMS-MADE DED ☒ RETENTION \$10000		L6011491667	06/01/2016	06/01/2017	EACH OCCURRENCE \$9,000,000 AGGREGATE \$9,000,000 \$
C	WORKERS COMPENSATION AND EMPLOYERS' LIABILITY ANY PROPRIETOR/PARTNER/EXECUTIVE OFFICER/MEMBER EXCLUDED? ☒ Y / ☒ N (Mandatory in NH) If yes, describe under DESCRIPTION OF OPERATIONS below	N / A	WC1000005859	06/01/2016	06/01/2017	☒ PER STATUTE ☐ OTH-ER E.L. EACH ACCIDENT \$2,000,000 E.L. DISEASE - EA EMPLOYEE \$2,000,000 E.L. DISEASE - POLICY LIMIT \$2,000,000
A	Installation Fitr		CPP0011253	06/01/2016	06/01/2017	\$500,000 Lim; \$1,000 Ded
A	Leased/Rent Equip		CPP0011253	06/01/2016	06/01/2017	\$35,000 Lim; \$1,000 Ded

DESCRIPTION OF OPERATIONS / LOCATIONS / VEHICLES (ACORD 101, Additional Remarks Schedule, may be attached if more space is required)

D:Worker's Compensation (IN and LA)- Pol.# WC00001435 Eff Date: 6-1-16/17

WC Each Accident Limit: \$1,000,000

WC Policy Limit: \$1,000,000

WC Each Employee Limit: \$1,000,000

(See Attached Descriptions)

CERTIFICATE HOLDER**CANCELLATION**

Spencer County Board of
Education
627 West Main Street
Louisville, KY 40202

SHOULD ANY OF THE ABOVE DESCRIBED POLICIES BE CANCELLED BEFORE THE EXPIRATION DATE THEREOF, NOTICE WILL BE DELIVERED IN ACCORDANCE WITH THE POLICY PROVISIONS.

AUTHORIZED REPRESENTATIVE

[Signature]

© 1988-2014 ACORD CORPORATION. All rights reserved.

DESCRIPTIONS (Continued from Page 1)

Stored material valued at \$2106.37. Stored Location: Atlas Metal Products Co, Inc. 5101 Commerce Crossings Dr. Louisville, KY 40229

Job: Spencer County Elementary School - 65259

Morel Construction is recognized as Additional Insured under General Liability coverage as respects operations of insured to which this insurance applies. Coverage will not extend to any additional insured that is not provided by the insurance policy nor that is any broader coverage than the requirement of the written contract or agreement.

NEW SPENCER ELEMENTARY SCHOOL
SUB-CONTRACTOR'S PURCHASE ORDER PAYMENT AUTHORIZATION

RE: _____ IMI _____
(Supplier Name)

Purchase Order No. 16362008

(Each sub-contractor shall review invoices to insure items such as tools, finance charges, and sales tax are not included in the invoice amount. The original invoices are to be assembled and attached to this authorization form and submitted to Morel Construction Co LLC.)

Kentuckiana Concrete Construction has received materials in substantial compliance with the contract
(Sub-Contractor)

documents for the above referenced project and hereby authorizes Morel Construction Co LLC to submit for payment the amounts shown as Due for the following invoices attached hereto:

INVOICE NUMBER	DUE DATE	INVOICE AMOUNT
20181169	12/10/16	\$ 8,815.50
Total Submitted:		\$ 8,815.50

Jeff Arentsen--President
Printed Name & Title

~~Signature~~

12/09/16
Date

RM



1440 Selinda Avenue
Louisville, KY 40213-1954
Phone (502) 456-6930
Fax (502) 451-8823
www.irvmat.com

INVOICE

For billing questions, please call our office at (800) 664-6930

SPENCER COUNTY BOARD OF EDUCATION
C/O KENTUCKIANA CONCRETE CONST
2785 S FLOYD STREET
LOUISVILLE KY 40209

DPD

2008

Customer No.	Invoice Date	Invoice No.
97970	11/04/2016	20181169
Total Due If Paid by	12/10/2016	\$8,572.50
Total Due If Paid after	12/10/2016	\$8,815.50

Delivery Address
SPENCER CO ELEMENTARY

P.O. No.	Job No.	Project No.	Order No.
----------	---------	-------------	-----------

SLAB		SPENCER E.L.E.		25889	3072	
Plant	Item No.	Description	Qty	UOM	Price	Extended Amount
878	5115CC	5000-NA-CF-PGRAVEL-CC	81.00	cy	102.50	8,302.50
878	16000	MRWR (MID RANGE WR)	81.00	/y	5.00	405.00
878	31	ENVIRONMENTAL FEE	9.00	ea	12.00	108.00
* 87821239, 87821241, 87821244, 87821246, 87821249, 87821252, 87821254, 87821256						
* 87821261						

* * THANK YOU FOR YOUR BUSINESS * *

VTR

RM

Discount	If Paid By	Total Yardage	Subtotal	Sales Tax	INVOICE TOTAL
\$243.00	12/10/2016	81.00 cy	\$8,815.50	\$.00	\$8,815.50


IMIS-FRM004 (08/13)

Retain this portion for your records.

Detach here and return with your payment



1440 Selinda Avenue
Louisville, KY 40213-1954



SPENCER COUNTY BOARD OF EDUCATION
C/O KENTUCKIANA CONCRETE CONST
2785 S FLOYD STREET
LOUISVILLE KY 40209

Customer No.	Invoice Date	Invoice No.
97970	11/04/2016	20181169
Total Due If Paid by	12/10/2016	\$8,572.50
Total Due If Paid after	12/10/2016	\$8,815.50

Amount Enclosed

Make check payable to Irving Materials, Inc.

Remit To:

Irving Materials, Inc.
1440 SELINDA AVENUE
LOUISVILLE, KY 40213-1954

SPENCER CO ELEMENTARY SCHOOL
SUB-CONTRACTOR'S PURCHASE ORDER PAYMENT AUTHORIZATION

RE: Roofing Supply Group
(Supplier Name)

Purchase Order No. 1636 2014

(Each sub-contractor shall review invoices to insure items such as tools, finance charges, and sales tax are not included in the invoice amount. The original invoices are to be assembled and attached to this authorization form and submitted to Morel Construction Co LLC.)

Archway Roofing has received materials in substantial compliance with the contract
(Sub-Contractor)

documents for the above referenced project and hereby authorizes Morel Construction Co LLC to submit for payment the amounts shown as Due for the following invoices attached hereto:

INVOICE NUMBER	DUE DATE	INVOICE AMOUNT
U426901	12/29/16	\$ 51.24
U427887	1/2/17	11,030.00
U428071	1/2/17	10,628.59
U494180	1/2/17	10,628.59
U494182	1/2/17	10,628.59
U494183	1/2/17	10,628.59
U494184	1/2/17	10,628.59
Total Submitted:		\$ 64,224.19

PAT HIGGINS COMMERCIAL SALES
Printed Name & Title

PAT HIGGINS
Signature

12/14/16
Date



A Beacon Roofing Supply Company

LOUISVILLE BRANCH - RSG
ROOFING SUPPLY GROUP
4840 CRITTENDEN DRIVE
LOUISVILLE, KY 40209
Telephone: 502-375-7300

PLEASE REMIT TO:

ROOFING SUPPLY GROUP
14912 COLLECTIONS CENTER DRIVE
CHICAGO, IL 60693

INVOICE NO:	U426901
INVOICE DATE:	11/14/16
DUE DATE:	12/29/16
ACCOUNT NO:	351043-RSG

SOLD TO:

350 / 2160 6 1

SHIP TO:

Page 1 of 1

SPENCER CO. BOE (260)
C/O ARCHWAY ROOFING
4809 JENNINGS LN
LOUISVILLE KY 40218-3003

Customer Pickup



ENTERED

11/25

INVOICE

CUSTOMER NUMBER	SALESMAN	SHIPPED VIA	F.O.B.	TERMS	
351043	G3V	PICKUP		NET 45 DAYS	
CUSTOMER PURCHASE ORDER NUMBER	TAX RATE	JOB NAME		ORDERED BY:	
SPENCER	6.000	RSG0002 SPENCER CO E.S.			
ITEM NUMBER	ITEM DESCRIPTION	QUANTITY	U/M	UNIT PRICE	EXTENSION
CRMWR10B	CRM WHITE RAGS 10LB BOX WP-CLOTH	2	BX	25.620	51.24
HAVE YOU SEEN OUR NEW PRIVATE LABELED BRAND, PEAK? WE TOOK THE BEST PRODUCTS FROM MANUFACTURERS YOU TRUST TO ENSURE "PEAK" PERFORMANCE ON EVERY JOB. CONTACT YOUR LOCAL REP FOR ADDITIONAL INFORMATION!					
Archway Roofing & Sheet Metal Systems, Inc. OWER DIRECT BILL APPROVED By: <u>hs</u> Date: <u>11/29/16</u>					
RECEIVED BY	SUB-TOTAL	TAX	HANDLING/RESTOCK	SHIPPING/HANDLING	TOTAL AMOUNT
	51.24	.00	.00	.00	51.24

ALL SALES ARE SUBJECT TO THE TERMS AND CONDITIONS ON THE REVERSE SIDE
OF PAGE 1, INCLUDING WARRANTY, DISCLAIMER AND LIMITATION OR REMEDIES.

INVOICE

RM



A Beacon Roofing Supply Company

LOUISVILLE BRANCH - RSG
ROOFING SUPPLY GROUP
4840 CRITTENDEN DRIVE
LOUISVILLE, KY 40209
Telephone: 502-375-7300

PLEASE REMIT TO:

ROOFING SUPPLY GROUP
14912 COLLECTIONS CENTER DRIVE
CHICAGO, IL 60693

INVOICE NO:	U427887
INVOICE DATE:	11/18/16
DUE DATE:	1/02/17
ACCOUNT NO:	351043-RSG

SOLD TO:

350 / 2161 6 1

SHIP TO:

Page 1 of 1

SPENCER CO. BOE (260)
C/O ARCHWAY ROOFING
4809 JENNINGS LN
LOUISVILLE KY 40218-3003

SPENCER CO. BOE (260)
420 HIGHWAY DR.
SPENCER CO. ELEMENTARY SCHOOL
BG#15-310 PO#16362014
TAYLORSVILLE, KY 40071

ENTERED

INVOICE

CUSTOMER NUMBER	SALESMAN	SHIPPED VIA	F.O.B.	TERMS		
351043	G3V	DIRECT	PREPAY	NET 45 DAYS		
CUSTOMER PURCHASE ORDER NUMBER		TAX RATE	JOB NAME		ORDERED BY:	
1636 2014		.000	RSG0002 SPENCER CO E.S.PAT			
ITEM NUMBER	ITEM DESCRIPTION		QUANTITY	U/M	UNIT PRICE	EXTENSION
JMCUIAB1G5	JMC 5G UIA BRN ADHESIVE PART 1 URETHANE INS ADHESIVE BROWN 70002641 5GL BAG-IN-BOX		32	BOX	170.000	5,440.00
JMCUIAB2G5	JMC 5G UIA BRN ADHESIVE PART 2 URETHANE INS ADHESIVE BROWN 70002642 5GL BAG-IN-BOX		32	BOX	170.000	5,440.00
HAVE YOU SEEN OUR NEW PRIVATE LABELED BRAND, PEAK? WE TOOK THE BEST PRODUCTS FROM MANUFACTURERS YOU TRUST TO ENSURE "PEAK" PERFORMANCE ON EVERY JOB. CONTACT YOUR LOCAL REP FOR ADDITIONAL INFORMATION!						
 OWER DIRECT BILL APPROVED By: _____ Date: <u>11/29/16</u>						
RECEIVED BY		SUB-TOTAL	TAX	HANDLING/RESTOCK	SHIPPING/HANDLING	TOTAL AMOUNT
		10880.00	.00	.00	150.00	11030.00

ALL SALES ARE SUBJECT TO THE TERMS AND CONDITIONS ON THE REVERSE SIDE
OF PAGE 1, INCLUDING WARRANTY, DISCLAIMER AND LIMITATION OR REMEDIES.

INVOICE

RM



A Beacon Roofing Supply Company

LOUISVILLE BRANCH - RSG
ROOFING SUPPLY GROUP
4840 CRITTENDEN DRIVE
LOUISVILLE, KY 40209
Telephone: 502-375-7300

PLEASE REMIT TO:

ROOFING SUPPLY GROUP
14912 COLLECTIONS CENTER DRIVE
CHICAGO, IL 60693

INVOICE NO:	U428071
INVOICE DATE:	11/18/16
DUE DATE:	1/02/17
ACCOUNT NO:	351043-RSG

SOLD TO:

350 / 2162 6 1

SHIP TO:

Page 1 of 1

SPENCER CO. BOE (260)
C/O ARCHWAY ROOFING
4809 JENNINGS LN
LOUISVILLE KY 40218-3003

SPENCER CO. BOE (260)
420 HIGHWAY DR.
SPENCER CO. ELEMENTARY SCHOOL
BG#15-310 PO#15362014
TAYLORSVILLE, KY 40071

ENTERED

INVOICE

CUSTOMER NUMBER	SALESMAN	SHIPPED VIA	F.O.B.	TERMS	
351043	G3V	DIRECT	PREPAY	NET 45 DAYS	
CUSTOMER PURCHASE ORDER NUMBER	TAX RATE	JOB NAME	ORDERED BY:		
1636 2014	.000	RSG0002 SPENCER CO E.S.PAT			
ITEM NUMBER	ITEM DESCRIPTION	QUANTITY	U/M	UNIT PRICE	EXTENSION
JMC2ISO	JMC 2.0" ISO 4X8 GRADE II 20PSI 90000954	576	PC	18.192	10,478.59
HAVE YOU SEEN OUR NEW PRIVATE LABELED BRAND, PEAK? WE TOOK THE BEST PRODUCTS FROM MANUFACTURERS YOU TRUST TO ENSURE "PEAK" PERFORMANCE ON EVERY JOB. CONTACT YOUR LOCAL REP FOR ADDITIONAL INFORMATION!					
 OWER DIRECT BILL APPROVED By: <u>R</u> Date: <u>11/29/16</u>					
RECEIVED BY	SUB-TOTAL	TAX	HANDLING/RESTOCK	SHIPPING/HANDLING	TOTAL AMOUNT
	10478.59	.00	.00	150.00	10628.59

ALL SALES ARE SUBJECT TO THE TERMS AND CONDITIONS ON THE REVERSE SIDE
OF PAGE 1, INCLUDING WARRANTY, DISCLAIMER AND LIMITATION OR REMEDIES.

INVOICE

RM



A Beacon Roofing Supply Company

LOUISVILLE BRANCH - RSG
ROOFING SUPPLY GROUP
4840 CRITTENDEN DRIVE
LOUISVILLE, KY 40209
Telephone: 502-375-7300

PLEASE REMIT TO:

ROOFING SUPPLY GROUP
14912 COLLECTIONS CENTER DRIVE
CHICAGO, IL 60693

INVOICE NO:	U494180
INVOICE DATE:	11/18/16
DUE DATE:	1/02/17
ACCOUNT NO:	351043-RSG

SOLD TO:

350 / 2163 6 1

SHIP TO:

Page 1 of 1

SPENCER CO. BOE (260)
C/O ARCHWAY ROOFING
4809 JENNINGS LN
LOUISVILLE KY 40218-3003

SPENCER CO. BOE (260)
420 HIGHWAY DR.
SPENCER CO. ELEMENTARY SCHOOL
BG#15-310 PO#16362014
TAYLORSVILLE, KY 40071

1695

ENTERED
INVOICE

CUSTOMER NUMBER	SALESMAN	SHIPPED VIA		F.O.B.	TERMS		
351043	G3V	DIRECT		PREPAY	NET 45 DAYS		
CUSTOMER PURCHASE ORDER NUMBER		TAX RATE	JOB NAME		ORDERED BY:		
1636 2014		.000	RSG0002 SPENCER CO E.S.PAT				
ITEM NUMBER	ITEM DESCRIPTION			QUANTITY	U/M	UNIT PRICE	EXTENSION
JMC2ISO	JMC 2.0" ISO 4X8 GRADE II 20PSI 90000954			576	PC	18.192	10,478.59
HAVE YOU SEEN OUR NEW PRIVATE LABELED BRAND, PEAK? WE TOOK THE BEST PRODUCTS FROM MANUFACTURERS YOU TRUST TO ENSURE "PEAK" PERFORMANCE ON EVERY JOB. CONTACT YOUR LOCAL REP FOR ADDITIONAL INFORMATION!							
 OWER DIRECT BILL APPROVED By: _____ Date: 11/28/16							
RECEIVED BY		SUB-TOTAL	TAX	HANDLING/RESTOCK	SHIPPING/HANDLING	TOTAL AMOUNT	
		10478.59	.00	.00	150.00	10628.59	

ALL SALES ARE SUBJECT TO THE TERMS AND CONDITIONS ON THE REVERSE SIDE
OF PAGE 1, INCLUDING WARRANTY, DISCLAIMER AND LIMITATION OR REMEDIES.

INVOICE



A Beacon Roofing Supply Company

LOUISVILLE BRANCH - RSG
ROOFING SUPPLY GROUP
4840 CRITTENDEN DRIVE
LOUISVILLE, KY 40209
Telephone: 502-375-7300

PLEASE REMIT TO:

ROOFING SUPPLY GROUP
14912 COLLECTIONS CENTER DRIVE
CHICAGO, IL 60693

INVOICE NO:	U494182
INVOICE DATE:	11/18/16
DUE DATE:	1/02/17
ACCOUNT NO:	351043-RSG

SOLD TO:

350 / 2164 6 1

SHIP TO:

Page 1 of 1

SPENCER CO. BOE (260)
C/O ARCHWAY ROOFING
4809 JENNINGS LN
LOUISVILLE KY 40218-3003

SPENCER CO. BOE (260)
420 HIGHWAY DR.
SPENCER CO. ELEMENTARY SCHOOL
BG#15-310 PO#16362014
TAYLORSVILLE, KY 40071

16-025

INVOICE

CUSTOMER NUMBER	SALESMAN	SHIPPED VIA	F.O.B.	TERMS	
351043	G3V	DIRECT	PREPAY	NET 45 DAYS	
CUSTOMER PURCHASE ORDER NUMBER	TAX RATE	JOB NAME	ORDERED BY:		
1636 2014	.000	RSG0002 SPENCER CO E.S. PAT			
ITEM NUMBER	ITEM DESCRIPTION	QUANTITY	U/M	UNIT PRICE	EXTENSION
JMC2ISO	JMC 2.0" ISO 4X8 GRADE II 20PSI 90000954	576	PC	18.192	10,478.59
HAVE YOU SEEN OUR NEW PRIVATE LABELED BRAND, PEAK? WE TOOK THE BEST PRODUCTS FROM MANUFACTURERS YOU TRUST TO ENSURE "PEAK" PERFORMANCE ON EVERY JOB. CONTACT YOUR LOCAL REP FOR ADDITIONAL INFORMATION!					
 OWER DIRECT BILL APPROVED By: _____ Date: <u>11/29/16</u>					
RECEIVED BY	SUB-TOTAL	TAX	HANDLING/RESTOCK	SHIPPING/HANDLING	TOTAL AMOUNT
	10478.59	.00	.00	150.00	10628.59

ALL SALES ARE SUBJECT TO THE TERMS AND CONDITIONS ON THE REVERSE SIDE
OF PAGE 1, INCLUDING WARRANTY, DISCLAIMER AND LIMITATION OR REMEDIES.

INVOICE

Rm



A Beacon Roofing Supply Company

LOUISVILLE BRANCH - RSG
ROOFING SUPPLY GROUP
4840 CRITTENDEN DRIVE
LOUISVILLE, KY 40209
Telephone: 502-375-7300

PLEASE REMIT TO:

ROOFING SUPPLY GROUP
14912 COLLECTIONS CENTER DRIVE
CHICAGO, IL 60693

INVOICE NO:	U494183
INVOICE DATE:	11/18/16
DUE DATE:	1/02/17
ACCOUNT NO:	351043-RSG

SOLD TO:

SPENCER CO. BOE (260)
C/O ARCHWAY ROOFING
4809 JENNINGS LN
LOUISVILLE KY 40218-3003

350 / 2165

ENTERED

SHIP TO:

SPENCER CO. BOE (260)
420 HIGHWAY DR.
SPENCER CO. ELEMENTARY SCHOOL
BG#15-310 PO#16362014
TAYLORSVILLE, KY 40071

Page 1 of 1

16-025

INVOICE

CUSTOMER NUMBER	SALESMAN	SHIPPED VIA	F.O.B.	TERMS		
351043	G3V	DIRECT	PREPAY	NET 45 DAYS		
CUSTOMER PURCHASE ORDER NUMBER		TAX RATE	JOB NAME		ORDERED BY:	
1636 2014		.000	RSG0002 SPENCER CO E.S.PAT			
ITEM NUMBER	ITEM DESCRIPTION		QUANTITY	U/M	UNIT PRICE	EXTENSION
JMC2ISO	JMC 2.0" ISO 4X8 GRADE II 20PSI 90000954		576	PC	18.192	10,478.59
HAVE YOU SEEN OUR NEW PRIVATE LABELED BRAND, PEAK? WE TOOK THE BEST PRODUCTS FROM MANUFACTURERS YOU TRUST TO ENSURE "PEAK" PERFORMANCE ON EVERY JOB. CONTACT YOUR LOCAL REP FOR ADDITIONAL INFORMATION!						
 OWER DIRECT BILL APPROVED By: <u>TS</u> Date: <u>11/25/16</u>						
RECEIVED BY		SUB-TOTAL	TAX	HANDLING/RESTOCK	SHIPPING/HANDLING	TOTAL AMOUNT
		10478.59	.00	.00	150.00	10628.59

ALL SALES ARE SUBJECT TO THE TERMS AND CONDITIONS ON THE REVERSE SIDE
OF PAGE 1, INCLUDING WARRANTY, DISCLAIMER AND LIMITATION OR REMEDIES.

INVOICE

RM



A Beacon Roofing Supply Company

LOUISVILLE BRANCH - RSG
ROOFING SUPPLY GROUP
4840 CRITTENDEN DRIVE
LOUISVILLE, KY 40209
Telephone: 502-375-7300

PLEASE REMIT TO:

ROOFING SUPPLY GROUP
14912 COLLECTIONS CENTER DRIVE
CHICAGO, IL 60693

INVOICE NO:	U494184
INVOICE DATE:	11/18/16
DUE DATE:	1/02/17
ACCOUNT NO:	351043-RSG

SOLD TO:

350 / 2166 6 1

SPENCER CO. BOE (260)
C/O ARCHWAY ROOFING
4809 JENNINGS LN
LOUISVILLE KY 40218-3003

SHIP TO:

SPENCER CO. BOE (260)
420 HIGHWAY DR.
SPENCER CO. ELEMENTARY SCHOOL
BG#15-310 PO#16362014
TAYLORSVILLE, KY 40071

Page 1 of 1

ENTERED

16-025

INVOICE

CUSTOMER NUMBER	SALESMAN	SHIPPED VIA	F.O.B.	TERMS		
351043	G3V	DIRECT	PREPAY	NET 45 DAYS		
CUSTOMER PURCHASE ORDER NUMBER		TAX RATE	JOB NAME		ORDERED BY:	
1636 2014		.000	RSG0002 SPENCER CO E.S. PAT			
ITEM NUMBER	ITEM DESCRIPTION		QUANTITY	U/M	UNIT PRICE	EXTENSION
JMC2ISO	JMC 2.0" ISO 4X8 GRADE II 20PSI 90000954		576	PC	18.192	10,478.59
HAVE YOU SEEN OUR NEW PRIVATE LABELED BRAND, PEAK? WE TOOK THE BEST PRODUCTS FROM MANUFACTURERS YOU TRUST TO ENSURE "PEAK" PERFORMANCE ON EVERY JOB. CONTACT YOUR LOCAL REP FOR ADDITIONAL INFORMATION!						
 OWER DIRECT BILL APPROVED By: _____ Date: 11/29/16						
RECEIVED BY		SUB-TOTAL	TAX	HANDLING/RESTOCK	SHIPPING/HANDLING	TOTAL AMOUNT
		10478.59	.00	.00	150.00	10628.59

ALL SALES ARE SUBJECT TO THE TERMS AND CONDITIONS ON THE REVERSE SIDE
OF PAGE 1, INCLUDING WARRANTY, DISCLAIMER AND LIMITATION OR REMEDIES.

INVOICE

rem

RE: Rogers Group Inc.
(Supplier Name)

(Each sub-contractor shall review invoices to insure items such as tools, finance charges, and sales tax are not included in the invoice amount. The original invoices are to be assembled and attached to this authorization form and submitted to Morel Construction Co LLC.)

documents for the above referenced project and hereby authorizes Morel to submit for payment the amounts shown as Due for the following invoices attached hereto:

Printed Name & Title Deanna Shearer - Admin Assist

12-6-16

PM

CORP.	CUSTOMER	CENTER
038	37361102	0086

INVOICE

Page 1 of 1

INVOICE NO.
0086206270

SOLD TO:

SPENCER CO BOARD OF EDUCATION C/
C/O RANDLE-DAVIES CONSTRUCTION C
NO. 1 MILL CREEK PARK
FRANKFORT, KY, 40601

Rogers Group, Inc.
Jefferson County Quarry
Louisville KY 40223
(502) 254-4355

INVOICE DATE 11/03/2016
JOB NUMBER SPENCER CO ELEMENTAR

PO NUMBER 16362039/SPENCER CO
ELEMENTARY/101 MCMALLISTER AVE

TERMS 30 NET

Visit our web site: www.rgilink.com

All amounts are in US dollars.

A SERVICE CHARGE OF 1.5% PER MONTH, OR THE MAXIMUM RATE PERMITTED BY APPLICABLE STATE LAW, WHICHEVER IS LESSER, WILL BE ASSESSED AGAINST ALL DELINQUENT ACCOUNTS.


BY THIS DELIVERY WE ACQUIRE LIEN RIGHTS ON THE PROPERTY APPROVED. NOTICE IS GIVEN THAT IF THIS INVOICE IS NOT PAID IN THE ORDINARY COURSE OF BUSINESS, THIS COMPANY WILL EXERCISE SAID RIGHTS.

Date	Product	Product Name	Ticket	Hauler	Units	UOM	Unit Price	Amount
11/03/2016	000235	PUGGED DGA						
			✓1810667	6600390	25.84	TN	\$13.00	\$335.92
			✓1810746	6600390	26.01	TN	\$13.00	\$338.14
			✓1810752	6601070	24.66	TN	\$13.00	\$320.58
			✓1810807	6600390	26.48	TN	\$13.00	\$344.24
			✓1810819	6601070	24.71	TN	\$13.00	\$321.24
			✓1810835	6600390	25.23	TN	\$13.00	\$328.00
			✓1810877	6600390	26.30	TN	\$13.00	\$341.90
Subtotal					179.23			\$2,330.02

PRODUCT SUMMARY

Product	Description	U.S. Tons (TN)	Amount
000235	PUGGED DGA	179.23	\$2,330.02

11-15-16
OK to Pay
Jelania Shearer
Randle-Davies Const
P.O.# 16362039



ROGERS GROUP, INC.

no tax

only pay PM

Total Units	Delivery	Material	Sales Tax	Severance Tax	Pay this Amount
179.23	\$0.00	\$2,330.02	\$139.80	\$0.00	\$2,469.82

2,330.02

CORP.	CUSTOMER	CENTER
038	37361102	0086

REMITTANCE STUB

SPENCER CO BOARD OF
EDUCATION C/O RANDLE
DAVIES CONSTRUCTION CO
INC

RETURN THIS STUB WITH PAYMENT TO:

Rogers Group, Inc.
PO BOX 102798

ATLANTA GA 30368-2798

INVOICE NO.
0086206270

PAY THIS AMOUNT
\$2,469.82

2330.02

RE: Louisville Paving
(Supplier Name)

Dandle-Dares Const has received materials in substantial compliance with the contract
(Sub-Contractor)

INVOICE NUMBER	DUE DATE	INVOICE AMOUNT
32803	12/4/14	28,334.80
Total Submitted:		28,334.80

Signature Leana Shearer

12-6-16 Date



LOUISVILLE PAVING CO., INC.
1801 PAYNE STREET
LOUISVILLE, KY 40206

Invoice: 32803

(502) 583-1726

Sold
to

SPENCER CO. BOARD OF EDUCATION
C/O RANDLE DAVIES
#1 MILL CREEK PARK
FRANKFORT, KY 40601

Ship
to

AVOCA PLANT ASPHALT SALES
& MATERIAL SALES

<u>Account</u>	<u>P.O. Num</u>	<u>Ship Via</u>	<u>Ship Date</u>	<u>Terms</u>	<u>Invoice Date</u>	<u>Page</u>
SP5674	655		11/4/16	Net 30	11/4/16	1

<u>Item</u>	<u>Quantity</u>	<u>Description</u>	<u>Unit Price</u>	<u>Extended Price</u>
LPC/OUT/BASE	708.37	11/04/16 - AVOCA PLANT BASE ASPHALT FOR SPENCER COUNTY ELEMENTARY SCHOOL	40.00TN	28,334.80*

Rec'd 11-15-16

OK to Pay
Randle-Davies Const. Co.
Glenn Shearer
PO 16342040

* means item is non-taxable

Subtotal 28,334.80

Total \$28,334.80

RM