

ROBERT EHMET HAYES & ASSOCIATES, PLLC

2512 DIXIE HIGHWAY, COVINGTON (Ft. Mitchell), KENTUCKY 41017-3094

ARCHITECTS

859-331-3121

Fax: 859-331-3332

reh@reharchitects.com

www.reharchitects.com

March 1, 2017

ROBERT EHMET HAYES (1961-2009)

MICHAEL BRENT BISHOP

R. EHMET HAYES

JOSEPH AHRENS HAYES

RYAN THOMAS FICKE

VIA EMAIL

Dr. Randy Poe, Superintendent
Boone County Schools
8330 U.S. Highway 42
Florence, Kentucky 41042

Re: STATUS REPORT – OUTSTANDING PROJECTS

Dear Dr. Poe:

Following are status reports on the following projects:

BALLYSHANNON MIDDLE SCHOOL (BG #15-279 / REH #129-1214-A)

Storm sewer work is essentially complete. Lime kiln dust stabilization work has been completed for the building pad and main entry drive. Work was delayed for two weeks for geo-technical engineer's analysis of different types and percentages of lime and those mixes reaction to the existing soil. Based upon the results of that testing, the lime mix was adjusted and improved to provide better long term stability to the subsoils. In the next week the soils will be coated with an asphalt emulsion to improve lime curing. Rain continues to make the timing of these major site work activities problematic. The main entry road will then be graveled and footing and foundation work will start. Submittals continue to be submitted and processed efficiently.

BOONE COUNTY – CENTRAL OFFICE ANNEX (BG #17-017 / REH #129-616-A)

Project is currently out for bid and will be awarded at this month's meeting with construction to take place in 2017.

BOONE COUNTY – PAVING 2016 (BG #17-061 / REH #129-716)

Project is complete and any warranty items will be addressed on an as-needed basis. The BG-4 and BG-5 will be presented for approval at a future meeting.

BOONE COUNTY – PAVING 2017 (BG #17-083 / REH #129-816-C)

Project is currently out for bid and will be awarded at this month's meeting with construction to take place in Spring of 2017.

CONNER HIGH SCHOOL – REROOFING (BG #17-084 / REH #129-816-D)

Bidding Documents have been approved and Project will be awarded at this month's meeting with construction to take place in Spring of 2017.

CONNER MIDDLE SCHOOL – HVAC IMPROVEMENTS (PHASE 1) (BG #16-087 / REH #129-1015-C)

Project is complete and warranty items are being addressed on an as-needed basis. The BG-4 and BG-5 will be presented for approval at a future meeting.

CONNER MIDDLE SCHOOL – HVAC IMPROVEMENTS (PHASE 2) (BG #16-172 / REH #129-116)

Project has been awarded to Spaulding Construction and progress meetings are being held on a bi-weekly basis. The existing chillers and associated items have been removed. The new chiller pad is scheduled to be poured this week and will be followed by piping for the new chillers which are scheduled to arrive on March 13. The new chillers are expected to be operational April 1.

COOPER HIGH SCHOOL – TRACK REFURBISHMENT (BG #17-018 / REH #129-616-B)

Bids were received on February 28th and recommended award will be approved at this month's meeting with construction to take place in Spring of 2017.

FLORENCE ELEMENTARY SCHOOL – PHASE 1 SITE ACQUISITION AND PHASE 2 PARKING LOT EXPANSION (BG #15-304 / REH #129-1214)

Project is complete and any warranty items will be addressed on an as-needed basis. The BG-4 and BG-5 will be presented for approval at a future meeting.

GRAY MIDDLE SCHOOL – CHILLER (BG #15-282 / REH #129-315-A)

Punchlist items are being completed and closeout is in process. Final application for payment and the BG-4 and BG-5 will be presented for approval at a future meeting.

GRAY MIDDLE SCHOOL – MEP IMPROVEMENTS (BG #17-121 / REH #129-1116)

The initial BG-1 has been approved. Schematic Design/Design Development will be approved at the September meeting, with bidding documents to follow in December. Construction will take place in 2018.

JONES MIDDLE SCHOOL – BOILER REPLACEMENT (BG #17-121 / REH #129-1216)

Project has been awarded to Hudson Piping – submittals are in process and the preconstruction meeting will be held in the near future. Construction activities are scheduled to take place over Spring Break.

NEW MAINTENANCE BUILDING (STEPHENS CAMPUS) (BG #15-219 / REH #129-315-A)

Punchlist items are being completed and project closeout is in process. Final application for payment and the BG-4 and BG-5 will be presented for approval at a future meeting.

RYLE HIGH SCHOOL – ADDITIONS AND ALTERATIONS (BG #15-291 / REH #129-914-D)


Storage building is complete except for adjoining paving work and dressing up of grade to occur in Spring. The Weight Room needs to have mirrors installed and some minor electric work completed and then will be inspected to be turned over to the District. Roofs have been installed on both the Cafeteria and Classroom Additions. Cafeteria glazing work will be complete next week which will allow finishes to start. Classroom walls have had block filler applied, and acoustical ceiling work started this week. MEP trades have completed the bulk of their rough-in work and will work to install their finishes in conjunction with the ceiling subcontractor. Maintaining proper temperature and humidity inside the area will be the next key to ensure that flooring work and other finishes can start later this month.

STEPHENS ELEMENTARY SCHOOL – CHILLER (BG #15-278 / REH #129-315-C)

Project is complete and warranty items are being addressed on an as-needed basis. The BG-4 and BG-5 will be presented for approval at a future meeting.

Should you have questions about any of the above please don't hesitate to call.

Best regards,

A handwritten signature in black ink, appearing to read 'Ehmet Hayes', with a stylized 'H' and a small flourish at the end.

Ehmet Hayes

EH:aes

c: Eric McArtor