



Cecilia Valley Elementary



Construction Update

March 10, 2017

Original Construction Cost:	\$15,510,000.00
Present Construction Cost:	\$15,517,604.00 (Revised by Change Order No. 03)

Original Completion Dates	
Substantial Completion:	September 1, 2017
Final Completion:	October 1, 2017

Anticipated Completion Dates	
Substantial Completion:	September 19, 2017 (Revised by Change Order No. 3)
Final Completion:	October 19, 2017 (Revised by Change Order No. 3)



Change Order Summary

<u>Change Order</u>	<u>Amount</u>	<u>Status</u>	<u>Rvsd. Contract Amount</u>
Change Order No. 01	\$3,765.00	BOE Approved	\$15,513,765.00
Change Order No. 02	\$0.00**	BOE Approved	\$15,513,765.00
Change Order No. 03	\$3,839.00	BOE Approved	\$15,517,604.00

Summary

- Force main to site is complete; Repair and seeding of lawns in progress
- Masonry working on non-load bearing walls; Load bearing wall complete
- CMU corners have been corrected at doors
- ICF complete at first floor and underway at second floor
- Plank installation is 65% complete. Placing of steel reinforcement and grouting of plank joints is in progress
- First floor steel is set except for at stairs
- Electrical and mechanical work continues as masonry progress
- Plumbing is underway at first floor chases in Area "B"