

ROBERT EHMET HAYES & ASSOCIATES, PLLC

2512 DIXIE HIGHWAY, COVINGTON (Ft. Mitchell), KENTUCKY 41017-3094

ARCHITECTS

859-331-3121

Fax: 859-331-3332

reh@reharchitects.com

www.reharchitects.com

April 4, 2017

ROBERT EHMET HAYES (1961-2009)

MICHAEL BRENT BISHOP

R. EHMET HAYES

JOSEPH AHRENS HAYES

RYAN THOMAS FICKE

VIA EMAIL

Dr. Randy Poe, Superintendent  
Boone County Schools  
8330 U.S. Highway 42  
Florence, Kentucky 41042

Re: STATUS REPORT – OUTSTANDING PROJECTS

Dear Dr. Poe:

Following are status reports on the following projects:

BALLYSHANNON MIDDLE SCHOOL (BG #15-279 / REH #129-1214-A)

The entry road lime stabilization, filter fabric and stone base have all been installed and there is currently access to the building pad. The construction trailers have all been placed and concrete footings and foundations are underway. The contractor is starting in the most complex portion of the site, which is the Gymnasium and mechanical areas, then will work around to the two story sections and then follow with the front entry. Progress appears to be on schedule for occupancy as anticipated – there is a detailed construction schedule which outlines all of the progress that will occur between now and Summer 2018. We will continue to monitor the project on a weekly basis.

BOONE COUNTY – CENTRAL OFFICE ANNEX (BG #17-017 / REH #129-616-A)

Project has been awarded to Ashley Construction and weekly progress meetings are being held on-site. Contracts, bonds and insurance are in process and executed documents will be distributed upon completion. All demolition is complete and things appear to be on schedule for completion this Summer.

BOONE COUNTY – PAVING 2016 (BG #17-061 / REH #129-716)

Project is complete and any warranty items will be addressed on an as-needed basis. The BG-4 and BG-5 will be presented for approval at a future meeting.

BOONE COUNTY – PAVING 2017 (BG #17-083 / REH #129-816-C)

Project has been awarded to Michels Construction and the preconstruction meeting was held on March 21. Contracts, bonds and insurance are in process and executed documents will be distributed upon completion.

CONNER HIGH SCHOOL – REROOFING (BG #17-084 / REH #129-816-D)

Project has been awarded to Kelley Brothers and the preconstruction meeting was held on March 21. Contracts, bonds and insurance are in process and executed documents will be distributed upon completion.

CONNER MIDDLE SCHOOL – HVAC IMPROVEMENTS (PHASE 1) (BG #16-087 / REH #129-1015-C)

Project is complete and warranty items are being addressed on an as-needed basis. The BG-4 and BG-5 will be presented for approval at a future meeting.

CONNER MIDDLE SCHOOL – HVAC IMPROVEMENTS (PHASE 2) (BG #16-172 / REH #129-116)

Project has been awarded to Spaulding Construction and progress meetings are being held on a bi-weekly basis.

COOPER HIGH SCHOOL – TRACK REFURBISHMENT (BG #17-018 / REH #129-616-B)

Project has been awarded to Current Sports and the preconstruction meeting was held on March 21. Contracts, bonds and insurance are in process and executed documents will be distributed upon completion.

FLORENCE ELEMENTARY SCHOOL – PHASE 1 SITE ACQUISITION AND PHASE 2 PARKING LOT EXPANSION (BG #15-304 / REH #129-1214)

Project is complete and any warranty items will be addressed on an as-needed basis. The BG-4 and BG-5 will be presented for approval at a future meeting.

GRAY MIDDLE SCHOOL – CHILLER (BG #15-282 / REH #129-315-A)

Punchlist items are being completed and closeout is in process. Final application for payment and the BG-4 and BG-5 will be presented for approval at a future meeting.

GRAY MIDDLE SCHOOL – MEP IMPROVEMENTS (BG #17-121 / REH #129-1116)

The initial BG-1 has been approved. Schematic Design/Design Development will be approved at the September meeting, with bidding documents to follow in December. Construction will take place in 2018.

JONES MIDDLE SCHOOL – BOILER REPLACEMENT (BG #17-121 / REH #129-1216)

Project has been awarded to Hudson Piping – submittals are in process and the preconstruction meeting will be held in the near future. Construction activities are scheduled to take place over Spring Break.

NEW MAINTENANCE BUILDING (STEPHENS CAMPUS) (BG #15-219 / REH #129-315-A)

Punchlist items are being completed and project closeout is in process. Final application for payment and the BG-4 and BG-5 will be presented for approval at a future meeting.

RYLE HIGH SCHOOL – ADDITIONS AND ALTERATIONS (BG #15-291 / REH #129-914-D)


The Weight Room / P.E. exercise area has been turned over to the District as has the outdoor storage building. The Commons expansion will be turned over for use after Spring Break so the senior class will have a month of use of the new space. The Academic addition will follow a few weeks later and will be phased in for prior to the new school year.

STEPHENS ELEMENTARY SCHOOL – CHILLER (BG #15-278 / REH #129-315-C)

Project is complete and warranty items are being addressed on an as-needed basis. The BG-4 and BG-5 will be presented for approval at a future meeting.

Should you have questions about any of the above please don't hesitate to call.

Best regards,

A handwritten signature in black ink, appearing to read 'Ehmet Hayes', written over the text 'Best regards,'.

Ehmet Hayes

EH:aes

c: Eric McArtor