

RECAP SHEET OF CONTRACTS AND PURCHASE ORDERS
NELSON COUNTY EARLY CHILDHOOD PHASE 2
BARDSTOWN, KY

APPLICATION N NO: ~~12.00~~ 13
APPLICATION D DATE: ~~25-Feb-17~~ 24 Mar 17
PERIOD TO: ~~25-Feb-17~~ 24 Mar 17

BP #	DESCRIPTION OF WORK	ORIGINAL CONTRACT SUM	CHANGE ORDERS	CONTRACT SUM TO DATE	#	TOTAL COMPLETED & STORED TO DATE	% COMP	RETAINAGE	TOTAL COMPLETE LESS RETAINAGE	PREVIOUS PAYMENTS	PAYMENT DUE	BALANCE TO FINISH
1	EXCAVATION/ASPHALT M J CONSTRUCTION	168000.00	0.00	168000.00	11	162000.00	96.43%	8100.00	153900.00	153900.00	0.00	6000.00
2	GENERAL TRADES M J CONSTRUCTION	358000.00	-6541.25	351458.75	12	350105.75	99.62%	17505.29	332600.46	332600.46	0.00	1353.00
	IMI	34000.00		34000.00		33951.00	99.86%	0.00	33951.00	33951.00	0.00	49.00
	MILLS SUPPLY	30000.00		30000.00		29996.12	99.99%	0.00	29996.12	29996.12	0.00	3.88
	HAYDON MATERIALS	8000.00		8000.00		7903.66	98.80%	0.00	7903.66	7903.66	0.00	96.34
	PARKVIEW HOME CENTER	52000.00		52000.00		52000.00	100.00%	0.00	52000.00	52000.00	0.00	0.00
3	STRUCTURAL STEEL STRUCTURAL STEEL SER.	77000.00	0.00	77000.00	3	73640.00	95.64%	7364.00	66276.00	66276.00	0.00	3360.00
	MARION STEEL FAB.	76035.00		76035.00	1	72733.80	95.66%	0.00	72733.80	72733.80	0.00	3301.20
	GOODER-HENRICHSEN CC	27620.00		27620.00		27620.00	100.00%	0.00	27620.00	27620.00	0.00	0.00
4	ROOFING/SHEET META NU-WAY ROOFING	115913.10	10157.87	126070.97	6	126070.97	0.00%	0.00	126070.97	126070.97	0.00	0.00
	MUELLER ROOFING SUP.	29485.90		29485.90		29485.90	100.00%	0.00	29485.90	29485.90	0.00	0.00
	NORREN BROCK	17156.00		17156.00		17156.00	100.00%	0.00	17156.00	17156.00	0.00	0.00
5	DOORS/FRAMES/HDWE ATLAS METAL PRODUC	0.00		0.00		0.00	0.00%	0.00	0.00	0.00	0.00	0.00
	ATLAS ENTERPRISES	36400.00	0.00	36400.00	4	36400.00	100.00%	0.00	36400.00	36400.00	0.00	0.00
6	ALUMINUM ENTRANCES W R COLE & ASSOCIAT	30900.00	0.00	30900.00	2	30900.00	100.00%	3090.00	27810.00	27810.00	0.00	0.00
	C. I. M.	28000.00		28000.00		28000.00	100.00%	0.00	28000.00	28000.00	0.00	0.00
7	ACOUSTICAL/DRYWALL M & J CONSTRUCTION	243375.00	0.00	243375.00	9	243375.00	100.00%	12168.75	231206.25	231206.25	0.00	0.00
	SERVICE PARTNERS	6000.00		6000.00		5973.29	99.55%	0.00	5973.29	5500.02	473.27	26.71
	NEXGEN	39800.00		39800.00		39795.55	99.99%	0.00	39795.55	39795.55	0.00	4.45
	TRI-STATE	5825.00		5825.00		5825.00	100.00%	0.00	5825.00	5825.00	0.00	0.00
8	FLOOR COVERING CDI	26659.00	4781.26	31440.26	5	24377.80	77.54%	1218.89	23158.91	23158.91	0.00	7062.46
	KY FLOORING DIST.	15211.00		15211.00		15211.00	100.00%	0.00	15211.00	15211.00	0.00	0.00
9	PAINTING CHAMBERS PAINTING	33635.00	0.00	33635.00	4	33635.00	0.00%	0.00	33635.00	30271.50	3363.50	0.00
10	MISC SPECIALTIES U S SPECIALTIES	0.00		0.00		0.00	0.00%	0.00	0.00	0.00	0.00	0.00
	U S SPECIALTIES HOLDING	17500.00	0.00	17500.00	1	17500.00	100.00%	0.00	17500.00	17500.00	0.00	0.00
11	FOOD SERVICE EQUIP. C & T DESIGN	5750.03	0.00	5750.03	2	5750.03	100.00%	0.00	5750.03	5750.03	0.00	0.00
	BLUE MOUNTAIN	37380.30		37380.30		37380.30	100.00%	0.00	37380.30	37380.30	0.00	0.00
12	PLUMBING & HVAC G. B. M. C. INC.	430602.00	0.00	430602.00	12	429720.50	99.80%	21530.10	408190.40	408190.40	0.00	881.50
	THERMAL EQUIPMENT	10756.00		10756.00		8456.00	78.62%	0.00	8456.00	8456.00	0.00	2300.00
	DAIKEN C/O THERMAL EQ.	46244.00		46244.00		46244.00	100.00%	0.00	46244.00	46244.00	0.00	0.00
	FERGUSON	55135.00		55135.00		52688.20	95.56%	0.00	52688.20	52688.20	0.00	2446.80
	ALLIED TECHNOLOGY	15040.00		15040.00		15040.00	100.00%	0.00	15040.00	15040.00	0.00	0.00
13	FIRE PROTECTION LANDMARK SPRINKLER	29200.00	1619.00	30819.00	6	30819.00	100.00%	0.00	30819.00	27737.10	3081.90	0.00
	PLUMBERS SUPPLY	5000.00		5000.00		4997.88	99.96%	0.00	4997.88	4997.88	0.00	2.12
14	ELECTRICAL DIXON ELECTRIC	156165.00	5811.74	161976.74	10	161976.74	100.00%	8098.84	153877.90	153877.90	0.00	0.00
	GRAYBAR	70195.00		70195.00		68613.86	97.75%	0.00	68613.86	68613.86	0.00	1581.14
	SIMPLEX	18385.00		18385.00		0.00	0.00%	0.00	0.00	0.00	0.00	18385.00
	NEWTECH	28555.00		28555.00		0.00	0.00%	0.00	0.00	0.00	0.00	28555.00
TOTAL		2384922.33	15828.62	2400750.95		2325342.35	96.86%	79075.86	2246266.49	2239347.81	6918.68	75408.60

It is hereby certified that the above listed contractors and material suppliers are due the payment shown, which represents amounts duly earned by and payable to said parties, their successors or assigns for labor, materials, work or services furnished under an existing contract with the Board of Education of the Nelson County School District ("Board") relating to the construction of a new school for the Board.

It is certified that this Requisition for Funds does not cause payments to the party receiving same to exceed the retainage requirements of the Commission set forth in the Participation Agreement

BCD, Inc. Construction Manager
Date 3/24/17

Superintendent, Nelson County Board of Education
Date 4/2/17

Studio Kremer Architects
Date 4/2/17

Date 4/2/17