

**SPENCER COUNTY ELEMENTARY SCHOOL**  
**PROGRESS REPORT**  
**April 21, 2017**

**Last two Weeks Progress**

Completed track for operable partitions (less the one at the stage)  
Completed roof joist and deck  
Completed TPO roof at gym  
Continued TPO roof at A/B core area  
Continued painting  
Continued ceiling grid at area B and C  
Completed Elec. rough-in area A second floor  
Started OH elec. rough-in at gym and Cafeteria  
Completed HP rough-in area C  
Continued exterior LG framing  
Started exterior HM doors  
Started concrete paving, continued pan stairs  
Continued Alum. window installation and glazing  
Completed tile at area C RR's  
Started tile area B second floor RR's  
Completed brick at area C  
Continued brick area A  
Continued SM duct in area A  
Completed curb & gutter  
Continued finish grading, seed and straw  
Continued wood blocking at parapets  
Started metal wall panel installation  
Started aluminum canopy column installation

**Next Two Weeks**

Complete TPO roofing  
Complete brick, less some detail work and cleaning  
Continue metal wall panel installation  
Complete aluminum window installation  
Continue glazing  
Start drywall at administration area

## SPENCER COUNTY ELEMENTARY SCHOOL

### Outstanding Issues:

1. RFI's - None outstanding at this time

#### Description

#### Amount

2. RFCO's
  - #10 Kitchen Equipment changes per: SCB Proposal Request # 002 \$9,618.00
    - Reduced by \$1,366.00 to eliminate eyewash
  - #11 HVAC, Plumbing and Electrical work per: SCB Proposal Request # 003 \$10,349.00
3. Translucent Panels Lead time approx. 8 weeks. Will need to come up with substantial temp enclosures to continue finishes.
4. Need pattern layout and color selections finalized for stained polished concrete.
5. Need striping colors and layout finalized for gym and cafeteria sports courts