

SPENCER COUNTY ELEMENTARY SCHOOL
PROGRESS REPORT
June 1, 2017

Last two Weeks Progress

Completed base course of asphalt in bus lane
Flushed and purged geothermal system
Continued hanging soffits in main corridor
Metal wall panels 95%
Continued finishing drywall
Completed heat pump installation less 2. Those 2 by end of week.
Continued SM duct and insulation, 90% done
Continued HM doors, frames and hardware
Completed glazing aluminum windows, less one pane in C
Continued ceiling grid
Continued alum. canopies
Completed painting exposed structure at cafeteria
Started painting gym walls
Framed and hung Proscenium
Completed basketball goal installation
Continued pulling systems cable
Continued installing sprinkler heads
Continued elevator installation. 100% by Monday, it is operational
Completed plywood & blocking for composite panels
Continued brick at front entrance & columns
Continued cleaning brick
Continued concrete sidewalks
Completed rough grade of stone across front of building
Continued finish grading, seed and straw
Continued translucent panel flashing
Started tile in kitchen, 95% done
Completed mezzanine slab and stair pans
Started light fixtures. Drop lights in B and C classrooms complete. Gym lights complete.
Pulled wire to light poles
Continued Aluminum entrances.
Continued elec. rough-in
Received and started casework installation
Started floor polishing
Started installing thresholds on exterior doors

Next Two Weeks

Complete asphalt surface paving at bus lane. Start car lot surface
Start switching on heat pumps. We will place filter media over returns.
Complete metal wall panel installation
Start composite wall panel installation. Delivery date 6-2-17.
Complete all metal handrails
Complete SM duct and insulation
Continue installing light fixtures
Set light poles
Continue pulling systems cable
Complete elevator installation (less testing and certification)
Complete alum window glazing
Start translucent panels (ship date 6-9-17)
Continue hanging & finishing drywall
Continue painting. Complete gym and media center
Continue ceiling grid
Start quarry tile at area A gang bathroom
Complete alum. canopies
Continue casework installation. Complete area B classrooms
Continue stained polished concrete at classrooms. Complete area B classrooms.
(Start gym floor 6-19)
(Bleachers scheduled for 7-5)
Complete sidewalks
Continue finish grading in grass areas
Place concrete flume at end of bus lane.
Complete exterior thresholds and secure building
Complete brick at canopy columns.

SPENCER COUNTY ELEMENTARY SCHOOL

Outstanding Issues:

1. RFI's - #36 Exit light at area A vestibule conflicts with Translucent.

<u>Description</u>	<u>Amount</u>
--------------------	---------------

- | | |
|--|--|
| 2. RFCO's None outstanding at this time | |
| 3. Need Vinyl Graphics colors and wording finalized for Media Center | |
| 4. We will forward a time extension letter for 1 additional weather delay for the month of May totaling 22 days to date. | |