

**SPENCER COUNTY ELEMENTARY SCHOOL
PROGRESS REPORT
June 15, 2017**

Last two Weeks Progress

Continued hanging soffits in main corridor
Completed metal wall panels, started composite panels
Continued finishing drywall @ office & corridors
Continued factory startup of heat pumps
Continued SM duct and insulation, started GRD's
Continued HM doors, frames and hardware
Completed glazing aluminum windows
Continued ceiling grid
Completed alum. canopies, less down spouts
Continued painting gym walls
Continued pulling systems cable
Continued installing sprinkler heads
Completed elevator installation less adjustment and certification
Completed brick at front entrance & columns
Continued cleaning brick
Completed concrete sidewalks
Completed surface asphalt less loop around car parking lot
Continued finish grading, seed and straw
Continued translucent panel flashing, started installing panels
Completed quarry tile in kitchen
Continued light fixture installation
Continued pulling wire to light poles
Continued Aluminum entrances.
Continued elec. rough-in
Continued casework installation
Continued floor polishing

Next Two Weeks

Complete composite panel installation

Complete all metal handrails
Complete SM duct and insulation
Continue installing light fixtures
Set light poles
Continue pulling systems cable
Continue alum. curtain walls
Complete translucent panels
Continue hanging & finishing drywall
Continue painting
Continue ceiling grid
Complete tile at area A gang RR
Continue casework installation
Continue stained polished concrete floors
Start wood floor at gym
(Bleachers scheduled for 7-5)
Continue finish grading in grass areas
Start permanent lawns as weather permits
Complete exterior thresholds and secure building
Start installing kitchen equip. & refrigeration for walk in boxes
Continue installing misc. specialties & flagpole

SPENCER COUNTY ELEMENTARY SCHOOL

Outstanding Issues:

1. RFI's - None outstanding

<u>Description</u>	<u>Amount</u>
2. RFCO's Pending CO for additional chain link fence	\$7,820.00
3. Outstanding Submittals 147E Column Covers <i>AAW 6-14-17</i>	
4. Need Vinyl Graphics colors and wording finalized for Media Center	